			Phase	Completed	Under Way	Future	Cost Incurred Thru	FY02 Funds	FY03 Execution	FY04 Planning	Estimated Costs By Fiscal Year	
				Sites (Actions)		FY02 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)		
DoD In	nstallations - B	RAC	1988						·		-	
Sites with Response Complete 20		20	Investigation	24	8	0	\$223	\$144	\$0	\$0	FY05	\$105
	RAC-1	0	Interim Actions	7(15)	0(0)		\$215	\$162	\$0	\$0	FY06	\$80
Sites in	RAC-2	0	Design	2	0	3	\$3,050	\$82	\$0	\$0	FY07	\$348
Progress	RAC-3	0	RA-C	4	2	9	\$4,772	\$432	\$0	\$0	FY08	\$190
-Relative Risk Category	RAC-4	0	RA-O (LTO)	1	0	0	\$25	\$22	\$0	\$0	FY09	\$978
, , ,	Not Evaluated	12	LTM	1	1	10	\$1,597	\$146	\$135	\$85	MMRP FY03-Comp.	\$7,178
Total Number of S	Sites	32			,	Total	\$9,882	\$988	\$135	\$85	IRP FY03-Comp.	\$474,422
Total Number of Installations with Sites				7					'		FY03-Complete	\$481,600
A D D I		DAG:	1001									
	nstallations - B	RAC	1991							1	1	
Sites with Re	sponse Complete	1	Investigation	2	1	0	\$40	\$0	\$3,000	\$0	FY05	\$2,250
	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY06	\$2,250
Sites in Progress	RAC-2	0	Design	0	1	0	\$8,610	\$8,610	\$0	\$0	FY07	\$2,000
-Relative Risk	RAC-4	0	RA-C	0	2	0	\$53,618	\$8,610	\$2,000	\$2,000	FY08	\$2,000
Category	RAC-5	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$4,000
	Not Evaluated	2	LTM	0	0	1	\$50	\$23	\$0	\$0	MMRP FY03-Comp.	\$186,901
Total Number of Sites 3						Total	\$62,318	\$17,243	\$5,000	\$2,000	IRP FY03-Comp.	\$842,124
Total Number	of Installations wi	th Sites		2							FY03-Complete	\$1,029,025
DoD In	nstallations - B	RAC	1993									
Sites with Re	sponse Complete	2	Investigation	3	1	7	\$0	\$0	\$0	\$0	FY05	\$6,032
	RAC-1	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY06	\$0
Sites in	RAC-2	0	Design	0	0	1	\$0	\$0	\$0	\$0	FY07	\$0
Progress	RAC-3	0	RA-C	0	0	6	\$0	\$0	\$0	\$0	FY08	\$0
-Relative Risk Category	RAC-4	10	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Evaluated	0	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY03-Comp.	\$6,032
Total Number of S		11				Total	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$576,494
Total Number	of Installations wi	th Sites		3					•		FY03-Complete	\$582,526
◆ DoD In	nstallations - B	RAC	1995									
Sites with Re	sponse Complete	9	Investigation	14	9	5	\$8,368	\$4,544	\$475	\$0	FY05	\$2,259
	RAC-1	0	Interim Actions	1(2)	0(0)	-	\$1,000	\$500	\$0	\$0	FY06	\$1,082
Sites in	RAC-2	0	Design	1	0	5	\$6,618	\$2,557	\$0	\$65	FY07	\$933
Progress	RAC-3	2	RA-C	0	4	12	\$36,112	\$8,920	\$15,004	\$5,077	FY08	\$1,539
-Relative Risk	RAC-4	1	RA-O (LTO)	0	0	1	\$500	\$0	\$0	\$0	FY09	\$9,108
Category	RAC-5 Not Evaluated	2	LTM	0	0	6	\$0	\$0	\$0	\$0	MMRP FY03-Comp.	\$192,393
Total Number of S		14 28	21111			Total	\$52,598	\$16,521	\$15,479	\$5,142	IRP FY03-Comp.	\$1,415,639
	of Installations wi			17		Total	\$32,376	U10,021	420,117	90,112	FY03-Complete	\$1,608,032
	111										1 105-Complete	Ψ1,000,032