					T	T			Г	ı	11	
			Phase	Completed	Under Way	Future	Cost Incurred Thru	FY01 Funds	FY02 Execution	FY03 Planning	Estimated Costs By	Fiscal Year
					Sites (Actions)		FY01 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
♦ ARMY	Z											
Sites with Res	ponse Complete	1,539	Investigation	1,619	293	0	\$449,771	\$19,564	\$17,948	\$6,418	FY04	\$39,533
	High	134	Interim Actions	186(229)	13(14)		\$32,534	\$9,387	\$1,874	\$1,990	FY05	\$25,921
Sites in Progress -Relative Risk Category	Medium	87	Design	291	35	90	\$74,791	\$9,657	\$6,463	\$3,079		-
	Low	138	RA-C	400	58	136	\$963,873	\$99,463	\$49,512	\$78,336	FY06	\$18,163
	Not Evaluated	6	RA-O (LTO)	20	11	25	\$25,843	\$12,569	\$10,245	\$9,094	FY07	\$15,149
0 ,	Not Required	8	LTM	3	51	156	\$32,517	\$6,336	\$4,283	\$5,491	IRP FY02-Comp.	\$542,089
Total Number of Sites		1,912				Total	\$1,579,329	\$156,976	\$90,325	\$104,408	MMRP FY02-Comp	\$398,557
Total Number o	of Installations wi	th Sites		118		'					FY02-Complete	\$940,646
♦ NAVY	,											
			 		T	T				Τ	11	
Sites with Res	ponse Complete	747	Investigation	849	151	20	\$662,897	\$47,788	\$18,002	\$6,386	FY04	\$141,653
a:	High	127	Interim Actions	284(339)	13(16)		\$306,369	\$115,544	\$22,605	\$18,392	FY05	\$82,997
Sites in Progress	Medium	75	Design	193	9	112	\$38,869	\$3,336	\$9,240	\$10,432	FY06	\$23,743
-Relative Risk	Low	36	RA-C	253	33	139	\$417,502	\$125,293	\$99,106	\$136,768	 - FY07	\$14,117
Category	Not Evaluated	7	RA-O (LTO)	21	28	109	\$60,053	\$33,276	\$22,272	\$36,312	IRP FY02-Comp.	\$923,974
	Not Required	28	LTM	66	9	136	\$21,797	\$2,252	\$8,928	\$9,343	IRP F YUZ-Comp.	\$923,974
Total Number of Sites		1,020				Total	\$1,507,487	\$327,489	\$180,153	\$217,633	MMRP FY02-Comp	\$0
Total Number of Installations wi		th Sites		55							FY02-Complete	\$923,974
AIR F	ORCE											
Sites with Response Complete		813	Investigation	1,215	456	0	\$647,546	\$23,507	\$25,431	\$8,964	FY04	\$54,107
Sites in Progress -Relative Risk Category	High	135	Interim Actions	598(735)	301(432)		\$228,051	\$38,176	\$58,478	\$10,245	FY05	
	Medium	108	Design	75	18	192	\$102,891	\$7,537	\$8,286	\$5,315		\$61,673
	Low	166	RA-C	110	9	297	\$574,112	\$4,377	\$32,431	\$19,093	FY06	\$66,381
	Not Evaluated	343	RA-O (LTO)	20	104	323	\$206,300	\$13,699	\$33,640	\$30,704	FY07	\$71,278
	Not Required	106	LTM	14	64	309	\$33,885	\$3,123	\$9,970	\$10,219	IRP FY02-Comp.	\$1,793,531
Total Number of Sites		1,671				Total	\$1,792,785	\$90,419	\$168,236	\$84,540	MMRP FY02-Comp	\$0
Total Number o	of Installations wi	th Sites		30							FY02-Complete	\$1,793,531

Note 1: Totals reflect installation project funding allocated to individual sites and do not include program management and support costs.

			Phase	Completed	Under Way	Future	Cost Incurred Thru	FY01 Funds	FY02 Execution	FY03 Planning	Estimated Costs By Fiscal Year	
			Thase		Sites (Actions)		FY01 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
DEFE	NSE LOGIST	ICS A	GENCY									
Sites with Response Complete		221	Investigation	232	35	0	\$16,915	\$0	\$0	\$0	FY04	\$4,503
	High	7	Interim Actions	19(35)	4(8)		\$6,453	\$0	\$0	\$0	FY05	\$2,380
Sites in Progress -Relative Risk Category	Medium	7	Design	48	2	27	\$11,671	\$0	\$0	\$0		-
	Low	25	RA-C	58	2	30	\$22,984	\$1,606	\$674	\$0	FY06	\$4,32
	Not Evaluated	1	RA-O (LTO)	1	6	0	\$5,369	\$1,761	\$2,788	\$3,869	FY07	\$2,27
	Not Required	6	LTM	0	0	1	\$436	\$250	\$105	\$110	IRP FY02-Comp.	\$28,64
Total Number of Sites		267				Total	\$63,828	\$3,617	\$3,567	\$3,979	MMRP FY02-Comp	\$
Total Number of Installations with Sites				3							FY02-Complete	\$28,643