			Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	
					Sites (Actions)							
DoD I	nstallations											
Sites with Response Complete		3,320	Investigation	3,915	935	20	\$1,777,129	\$90,859	\$61,381	\$21,768	FY04	\$239,796
Sites in Progress -Relative Risk Category	High	403	Interim Actions	1087(1338)	331(470)		\$573,407	\$163,107	\$82,957	\$30,627	FY05	\$172,971
	Medium	277	Design	607	64	421	\$228,222	\$20,530	\$23,989	\$18,826	FY06	\$112,607
	Low	365	RA-C	821	102	602	\$1,978,471	\$230,739	\$181,723	\$234,197		
	Not Evaluated	357	RA-O (LTO)	62	149	457	\$297,565	\$61,305	\$68,945	\$79,979	FY07	\$102,819
	Not Required	148	LTM	83	124	602	\$88,635	\$11,961	\$23,286	\$25,163	IRP FY02-Comp.	\$3,288,239
Total Number of Sites		4,870				Total	\$4,943,429	\$578,501	\$442,281	\$410,560	MMRP FY02-Comp	\$398,557
Total Number of Installations with Sites				206							FY02-Complete	\$3,686,796