Table B-12 DoD Closing Installations by Commission Summary Status as of September 30, 2002

				Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	EV02 Eund-	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	
			Phase	Completeu		Future		FY02 Funds Obligated (\$000)				
					Sites (Actions)							
🔶 DoD Ir	ıstallations - B	RAC	1988									
Sites with Response Complete		943	Investigation	1,017	133	0	\$413,925	\$11,156	\$3,635	\$307	FY05	\$37,594
Sites in Progress -Relative Risk Category	High	57	Interim Actions	231(397)	25(29)		\$90,432	\$9,912	\$0	\$0	FY06	\$24,122
	Medium	33	Design	185	4	52	\$37,868	\$1,549	\$1,372	\$778	FY07	\$21,378
	Low	31	RA-C	246	11	66	\$650,449	\$10,031	\$12,638	\$8,731	FY08	\$21,347
	Not Evaluated	44	RA-O (LTO)	15	44	22	\$85,777	\$18,386	\$24,347	\$20,608	FY09	\$19,558
	Not Required	42	LTM	12	47	75	\$27,737	\$5,676	\$2,427	\$3,108	IRP FY03-Comp.	\$474,422
Total Number of Sites 1,		1,150				Total	\$1,306,188	\$56,710	\$44,419	\$33,532	MMRP FY03-Comp	\$7,178
Total Number	of Installations wi	th Sites		88							FY03-Complete	\$481,600
DoD Ir	nstallations - B	RAC	1991									
Sites with Res	sponse Complete	983	Investigation	1,172	64	0	\$598,510	\$40,558	\$24,233	\$215	FY05	\$40,96
Sites in Progress -Relative Risk Category	High	31	Interim Actions	399(495)	66(70)		\$163,418	\$24,673	\$14,837	\$10,242	FY06	\$26,27
	Medium	49	Design	166	20	16	\$96,853	\$13,772	\$1,575	\$4,070	FY07	\$28,24
	Low	40	RA-C	208	16	35	\$572,824	\$17,328	\$22,641	\$38,246	FY08	\$28,23
	Not Evaluated	44	RA-O (LTO)	26	84	68	\$118,335	\$17,171	\$25,208	\$18,981	FY09	\$23,15
	Not Required	89	LTM	14	53	119	\$41,940	\$11,253	\$5,937	\$6,937	IRP FY03-Comp.	\$842,124
Total Number of Sites 1,		1,236				Total	\$1,591,880	\$124,755	\$94,431	\$78,691	MMRP FY03-Comp	\$186,90
Total Number	of Installations wi	th Sites		32							FY03-Complete	\$1,029,025
DoD Ir	ıstallations - B	RAC	1993									
Sites with Response Complete		571	Investigation	683	103	1	\$529,908	\$34,165	\$22,872	\$9,140	FY05	\$60,849
	High	77	Interim Actions	228(288)	19(25)		\$260,436	\$19,727	\$13,786	\$6,339	FY06	\$19,313
Sites in	Medium	45	Design	96	10	45	\$41,871	\$814	\$1,572	\$2,268	FY07	\$11,95
Progress	Low	28	RA-C	117	31	54	\$390,566	\$51,362	\$53,363	\$59,245	FY08	\$9,89
-Relative Risk Category	Not Evaluated	30	RA-O (LTO)	6	36	72	\$53,289	\$12,130	\$17,264	\$16,930	FY09	\$10,41
5,	Not Required	36	LTM	6	23	87	\$18,799	\$6,664	\$29,749	\$4,121	IRP FY03-Comp.	\$576,494
Total Number of Sites		787			•	Total	\$1,294,869	\$124,862	\$138,606	\$98,043	MMRP FY03-Comp	\$6,032
Total Number	of Installations wi	th Sites		33			•				FY03-Complete	\$582,526

Note 1: Totals reflect installation project funding allocated to individual sites and do not include program management and support costs.

Note 2: Total BRAC environmental funding includes compliance, planning, program management, and restoration. This table only displays site level BRAC environmental restoration funding.

		Phase	Completed	Under Way Sites (Actions)	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By (\$000)	Fiscal Year	
DoD Installations - BRAC 1995												
Sites with Response Complete		1,148	Investigation	1,213	472	1	\$312,841	\$21,516	\$6,702	\$16,624	FY05	\$78,155
	High	166	Interim Actions	262(394)	186(302)		\$157,556	\$40,715	\$2,350	\$0	FY06	\$81,795
Sites in Progress -Relative Risk Category	Medium	84	Design	190	23	314	\$74,802	\$7,279	\$3,375	\$3,992	FY07	\$66,137
	Low	122	RA-C	297	30	385	\$462,551	\$27,222	\$79,989	\$73,822	FY08	\$80,541
	Not Evaluated	149	RA-O (LTO)	20	17	205	\$99,667	\$11,112	\$23,292	\$23,681	FY09	\$75,936
	Not Required	17	LTM	53	15	251	\$42,735	\$18,738	\$7,062	\$6,338	IRP FY03-Comp.	\$1,415,639
Total Number of Sites		1,686				Total	\$1,150,152	\$126,582	\$122,770	\$124,457	MMRP FY03-Comp	\$192,393
Total Number of Installations with Sites 54											FY03-Complete	\$1,608,032