

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alabama**

**DoD Installations**

Sites with Response Complete	457	Investigation	483	234	0	\$116,506	\$27,561	\$7,135	\$12,701	FY02	\$31,507
Sites in Progress -Relative Risk Category	High	138	Interim Actions	39(55)	8(15)	\$26,570	\$899	\$0	\$0	FY03	\$36,220
	Medium	45	Design	24	18	\$9,707	\$2,734	\$1,807	\$6,454	FY04	\$33,292
	Low	39	RA-C	65	6	\$88,530	\$22,117	\$16,563	\$52,088	FY05	\$25,760
	Not Evaluated	25	RA-O (LTO)	2	16	\$1,950	\$1,273	\$630	\$1,691		
	Not Required	13	LTM	1	4	\$2,795	\$992	\$1,073	\$764		
Total Number of Sites	717	<b>Total</b>			<b>\$246,058</b>	<b>\$55,576</b>	<b>\$27,208</b>	<b>\$73,698</b>	<b>FY00-Comp.</b>	<b>\$467,790</b>	
<b>Total Number of Installations Funded:</b>		<b>41</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	23	Investigation	27	8	7	\$11,307	\$1,741	\$943	\$225	FY02	\$777
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$1,198	\$108	\$15	\$0	FY03	\$1,425
	Medium	0	Design	16	3	\$881	\$18	\$0	\$25	FY04	\$5,651
	Low	2	RA-C	10	4	\$6,170	\$1,045	\$415	\$41	FY05	\$1,067
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	6	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	42	<b>Total</b>			<b>\$19,556</b>	<b>\$2,912</b>	<b>\$1,373</b>	<b>\$291</b>	<b>FY00-Comp.</b>	<b>\$32,426</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>24</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Alaska**

**DoD Installations**

Sites with Response Complete	579	Investigation	806	136	26	\$230,373	\$12,189	\$9,091	\$5,292	FY02	\$42,837
Sites in Progress -Relative Risk Category	High	99	Interim Actions	134(211)	16(22)	\$66,388	\$2,512	\$1,385	\$0	FY03	\$39,785
	Medium	46	Design	125	18	\$31,386	\$1,305	\$952	\$1,757	FY04	\$34,920
	Low	114	RA-C	258	53	\$300,194	\$44,358	\$16,978	\$20,342	FY05	\$35,312
	Not Evaluated	11	RA-O (LTO)	19	67	\$17,329	\$4,720	\$14,745	\$7,633		
	Not Required	119	LTM	28	68	\$16,371	\$4,991	\$7,751	\$9,026		
Total Number of Sites	968	<b>Total</b>			<b>\$662,041</b>	<b>\$70,075</b>	<b>\$50,902</b>	<b>\$44,050</b>	<b>FY00-Comp.</b>	<b>\$438,703</b>	
<b>Total Number of Installations Funded:</b>		<b>58</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	123	Investigation	200	36	60	\$46,202	\$7,257	\$9,150	\$2,898	FY02	\$14,087
Sites in Progress -Relative Risk Category	High	35	Interim Actions	12(12)	0	\$10,237	\$2	\$0	\$0	FY03	\$7,234
	Medium	12	Design	122	23	\$22,748	\$1,340	\$3,443	\$2,980	FY04	\$7,971
	Low	4	RA-C	73	64	\$183,901	\$34,287	\$31,755	\$17,066	FY05	\$14,781
	Not Evaluated	67	RA-O (LTO)	1	3	\$1,387	\$208	\$568	\$214		
	Not Required	55	LTM	1	9	\$1,228	\$736	\$862	\$673		
Total Number of Sites	296	<b>Total</b>			<b>\$265,703</b>	<b>\$43,830</b>	<b>\$45,778</b>	<b>\$23,831</b>	<b>FY00-Comp.</b>	<b>\$243,983</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>131</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**American Samoa**

**Formerly Used Defense Sites**

Sites with Response Complete		3	Investigation	4	1	5	\$346	\$346	\$5	\$0	FY02	\$541
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY03	\$161
	Medium	0	Design	0	0	4	\$0	\$0	\$340	\$97	FY04	\$7,520
	Low	0	RA-C	2	0	4	\$145	\$0	\$0	\$714	FY05	\$52
	Not Evaluated	0	RA-O (LTO)	2	0	1	\$424	\$118	\$0	\$74		
	Not Required	6	LTM	1	1	1	\$521	\$511	\$5	\$0		
Total Number of Sites		10	<b>Total</b>				<b>\$1,436</b>	<b>\$975</b>	<b>\$350</b>	<b>\$885</b>	<b>FY00-Comp.</b>	<b>\$16,784</b>
<b>Total Number of Potential Properties Funded:</b>		<b>8</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arizona**

**DoD Installations**

Sites with Response Complete	308	Investigation	375	34	2	\$78,939	\$2,777	\$4,444	\$172	FY02	\$8,437
Sites in Progress -Relative Risk Category	High	16	Interim Actions	61(72)	8(9)	\$12,864	\$1,114	\$1,374	\$0	FY03	\$4,796
	Medium	13	Design	39	6	\$21,167	\$145	\$36	\$491	FY04	\$4,452
	Low	38	RA-C	40	23	\$57,576	\$7,159	\$5,965	\$883	FY05	\$4,901
	Not Evaluated	6	RA-O (LTO)	2	18	\$24,789	\$4,128	\$4,658	\$3,025		
	Not Required	30	LTM	4	30	\$5,162	\$1,254	\$619	\$1,149		
Total Number of Sites	411	<b>Total</b>			<b>\$200,497</b>	<b>\$16,577</b>	<b>\$17,096</b>	<b>\$5,720</b>	<b>FY00-Comp.</b>	<b>\$163,606</b>	

Total Number of Installations Funded: 20

**Formerly Used Defense Sites**

Sites with Response Complete	30	Investigation	41	13	38	\$3,483	\$1,038	\$60	\$1	FY02	\$403
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY03	\$446
	Medium	1	Design	4	10	\$335	\$16	\$23	\$169	FY04	\$995
	Low	0	RA-C	4	8	\$10,488	\$95	\$325	\$684	FY05	\$791
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	48	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	92	<b>Total</b>			<b>\$14,306</b>	<b>\$1,149</b>	<b>\$408</b>	<b>\$854</b>	<b>FY00-Comp.</b>	<b>\$145,686</b>	

Total Number of Potential Properties Funded: 62

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Arkansas**

**DoD Installations**

Sites with Response Complete	242	Investigation	262	24	0	\$33,774	\$4,716	\$1,148	\$550	FY02	\$2,401
Sites in Progress -Relative Risk Category	High	7	Interim Actions	20(21)	1(1)	\$5,576	\$950	\$0	\$0	FY03	\$3,440
	Medium	3	Design	28	2	\$1,290	\$0	\$112	\$150	FY04	\$2,404
	Low	25	RA-C	43	1	\$27,484	\$9,235	\$1,911	\$2,674	FY05	\$2,077
	Not Evaluated	2	RA-O (LTO)	0	4	\$45	\$0	\$200	\$266		
	Not Required	7	LTM	0	21	\$3,610	\$730	\$1,085	\$1,433		
Total Number of Sites	286	<b>Total</b>			<b>\$71,779</b>	<b>\$15,631</b>	<b>\$4,456</b>	<b>\$5,073</b>	<b>FY00-Comp.</b>	<b>\$48,025</b>	

**Total Number of Installations Funded: 32**

**Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	14	4	12	\$3,064	\$396	\$2,385	\$1,202	FY02	\$1,792
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$1,266	\$0	\$0	\$0	FY03	\$1,958
	Medium	1	Design	7	0	\$123	\$0	\$0	\$412	FY04	\$1,670
	Low	1	RA-C	9	1	\$6,114	\$2,026	\$531	\$1,220	FY05	\$3,003
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	12	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	30	<b>Total</b>			<b>\$10,567</b>	<b>\$2,422</b>	<b>\$2,916</b>	<b>\$2,834</b>	<b>FY00-Comp.</b>	<b>\$87,270</b>	

**Total Number of Potential Properties Funded: 13**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**California**

**DoD Installations**

Sites with Response Complete	1607	Investigation	2225	1054	186	\$1,527,852	\$73,445	\$49,206	\$40,325	FY02	\$292,219
Sites in Progress -Relative Risk Category	High	509	Interim Actions	642(1038)	368(526)	\$476,786	\$46,643	\$37,662	\$58,229	FY03	\$210,071
	Medium	307	Design	300	121	\$186,030	\$18,738	\$20,580	\$30,892	FY04	\$155,462
	Low	527	RA-C	352	142	\$956,160	\$124,012	\$58,349	\$232,264	FY05	\$157,915
	Not Evaluated	376	RA-O (LTO)	55	126	\$174,717	\$38,961	\$32,251	\$49,997		
	Not Required	139	LTM	50	136	\$44,438	\$14,002	\$10,679	\$15,430		
Total Number of Sites	3465	<b>Total</b>			<b>\$3,365,983</b>	<b>\$315,801</b>	<b>\$208,727</b>	<b>\$427,137</b>	<b>FY00-Comp.</b>	<b>\$3,873,589</b>	

**Total Number of Installations Funded: 134**

**Formerly Used Defense Sites**

Sites with Response Complete	143	Investigation	236	68	143	\$36,155	\$4,121	\$3,432	\$3,141	FY02	\$14,481
Sites in Progress -Relative Risk Category	High	8	Interim Actions	6(6)	2(2)	\$4,004	\$101	\$135	\$25	FY03	\$14,602
	Medium	7	Design	66	29	\$13,127	\$119	\$217	\$1,607	FY04	\$14,540
	Low	2	RA-C	57	45	\$105,385	\$4,349	\$10,184	\$7,027	FY05	\$17,063
	Not Evaluated	111	RA-O (LTO)	0	0	\$0	\$0	\$0	\$17		
	Not Required	176	LTM	1	3	\$399	\$238	\$244	\$105		
Total Number of Sites	447	<b>Total</b>			<b>\$159,070</b>	<b>\$8,928</b>	<b>\$14,212</b>	<b>\$11,922</b>	<b>FY00-Comp.</b>	<b>\$679,866</b>	

**Total Number of Potential Properties Funded: 307**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Colorado**

**DoD Installations**

Sites with Response Complete	246	Investigation	370	139	0	\$296,750	\$5,954	\$1,645	\$3,553	FY02	\$107,896
Sites in Progress -Relative Risk Category	High	98	Interim Actions	65(102)	8(9)	\$357,177	\$2,487	\$7,709	\$7,008	FY03	\$121,577
	Medium	95	Design	131	15	\$34,279	\$2,303	\$455	\$1,399	FY04	\$105,149
	Low	55	RA-C	51	55	\$409,699	\$89,088	\$73,433	\$97,837	FY05	\$97,371
	Not Evaluated	1	RA-O (LTO)	2	15	\$43,269	\$1,960	\$2,588	\$2,975		
	Not Required	14	LTM	8	8	\$21,131	\$2,793	\$1,030	\$1,583		
Total Number of Sites	509	<b>Total</b>			<b>\$1,162,305</b>	<b>\$104,585</b>	<b>\$86,860</b>	<b>\$114,355</b>	<b>FY00-Comp.</b>	<b>\$1,199,366</b>	
<b>Total Number of Installations Funded:</b>		<b>20</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	26	14	6	\$19,408	\$3,306	\$1,672	\$1,831	FY02	\$4,253
Sites in Progress -Relative Risk Category	High	4	Interim Actions	2(2)	0	\$1,012	\$0	\$0	\$70	FY03	\$3,393
	Medium	1	Design	11	3	\$761	\$0	\$31	\$145	FY04	\$1,590
	Low	1	RA-C	8	4	\$11,853	\$5,405	\$6,283	\$4	FY05	\$1,468
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	9	LTM	0	0	\$0	\$0	\$100	\$25		
Total Number of Sites	46	<b>Total</b>			<b>\$33,034</b>	<b>\$8,711</b>	<b>\$8,086</b>	<b>\$2,075</b>	<b>FY00-Comp.</b>	<b>\$154,025</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>30</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Connecticut**

**DoD Installations**

Sites with Response Complete	136	Investigation	142	33	6	\$17,750	\$1,242	\$1,845	\$643	FY02	\$5,128
Sites in Progress -Relative Risk Category	High	15	Interim Actions	11(13)	7(7)	\$3,594	\$2,728	\$563	\$437	FY03	\$5,631
	Medium	12	Design	5	3	\$5,208	\$401	\$466	\$0	FY04	\$5,392
	Low	13	RA-C	35	2	\$38,166	\$14,499	\$70	\$2,648	FY05	\$4,911
	Not Evaluated	1	RA-O (LTO)	0	4	\$1,100	\$560	\$219	\$253		
	Not Required	4	LTM	0	1	\$0	\$0	\$60	\$57		
Total Number of Sites	181	<b>Total</b>			<b>\$65,818</b>	<b>\$19,430</b>	<b>\$3,223</b>	<b>\$4,038</b>	<b>FY00-Comp.</b>	<b>\$65,668</b>	
<b>Total Number of Installations Funded:</b>		<b>30</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	22	Investigation	24	2	7	\$296	\$1	\$10	\$0	FY02	\$8
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY03 <td>\$33</td>	\$33
	Medium	0	Design	13	0	\$742	\$0	\$0	\$0	FY04 <td>\$0</td>	\$0
	Low	0	RA-C	15	0	\$2,271	\$0	\$0	\$0	FY05 <td>\$242</td>	\$242
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	9	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	33	<b>Total</b>			<b>\$3,309</b>	<b>\$1</b>	<b>\$10</b>	<b>\$0</b>	<b>FY00-Comp.</b>	<b>\$7,848</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>22</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Delaware**

**DoD Installations**

Sites with Response Complete	42	Investigation	63	19	0	\$28,014	\$838	\$237	\$0	FY02	\$6,952
Sites in Progress -Relative Risk Category	High	17	Interim Actions	10(10)	4(4)	\$6,844	\$35	\$595	\$0	FY03	\$7,563
	Medium	7	Design	1	2	\$3,061	\$738	\$867	\$1,490	FY04	\$4,826
	Low	6	RA-C	11	1	\$6,530	\$2,895	\$1,305	\$3,936	FY05	\$3,335
	Not Evaluated	0	RA-O (LTO)	0	11	\$344	\$308	\$2,041	\$1,449		
	Not Required	10	LTM	0	3	\$3,377	\$1,137	\$0	\$435		
Total Number of Sites	82	<b>Total</b>			<b>\$48,170</b>	<b>\$5,951</b>	<b>\$5,045</b>	<b>\$7,310</b>	<b>FY00-Comp.</b>	<b>\$55,677</b>	
<b>Total Number of Installations Funded:</b>		<b>6</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	18	Investigation	21	4	1	\$1,255	\$86	\$0	\$0	FY02	\$1,040
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(3)	1(1)	\$433	\$433	\$0	\$2,904	FY03	\$564
	Medium	0	Design	8	0	\$444	\$0	\$0	\$0	FY04	\$4,552
	Low	0	RA-C	7	2	\$2,608	\$64	\$0	\$9	FY05	\$4,564
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	8	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	26	<b>Total</b>			<b>\$4,740</b>	<b>\$583</b>	<b>\$0</b>	<b>\$2,913</b>	<b>FY00-Comp.</b>	<b>\$35,183</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>11</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**District of Columbia**

**DoD Installations**

Sites with Response Complete	24	Investigation	30	27	4	\$12,048	\$2,029	\$919	\$3,334	FY02	\$1,975
Sites in Progress -Relative Risk Category	High	11	Interim Actions	17(29)	3(3)	\$6,297	\$2,165	\$161	\$0	FY03	\$3,093
	Medium	12	Design	4	2	\$971	\$304	\$525	\$26	FY04	\$5,463
	Low	10	RA-C	11	0	\$7,038	\$72	\$620	\$249	FY05	\$3,949
	Not Evaluated	2	RA-O (LTO)	3	2	\$474	\$180	\$118	\$386		
	Not Required	2	LTM	2	5	\$364	\$114	\$348	\$156		
Total Number of Sites	61	<b>Total</b>			<b>\$27,192</b>	<b>\$4,864</b>	<b>\$2,691</b>	<b>\$4,151</b>	<b>FY00-Comp.</b>	<b>\$51,305</b>	
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	6	5	18	\$28,498	\$8,454	\$4,440	\$112	FY02	\$249
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$5,494	\$0	\$0	\$0	FY03 <td>\$744</td>	\$744
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY04 <td>\$179</td>	\$179
	Low	0	RA-C	1	2	\$1,770	\$461	\$0	\$0	FY05 <td>\$95</td>	\$95
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	23	LTM	0	0	\$0	\$0	\$0	\$16		
Total Number of Sites	29	<b>Total</b>			<b>\$35,762</b>	<b>\$8,915</b>	<b>\$4,440</b>	<b>\$128</b>	<b>FY00-Comp.</b>	<b>\$10,965</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>27</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Florida**

**DoD Installations**

Sites with Response Complete	447	Investigation	589	260	14	\$268,153	\$11,336	\$17,679	\$5,686	FY02	\$26,313
Sites in Progress -Relative Risk Category	High	209	Interim Actions	176(216)	66(78)	\$88,367	\$9,112	\$6,162	\$3,136	FY03	\$30,433
	Medium	66	Design	52	7	\$16,092	\$3,426	\$1,339	\$1,660	FY04	\$32,235
	Low	65	RA-C	107	12	\$68,010	\$7,389	\$21,856	\$20,728	FY05	\$25,437
	Not Evaluated	20	RA-O (LTO)	10	26	\$9,913	\$2,051	\$4,051	\$5,222		
	Not Required	56	LTM	15	65	\$8,923	\$2,612	\$2,578	\$4,464		
Total Number of Sites	863	<b>Total</b>			<b>\$459,458</b>	<b>\$35,926</b>	<b>\$53,665</b>	<b>\$40,896</b>	<b>FY00-Comp.</b>	<b>\$410,778</b>	
<b>Total Number of Installations Funded:</b>		<b>54</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	111	Investigation	123	32	41	\$17,507	\$2,553	\$3,368	\$1,085	FY02	\$4,022
Sites in Progress -Relative Risk Category	High	10	Interim Actions	5(5)	1(1)	\$1,670	\$280	\$0	\$422	FY03	\$4,592
	Medium	5	Design	27	3	\$2,355	\$164	\$107	\$491	FY04	\$2,992
	Low	1	RA-C	25	8	\$15,614	\$1,996	\$627	\$1,224	FY05	\$3,622
	Not Evaluated	19	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	50	LTM	0	0	\$91	\$0	\$395	\$0		
Total Number of Sites	196	<b>Total</b>			<b>\$37,237</b>	<b>\$4,993</b>	<b>\$4,497</b>	<b>\$3,222</b>	<b>FY00-Comp.</b>	<b>\$239,831</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>148</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Georgia**

**◆ DoD Installations**

Sites with Response Complete	291	Investigation	326	122	5	\$95,006	\$11,921	\$10,002	\$2,324	FY02	\$41,800
Sites in Progress -Relative Risk Category	High	93	Interim Actions	85(96)	29(37)	\$36,437	\$10,217	\$5,011	\$4,517	FY03	\$29,032
	Medium	33	Design	17	4	\$27,277	\$391	\$1,007	\$3,674	FY04	\$26,615
	Low	28	RA-C	18	2	\$97,677	\$8,543	\$3,997	\$13,791	FY05	\$23,411
	Not Evaluated	1	RA-O (LTO)	2	7	\$1,459	\$232	\$2,291	\$1,976		
	Not Required	7	LTM	6	7	\$12,304	\$1,155	\$1,470	\$2,409		
Total Number of Sites	453	<b>Total</b>			<b>\$270,160</b>	<b>\$32,459</b>	<b>\$23,778</b>	<b>\$28,691</b>	<b>FY00-Comp.</b>	<b>\$493,616</b>	
<b>Total Number of Installations Funded:</b>		<b>34</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	47	Investigation	51	10	4	\$8,534	\$705	\$945	\$391	FY02	\$4,579
Sites in Progress -Relative Risk Category	High	6	Interim Actions	2(2)	1(1)	\$104	\$38	\$80	\$81	FY03	\$1,140
	Medium	0	Design	15	0	\$1,482	\$0	\$0	\$322	FY04	\$6,720
	Low	0	RA-C	17	0	\$5,372	\$46	\$0	\$151	FY05	\$9,753
	Not Evaluated	6	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	6	LTM	0	1	\$186	\$65	\$40	\$77		
Total Number of Sites	65	<b>Total</b>			<b>\$15,678</b>	<b>\$854</b>	<b>\$1,065</b>	<b>\$1,022</b>	<b>FY00-Comp.</b>	<b>\$85,791</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>44</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Guam**

**DoD Installations**

Sites with Response Complete	87	Investigation	104	51	5	\$117,830	\$3,670	\$2,715	\$3,722	FY02	\$4,219
Sites in Progress -Relative Risk Category	High	45	Interim Actions	28(29)	5(6)	\$51,387	\$12,696	\$10,106	\$7,239	FY03	\$3,388
	Medium	17	Design	18	1	\$2,158	\$41	\$499	\$1,034	FY04	\$2,327
	Low	2	RA-C	6	8	\$20,031	\$632	\$2,253	\$3,576	FY05	\$3,463
	Not Evaluated	4	RA-O (LTO)	1	2	\$0	\$0	\$36	\$319		
	Not Required	5	LTM	0	1	\$456	\$300	\$509	\$939		
Total Number of Sites	160	<b>Total</b>			<b>\$191,862</b>	<b>\$17,339</b>	<b>\$16,118</b>	<b>\$16,829</b>	<b>FY00-Comp.</b>	<b>\$109,768</b>	
<b>Total Number of Installations Funded:</b>		<b>9</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	4	Investigation	8	0	12	\$61	\$0	\$310	\$0	FY02	\$410
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	1(1)	\$372	\$372	\$1,310	\$0	FY03	\$401
	Medium	0	Design	0	0	\$10	\$0	\$325	\$127	FY04	\$5
	Low	0	RA-C	2	0	\$5	\$0	\$0	\$117	FY05	\$1,188
	Not Evaluated	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	11	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	20	<b>Total</b>			<b>\$448</b>	<b>\$372</b>	<b>\$1,945</b>	<b>\$244</b>	<b>FY00-Comp.</b>	<b>\$69,397</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>18</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Hawaii**

**DoD Installations**

Sites with Response Complete	392	Investigation	426	168	10	\$125,009	\$5,674	\$8,170	\$8,262	FY02	\$42,282	
Sites in Progress -Relative Risk Category	High	88	Interim Actions	62(73)	38(45)		\$78,195	\$16,170	\$11,967	\$33,608	FY03	\$41,095
	Medium	47	Design	17	10	51	\$3,213	\$363	\$469	\$671	FY04	\$41,014
	Low	61	RA-C	66	15	53	\$38,615	\$639	\$2,208	\$3,984	FY05	\$38,560
	Not Evaluated	7	RA-O (LTO)	1	8	70	\$1,825	\$224	\$774	\$1,175		
	Not Required	9	LTM	2	1	62	\$1,236	\$142	\$427	\$832		
Total Number of Sites	604	<b>Total</b>				<b>\$248,093</b>	<b>\$23,212</b>	<b>\$24,015</b>	<b>\$48,532</b>	<b>FY00-Comp.</b>	<b>\$418,832</b>	

**Total Number of Installations Funded: 39**

**Formerly Used Defense Sites**

Sites with Response Complete	20	Investigation	36	3	50	\$4,001	\$1,754	\$2,895	\$2,761	FY02	\$2,657	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0		\$366	\$345	\$220	\$0	FY03	\$2,905
	Medium	1	Design	10	1	51	\$415	\$0	\$0	\$669	FY04	\$4,298
	Low	0	RA-C	18	2	62	\$6,559	\$605	\$1,181	\$299	FY05	\$3,487
	Not Evaluated	10	RA-O (LTO)	3	0	1	\$248	\$5	\$0	\$0		
	Not Required	55	LTM	0	0	2	\$0	\$0	\$0	\$0		
Total Number of Sites	89	<b>Total</b>				<b>\$11,589</b>	<b>\$2,709</b>	<b>\$4,296</b>	<b>\$3,729</b>	<b>FY00-Comp.</b>	<b>\$239,677</b>	

**Total Number of Potential Properties Funded: 69**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Idaho**

**DoD Installations**

Sites with Response Complete	83	Investigation	83	1	0	\$10,023	\$0	\$0	\$0	FY02	\$98
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$65	\$0	\$0	\$0	FY03	\$80
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY04	\$120
	Low	0	RA-C	0	0	\$0	\$0	\$10	\$0	FY05	\$147
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	0	LTM	1	1	\$199	\$0	\$0	\$78		
Total Number of Sites	84	<b>Total</b>			<b>\$10,287</b>	<b>\$0</b>	<b>\$10</b>	<b>\$78</b>	<b>FY00-Comp.</b>	<b>\$533</b>	
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	18	Investigation	18	1	8	\$2,179	\$1,082	\$80	\$184	FY02	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$40	\$0	\$0	\$0	FY03	\$21
	Medium	0	Design	3	0	\$38	\$0	\$0	\$0	FY04	\$2,262
	Low	0	RA-C	6	0	\$163	\$7	\$80	\$31	FY05	\$3,409
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	9	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	27	<b>Total</b>			<b>\$2,420</b>	<b>\$1,089</b>	<b>\$160</b>	<b>\$215</b>	<b>FY00-Comp.</b>	<b>\$57,107</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>21</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Illinois**

**DoD Installations**

Sites with Response Complete	472	Investigation	508	192	1	\$81,058	\$7,544	\$6,019	\$3,665	FY02	\$60,962	
Sites in Progress -Relative Risk Category	High	63	Interim Actions	59(80)	20(21)		\$24,641	\$11,236	\$4,389	\$12,478	FY03	\$66,281
	Medium	21	Design	33	22	68	\$18,302	\$4,633	\$772	\$2,466	FY04	\$19,815
	Low	82	RA-C	18	21	102	\$121,053	\$20,386	\$434	\$31,990	FY05	\$16,703
	Not Evaluated	61	RA-O (LTO)	0	0	40	\$2,749	\$2,046	\$1,137	\$1,046		
	Not Required	2	LTM	0	5	60	\$2,459	\$2,157	\$2,573	\$1,664		
	Total Number of Sites	701	<b>Total</b>				<b>\$250,262</b>	<b>\$48,002</b>	<b>\$15,324</b>	<b>\$53,309</b>	<b>FY00-Comp.</b>	<b>\$436,959</b>

**Total Number of Installations Funded: 56**

**Formerly Used Defense Sites**

Sites with Response Complete	55	Investigation	90	18	6	\$16,099	\$1,319	\$1,437	\$10	FY02	\$333	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	10(10)	0		\$481	\$0	\$0	\$0	FY03	\$2,174
	Medium	6	Design	30	8	29	\$3,957	\$219	\$10	\$57	FY04	\$2,519
	Low	3	RA-C	24	16	34	\$12,231	\$3,004	\$1,565	\$1,531	FY05	\$3,788
	Not Evaluated	30	RA-O (LTO)	0	0	8	\$0	\$0	\$0	\$0		
	Not Required	11	LTM	0	2	2	\$204	\$194	\$22	\$8		
	Total Number of Sites	114	<b>Total</b>				<b>\$32,972</b>	<b>\$4,736</b>	<b>\$3,034</b>	<b>\$1,606</b>	<b>FY00-Comp.</b>	<b>\$232,494</b>

**Total Number of Potential Properties Funded: 62**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Indiana**

**◆ DoD Installations**

Sites with Response Complete	321	Investigation	333	115	2	\$59,271	\$2,873	\$3,356	\$3,093	FY02	\$12,982	
Sites in Progress -Relative Risk Category	High	31	Interim Actions	20(26)	6(6)		\$30,249	\$1,456	\$3,482	\$4,620	FY03	\$15,808
	Medium	43	Design	11	3	82	\$5,063	\$1,699	\$421	\$1,863	FY04	\$27,708
	Low	46	RA-C	15	2	92	\$29,233	\$7,246	\$1,747	\$6,896	FY05	\$23,034
	Not Evaluated	5	RA-O (LTO)	2	1	34	\$306	\$0	\$640	\$739		
	Not Required	4	LTM	2	1	67	\$2,422	\$204	\$94	\$73		
Total Number of Sites	450	<b>Total</b>				<b>\$126,544</b>	<b>\$13,478</b>	<b>\$9,740</b>	<b>\$17,284</b>	<b>FY00-Comp.</b>	<b>\$174,693</b>	
<b>Total Number of Installations Funded:</b>		<b>29</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	23	Investigation	36	2	8	\$5,319	\$90	\$0	\$10	FY02	\$1,100	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	0		\$2,980	\$2	\$0	\$0	FY03	\$350
	Medium	2	Design	10	4	10	\$415	\$0	\$45	\$79	FY04	\$691
	Low	1	RA-C	12	8	10	\$3,000	\$12	\$97	\$463	FY05	\$37
	Not Evaluated	10	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0		
	Not Required	8	LTM	0	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites	46	<b>Total</b>				<b>\$11,714</b>	<b>\$104</b>	<b>\$142</b>	<b>\$552</b>	<b>FY00-Comp.</b>	<b>\$39,597</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>19</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Iowa**

**DoD Installations**

Sites with Response Complete	146	Investigation	154	31	0	\$19,425	\$0	\$132	\$46	FY02	\$3,281
Sites in Progress -Relative Risk Category	High	14	Interim Actions	7(8)	4(4)	\$11,020	\$4,410	\$0	\$3,380	FY03	\$7,420
	Medium	19	Design	11	6	\$8,417	\$706	\$0	\$20	FY04	\$6,609
	Low	6	RA-C	12	6	\$20,392	\$1,027	\$4,478	\$246	FY05	\$5,721
	Not Evaluated	0	RA-O (LTO)	0	1	\$246	\$128	\$2	\$1,147		
	Not Required	0	LTM	1	5	\$2,823	\$1,341	\$53	\$918		
Total Number of Sites	185	<b>Total</b>			<b>\$62,323</b>	<b>\$7,612</b>	<b>\$4,665</b>	<b>\$5,757</b>	<b>FY00-Comp.</b>	<b>\$58,048</b>	

**Total Number of Installations Funded: 28**

**Formerly Used Defense Sites**

Sites with Response Complete	17	Investigation	23	1	2	\$1,716	\$221	\$0	\$106	FY02	\$254
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$1,500	\$0	\$0	\$0	FY03 <td>\$334</td>	\$334
	Medium	0	Design	6	1	\$99	\$79	\$0	\$37	FY04 <td>\$160</td>	\$160
	Low	1	RA-C	6	4	\$3,878	\$832	\$307	\$87	FY05 <td>\$654</td>	\$654
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$183		
	Not Required	7	LTM	0	0	\$0	\$0	\$0	\$19		
Total Number of Sites	26	<b>Total</b>			<b>\$7,193</b>	<b>\$1,132</b>	<b>\$307</b>	<b>\$432</b>	<b>FY00-Comp.</b>	<b>\$10,179</b>	

**Total Number of Potential Properties Funded: 14**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Johnston Atoll**

**DoD Installations**

Sites with Response Complete		6	Investigation	10	1	0	\$1,734	\$0	\$75	\$152	FY02	\$1,688
Sites in Progress -Relative Risk Category	High	1	Interim Actions	3(3)	0		\$3,932	\$0	\$0	\$0	FY03	\$1,627
	Medium	0	Design	1	0	1	\$3,819	\$0	\$0	\$0	FY04	\$1,666
	Low	0	RA-C	0	0	1	\$5,376	\$0	\$0	\$0	FY05	\$1,706
	Not Evaluated	0	RA-O (LTO)	3	0	0	\$13,532	\$1,734	\$2,771	\$1,579		
	Not Required	4	LTM	0	3	1	\$2,304	\$1,063	\$541	\$85		
Total Number of Sites		11	<b>Total</b>				<b>\$30,697</b>	<b>\$2,797</b>	<b>\$3,387</b>	<b>\$1,816</b>	<b>FY00-Comp.</b>	<b>\$13,208</b>
<b>Total Number of Installations Funded:</b>			<b>3</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kansas**

**DoD Installations**

Sites with Response Complete	280	Investigation	297	97	0	\$67,408	\$4,997	\$4,605	\$7,560	FY02	\$15,011
Sites in Progress -Relative Risk Category	High	46	Interim Actions	20(25)	4(4)	\$11,337	\$1,236	\$1,095	\$680	FY03	\$10,857
	Medium	40	Design	31	9	\$4,760	\$283	\$407	\$1,000	FY04	\$12,425
	Low	20	RA-C	52	3	\$13,329	\$1,572	\$2,248	\$1,404	FY05	\$29,774
	Not Evaluated	3	RA-O (LTO)	1	4	\$1,012	\$619	\$551	\$438		
	Not Required	5	LTM	5	9	\$4,407	\$1,061	\$1,263	\$994		
Total Number of Sites	394	<b>Total</b>			<b>\$102,253</b>	<b>\$9,768</b>	<b>\$10,169</b>	<b>\$12,076</b>	<b>FY00-Comp.</b>	<b>\$167,921</b>	
<b>Total Number of Installations Funded:</b>		<b>38</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	72	Investigation	92	33	10	\$18,120	\$1,503	\$1,785	\$5,286	FY02	\$4,118
Sites in Progress -Relative Risk Category	High	9	Interim Actions	1(1)	2(2)	\$1,515	\$122	\$160	\$0	FY03	\$8,975
	Medium	6	Design	9	1	\$3,084	\$0	\$0	\$425	FY04	\$927
	Low	3	RA-C	11	5	\$17,567	\$715	\$360	\$598	FY05	\$2,805
	Not Evaluated	24	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	21	LTM	0	1	\$0	\$0	\$0	\$200		
Total Number of Sites	135	<b>Total</b>			<b>\$40,286</b>	<b>\$2,340</b>	<b>\$2,305</b>	<b>\$6,509</b>	<b>FY00-Comp.</b>	<b>\$279,647</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>89</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Kentucky**

**DoD Installations**

Sites with Response Complete	242	Investigation	261	60	0	\$51,136	\$5,638	\$2,900	\$814	FY02	\$4,603
Sites in Progress -Relative Risk Category	High	40	Interim Actions	31(35)	3(3)	\$3,937	\$1,736	\$1,963	\$2,603	FY03	\$5,859
	Medium	13	Design	22	12	\$2,753	\$507	\$79	\$1,064	FY04	\$4,208
	Low	25	RA-C	21	15	\$25,287	\$1,281	\$398	\$7,419	FY05	\$4,450
	Not Evaluated	0	RA-O (LTO)	0	1	\$200	\$86	\$65	\$211		
	Not Required	1	LTM	8	10	\$4,390	\$1,846	\$890	\$946		
Total Number of Sites	321	<b>Total</b>			<b>\$87,703</b>	<b>\$11,094</b>	<b>\$6,295</b>	<b>\$13,057</b>	<b>FY00-Comp.</b>	<b>\$75,680</b>	

**Total Number of Installations Funded: 28**

**Formerly Used Defense Sites**

Sites with Response Complete	6	Investigation	10	3	0	\$3,401	\$156	\$1,335	\$1,963	FY02	\$223
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0	1(1)	\$854	\$4	\$7	\$0	FY03	\$985
	Medium	0	Design	2	0	\$0	\$0	\$0	\$117	FY04	\$7,504
	Low	0	RA-C	2	0	\$120	\$0	\$0	\$0	FY05	\$792
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	13	<b>Total</b>			<b>\$4,375</b>	<b>\$160</b>	<b>\$1,342</b>	<b>\$2,080</b>	<b>FY00-Comp.</b>	<b>\$64,307</b>	

**Total Number of Potential Properties Funded: 4**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Louisiana**

**DoD Installations**

Sites with Response Complete	153	Investigation	181	40	1	\$43,876	\$1,094	\$295	\$458	FY02	\$4,979	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	17(20)	4(4)		\$39,743	\$2,914	\$1,236	\$1,015	FY03	\$4,921
	Medium	11	Design	12	2	4	\$4,227	\$444	\$125	\$5	FY04	\$5,313
	Low	7	RA-C	17	1	8	\$16,055	\$99	\$2,484	\$328	FY05	\$4,408
	Not Evaluated	38	RA-O (LTO)	1	0	3	\$738	\$5	\$289	\$383		
	Not Required	8	LTM	10	10	15	\$3,607	\$1,256	\$1,227	\$675		
Total Number of Sites	222	<b>Total</b>				<b>\$108,246</b>	<b>\$5,812</b>	<b>\$5,656</b>	<b>\$2,864</b>	<b>FY00-Comp.</b>	<b>\$58,811</b>	

**Total Number of Installations Funded: 28**

**Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	21	2	4	\$1,352	\$154	\$200	\$133	FY02	\$379	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0		\$1,109	\$0	\$0	\$0	FY03	\$369
	Medium	0	Design	12	1	5	\$1,925	\$0	\$0	\$23	FY04	\$0
	Low	0	RA-C	15	1	6	\$9,904	\$2,162	\$1,135	\$1,632	FY05	\$55
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0		
	Not Required	7	LTM	0	0	1	\$0	\$0	\$0	\$0		
Total Number of Sites	27	<b>Total</b>				<b>\$14,290</b>	<b>\$2,316</b>	<b>\$1,335</b>	<b>\$1,788</b>	<b>FY00-Comp.</b>	<b>\$40,845</b>	

**Total Number of Potential Properties Funded: 17**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maine**

**DoD Installations**

Sites with Response Complete	111	Investigation	134	11	8	\$45,639	\$381	\$1,217	\$277	FY02	\$8,565
Sites in Progress -Relative Risk Category	High	12	Interim Actions	39(43)	2(2)	\$10,780	\$1,867	\$500	\$500	FY03	\$9,695
	Medium	4	Design	20	0	\$6,307	\$32	\$176	\$1,167	FY04	\$11,803
	Low	7	RA-C	23	4	\$102,393	\$2,194	\$0	\$0	FY05	\$6,928
	Not Evaluated	0	RA-O (LTO)	2	19	\$23,700	\$3,699	\$3,715	\$2,677		
	Not Required	19	LTM	0	5	\$1,424	\$387	\$349	\$718		
Total Number of Sites	153	<b>Total</b>			<b>\$190,243</b>	<b>\$8,560</b>	<b>\$5,957</b>	<b>\$5,339</b>	<b>FY00-Comp.</b>	<b>\$189,099</b>	
<b>Total Number of Installations Funded:</b>		<b>11</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	64	Investigation	79	9	20	\$4,179	\$349	\$706	\$0	FY02	\$44
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	0	\$102	\$0	\$0	\$0	FY03	\$650
	Medium	3	Design	31	3	\$1,838	\$10	\$156	\$0	FY04	\$169
	Low	2	RA-C	35	1	\$5,196	\$100	\$33	\$34	FY05	\$1,968
	Not Evaluated	14	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	22	LTM	0	0	\$0	\$0	\$24	\$44		
Total Number of Sites	108	<b>Total</b>			<b>\$11,315</b>	<b>\$459</b>	<b>\$919</b>	<b>\$78</b>	<b>FY00-Comp.</b>	<b>\$32,172</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>63</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Mariana Islands**

**Formerly Used Defense Sites**

Sites with Response Complete		5	Investigation	14	3	11	\$2,729	\$1,167	\$40	\$0	FY02	\$6,711
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY03	\$7,543
	Medium	1	Design	5	2	12	\$1,262	\$333	\$30	\$613	FY04	\$145
	Low	0	RA-C	8	0	16	\$2,624	\$380	\$0	\$0	FY05	\$959
	Not Evaluated	7	RA-O (LTO)	3	2	5	\$479	\$85	\$935	\$0		
	Not Required	13	LTM	0	1	4	\$4	\$4	\$10	\$418		
Total Number of Sites		28	<b>Total</b>				<b>\$7,098</b>	<b>\$1,969</b>	<b>\$1,015</b>	<b>\$1,031</b>	<b>FY00-Comp.</b>	<b>\$50,952</b>
<b>Total Number of Potential Properties Funded:</b>		<b>22</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Maryland**

**DoD Installations**

Sites with Response Complete	368	Investigation	426	295	51	\$264,031	\$20,548	\$12,440	\$9,759	FY02	\$42,557	
Sites in Progress -Relative Risk Category	High	201	Interim Actions	133(174)	11(11)		\$100,847	\$15,829	\$4,354	\$2,933	FY03	\$58,083
	Medium	100	Design	45	14	245	\$21,476	\$1,820	\$3,456	\$7,186	FY04	\$45,650
	Low	80	RA-C	46	22	258	\$195,059	\$7,317	\$21,137	\$34,194	FY05	\$42,699
	Not Evaluated	9	RA-O (LTO)	0	10	71	\$9,405	\$2,580	\$3,405	\$3,028		
	Not Required	14	LTM	0	17	198	\$1,236	\$981	\$1,115	\$2,959		
	Total Number of Sites	772	<b>Total</b>				<b>\$592,054</b>	<b>\$49,075</b>	<b>\$45,907</b>	<b>\$60,059</b>	<b>FY00-Comp.</b>	<b>\$908,404</b>
<b>Total Number of Installations Funded:</b>		<b>46</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	47	Investigation	55	9	6	\$3,555	\$608	\$0	\$62	FY02	\$680	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$21	\$0	\$0	\$0	FY03	\$748
	Medium	1	Design	24	0	10	\$581	\$0	\$0	\$0	FY04	\$625
	Low	1	RA-C	20	3	14	\$1,801	\$187	\$0	\$4	FY05	\$66
	Not Evaluated	8	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	12	LTM	1	0	2	\$0	\$0	\$0	\$102		
	Total Number of Sites	70	<b>Total</b>				<b>\$5,958</b>	<b>\$795</b>	<b>\$0</b>	<b>\$168</b>	<b>FY00-Comp.</b>	<b>\$47,855</b>
<b>Total Number of Potential Properties Funded:</b>		<b>42</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Massachusetts**

**DoD Installations**

Sites with Response Complete	339	Investigation	402	75	0	\$178,091	\$7,070	\$8,554	\$1,591	FY02	\$29,058
Sites in Progress -Relative Risk Category	High	48	Interim Actions	82(110)	26(31)	\$50,350	\$38,849	\$14,749	\$4,735	FY03	\$20,898
	Medium	37	Design	71	26	\$29,097	\$1,727	\$7,483	\$1,525	FY04	\$20,697
	Low	48	RA-C	117	24	\$319,554	\$37,436	\$29,200	\$39,198	FY05	\$20,334
	Not Evaluated	1	RA-O (LTO)	8	5	\$13,431	\$2,188	\$4,797	\$7,125		
	Not Required	4	LTM	1	25	\$11,943	\$4,249	\$6,166	\$5,451		
	Total Number of Sites	477	<b>Total</b>			<b>\$602,466</b>	<b>\$91,519</b>	<b>\$70,949</b>	<b>\$59,625</b>	<b>FY00-Comp.</b>	<b>\$493,247</b>
<b>Total Number of Installations Funded:</b>		<b>34</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	129	Investigation	151	19	25	\$9,823	\$214	\$172	\$0	FY02	\$1,292
Sites in Progress -Relative Risk Category	High	6	Interim Actions	7(7)	0	\$2,073	\$0	\$0	\$0	FY03	\$1,949
	Medium	0	Design	62	9	\$4,063	\$31	\$318	\$15	FY04	\$81
	Low	1	RA-C	59	7	\$28,198	\$913	\$1,072	\$1,864	FY05	\$1,482
	Not Evaluated	18	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	41	LTM	0	0	\$0	\$0	\$0	\$0		
	Total Number of Sites	195	<b>Total</b>			<b>\$44,157</b>	<b>\$1,158</b>	<b>\$1,562</b>	<b>\$1,879</b>	<b>FY00-Comp.</b>	<b>\$74,588</b>
<b>Total Number of Potential Properties Funded:</b>		<b>111</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Michigan**

**DoD Installations**

Sites with Response Complete	221	Investigation	268	28	0	\$37,740	\$1,291	\$50	\$0	FY02	\$5,585	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	23(27)	14(18)		\$5,053	\$4,033	\$798	\$850	FY03	\$4,139
	Medium	17	Design	30	2	22	\$11,973	\$179	\$250	\$30	FY04	\$10,428
	Low	28	RA-C	27	7	27	\$35,522	\$107	\$1,529	\$1,000	FY05	\$3,255
	Not Evaluated	10	RA-O (LTO)	0	9	45	\$11,751	\$1,193	\$2,744	\$3,337		
	Not Required	9	LTM	0	8	55	\$1,439	\$35	\$375	\$125		
Total Number of Sites	296	<b>Total</b>				<b>\$103,478</b>	<b>\$6,838</b>	<b>\$5,746</b>	<b>\$5,342</b>	<b>FY00-Comp.</b>	<b>\$72,827</b>	
<b>Total Number of Installations Funded:</b>		<b>28</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	76	Investigation	98	19	8	\$15,581	\$1,173	\$1,846	\$54	FY02	\$1,366	
Sites in Progress -Relative Risk Category	High	8	Interim Actions	3(3)	0		\$1,024	\$11	\$0	\$0	FY03	\$3,737
	Medium	4	Design	38	12	26	\$5,346	\$280	\$95	\$327	FY04	\$4,270
	Low	8	RA-C	36	10	33	\$11,809	\$1,850	\$1,175	\$20	FY05	\$5,244
	Not Evaluated	17	RA-O (LTO)	0	0	8	\$300	\$0	\$248	\$1,208		
	Not Required	12	LTM	0	2	7	\$229	\$17	\$380	\$64		
Total Number of Sites	125	<b>Total</b>				<b>\$34,289</b>	<b>\$3,331</b>	<b>\$3,744</b>	<b>\$1,673</b>	<b>FY00-Comp.</b>	<b>\$105,515</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>65</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Midway**

**DoD Installations**

Sites with Response Complete		37	Investigation	37	2	0	\$8,223	\$0	\$0	\$0	FY02	\$60
Sites in Progress -Relative Risk Category	High	0	Interim Actions	14(16)	0		\$6,961	\$0	\$0	\$4,958	FY03	\$60
	Medium	2	Design	0	0	0	\$0	\$0	\$0	\$0	FY04	\$60
	Low	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY05	\$60
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$60		
Total Number of Sites		39	<b>Total</b>				<b>\$15,184</b>	<b>\$0</b>	<b>\$0</b>	<b>\$5,018</b>	<b>FY00-Comp.</b>	<b>\$5,258</b>
<b>Total Number of Installations Funded:</b>			<b>1</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Minnesota**

**DoD Installations**

Sites with Response Complete	183	Investigation	209	5	0	\$30,510	\$1,148	\$1,234	\$0	FY02	\$9,271
Sites in Progress -Relative Risk Category	High	21	Interim Actions	14(19)	2(2)	\$20,737	\$481	\$359	\$0	FY03	\$4,550
	Medium	3	Design	21	10	\$12,051	\$103	\$1,140	\$637	FY04	\$4,670
	Low	5	RA-C	12	13	\$96,306	\$9,083	\$2,989	\$1,616	FY05	\$2,992
	Not Evaluated	0	RA-O (LTO)	2	1	\$10,348	\$4,106	\$6,019	\$2,878		
	Not Required	2	LTM	9	6	\$1,933	\$416	\$560	\$258		
Total Number of Sites	214	<b>Total</b>			<b>\$171,885</b>	<b>\$15,337</b>	<b>\$12,301</b>	<b>\$5,389</b>	<b>FY00-Comp.</b>	<b>\$102,101</b>	

**Total Number of Installations Funded: 27**

**Formerly Used Defense Sites**

Sites with Response Complete	19	Investigation	28	3	11	\$4,398	\$602	\$275	\$535	FY02	\$923
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$116	\$0	\$250	\$0	FY03	\$481
	Medium	3	Design	17	3	\$1,124	\$54	\$35	\$45	FY04	\$728
	Low	0	RA-C	14	6	\$2,295	\$350	\$50	\$334	FY05	\$4
	Not Evaluated	12	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	7	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	42	<b>Total</b>			<b>\$7,933</b>	<b>\$1,006</b>	<b>\$610</b>	<b>\$914</b>	<b>FY00-Comp.</b>	<b>\$9,595</b>	

**Total Number of Potential Properties Funded: 21**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Mississippi**

**◆ DoD Installations**

Sites with Response Complete	193	Investigation	205	34	0	\$20,924	\$713	\$1,276	\$2,389	FY02	\$4,526	
Sites in Progress -Relative Risk Category	High	22	Interim Actions	19(20)	3(3)		\$18,323	\$3,293	\$872	\$0	FY03	\$4,730
	Medium	13	Design	4	1	29	\$2,697	\$30	\$0	\$154	FY04	\$4,356
	Low	9	RA-C	6	1	30	\$4,980	\$75	\$300	\$2,610	FY05	\$6,719
	Not Evaluated	0	RA-O (LTO)	0	1	8	\$1,423	\$534	\$332	\$217		
	Not Required	2	LTM	0	7	40	\$743	\$135	\$233	\$284		
Total Number of Sites	239	<b>Total</b>				<b>\$49,090</b>	<b>\$4,780</b>	<b>\$3,013</b>	<b>\$5,654</b>	<b>FY00-Comp.</b>	<b>\$100,542</b>	
<b>Total Number of Installations Funded:</b>		<b>28</b>										

**◆ Formerly Used Defense Sites**

Sites with Response Complete	25	Investigation	30	3	12	\$3,661	\$96	\$2	\$10	FY02	\$907	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0		\$655	\$0	\$0	\$0	FY03	\$127
	Medium	0	Design	12	1	13	\$1,140	\$51	\$5	\$0	FY04	\$22
	Low	0	RA-C	13	1	16	\$2,149	\$134	\$91	\$46	FY05	\$4,564
	Not Evaluated	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	17	LTM	0	0	2	\$0	\$0	\$40	\$20		
Total Number of Sites	45	<b>Total</b>				<b>\$7,605</b>	<b>\$281</b>	<b>\$138</b>	<b>\$76</b>	<b>FY00-Comp.</b>	<b>\$100,143</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>33</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Missouri**

**DoD Installations**

Sites with Response Complete	232	Investigation	245	68	13	\$37,224	\$5,307	\$1,840	\$1,482	FY02	\$4,674	
Sites in Progress -Relative Risk Category	High	30	Interim Actions	38(40)	5(5)		\$32,835	\$360	\$41	\$410	FY03	\$12,775
	Medium	17	Design	7	3	26	\$4,083	\$1,662	\$559	\$1,014	FY04	\$14,475
	Low	26	RA-C	26	5	33	\$9,426	\$2,780	\$4,365	\$1,816	FY05	\$3,930
	Not Evaluated	18	RA-O (LTO)	0	1	20	\$1,735	\$922	\$435	\$862		
	Not Required	3	LTM	5	9	51	\$4,003	\$1,041	\$732	\$763		
Total Number of Sites	326	<b>Total</b>				<b>\$89,306</b>	<b>\$12,072</b>	<b>\$7,972</b>	<b>\$6,347</b>	<b>FY00-Comp.</b>	<b>\$115,698</b>	
<b>Total Number of Installations Funded:</b>		<b>35</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	55	Investigation	69	9	7	\$86,971	\$807	\$1,365	\$2,413	FY02	\$9,134	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	5(5)	2(2)		\$1,144	\$410	\$300	\$2	FY03	\$8,746
	Medium	1	Design	11	3	13	\$3,330	\$2	\$0	\$458	FY04	\$1,649
	Low	0	RA-C	16	6	14	\$97,454	\$13,678	\$17,656	\$18,072	FY05	\$15,204
	Not Evaluated	9	RA-O (LTO)	0	1	4	\$12,901	\$12,815	\$1,158	\$31		
	Not Required	18	LTM	0	0	4	\$0	\$0	\$314	\$2		
Total Number of Sites	85	<b>Total</b>				<b>\$201,800</b>	<b>\$27,712</b>	<b>\$20,793</b>	<b>\$20,978</b>	<b>FY00-Comp.</b>	<b>\$120,289</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>52</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Montana**

**DoD Installations**

Sites with Response Complete	104	Investigation	113	1	1	\$9,125	\$95	\$75	\$0	FY02	\$204
Sites in Progress -Relative Risk Category	High	0	Interim Actions	5(8)	5(7)	\$944	\$347	\$9	\$0	FY03	\$39
	Medium	6	Design	10	0	\$413	\$0	\$0	\$0	FY04	\$68
	Low	2	RA-C	40	0	\$4,922	\$37	\$0	\$0	FY05	\$71
	Not Evaluated	0	RA-O (LTO)	0	2	\$271	\$55	\$5	\$7		
	Not Required	3	LTM	20	3	\$117	\$42	\$7	\$39		
Total Number of Sites	115	<b>Total</b>			<b>\$15,792</b>	<b>\$576</b>	<b>\$96</b>	<b>\$46</b>		<b>FY00-Comp.</b>	<b>\$749</b>

Total Number of Installations Funded: 13

**Formerly Used Defense Sites**

Sites with Response Complete	21	Investigation	22	7	2	\$3,537	\$60	\$351	\$261	FY02	\$165
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	1(1)	\$618	\$585	\$65	\$31	FY03	\$776
	Medium	2	Design	10	0	\$383	\$0	\$0	\$305	FY04	\$1,502
	Low	0	RA-C	12	0	\$1,964	\$64	\$0	\$0	FY05	\$2,887
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	7	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	31	<b>Total</b>			<b>\$6,502</b>	<b>\$709</b>	<b>\$416</b>	<b>\$597</b>		<b>FY00-Comp.</b>	<b>\$49,770</b>

Total Number of Potential Properties Funded: 21

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nebraska**

**DoD Installations**

Sites with Response Complete	140	Investigation	155	2	0	\$22,788	\$45	\$0	\$0	FY02	\$4,054
Sites in Progress -Relative Risk Category	High	5	Interim Actions	63(239)	0	\$14,434	\$0	\$239	\$1,496	FY03	\$2,297
	Medium	1	Design	5	5	\$7,088	\$0	\$0	\$757	FY04	\$2,222
	Low	2	RA-C	8	1	\$14,991	\$200	\$445	\$452	FY05	\$2,303
	Not Evaluated	0	RA-O (LTO)	0	2	\$1,550	\$61	\$1,308	\$1,003		
	Not Required	9	LTM	7	6	\$2,555	\$444	\$891	\$164		
Total Number of Sites	157	<b>Total</b>			<b>\$63,406</b>	<b>\$750</b>	<b>\$2,883</b>	<b>\$3,872</b>	<b>FY00-Comp.</b>	<b>\$74,088</b>	

**Total Number of Installations Funded: 20**

**Formerly Used Defense Sites**

Sites with Response Complete	45	Investigation	55	35	6	\$76,626	\$5,438	\$4,911	\$2,462	FY02	\$17,754
Sites in Progress -Relative Risk Category	High	13	Interim Actions	4(4)	1(1)	\$2,784	\$25	\$6	\$4	FY03	\$10,710
	Medium	7	Design	27	3	\$11,856	\$499	\$1,210	\$1,030	FY04	\$8,456
	Low	4	RA-C	24	10	\$35,756	\$824	\$7,048	\$2,302	FY05	\$1,804
	Not Evaluated	4	RA-O (LTO)	1	2	\$2,350	\$269	\$177	\$185		
	Not Required	23	LTM	0	0	\$0	\$0	\$55	\$287		
Total Number of Sites	96	<b>Total</b>			<b>\$129,372</b>	<b>\$7,055</b>	<b>\$13,407</b>	<b>\$6,270</b>	<b>FY00-Comp.</b>	<b>\$216,531</b>	

**Total Number of Potential Properties Funded: 55**

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Nevada**

**DoD Installations**

Sites with Response Complete	183	Investigation	219	23	1	\$32,636	\$710	\$497	\$642	FY02	\$12,414	
Sites in Progress -Relative Risk Category	High	17	Interim Actions	16(101)	6(38)		\$15,153	\$520	\$496	\$527	FY03	\$9,084
	Medium	14	Design	49	2	37	\$3,158	\$135	\$152	\$187	FY04	\$23,033
	Low	25	RA-C	68	3	42	\$16,452	\$1,311	\$3,126	\$5,097	FY05	\$27,961
	Not Evaluated	1	RA-O (LTO)	10	3	11	\$4,207	\$1,434	\$1,627	\$1,376		
	Not Required	3	LTM	11	13	20	\$3,065	\$703	\$607	\$713		
Total Number of Sites	243	<b>Total</b>				<b>\$74,671</b>	<b>\$4,813</b>	<b>\$6,505</b>	<b>\$8,542</b>	FY00-Comp.	\$120,717	
<b>Total Number of Installations Funded:</b>		<b>6</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	19	6	13	\$1,778	\$122	\$297	\$92	FY02	\$766	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY03	\$254
	Medium	0	Design	3	1	8	\$412	\$0	\$0	\$50	FY04	\$1,904
	Low	1	RA-C	3	2	9	\$4,463	\$111	\$55	\$51	FY05	\$381
	Not Evaluated	7	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	17	LTM	0	1	1	\$22	\$6	\$40	\$0		
Total Number of Sites	38	<b>Total</b>				<b>\$6,675</b>	<b>\$239</b>	<b>\$392</b>	<b>\$193</b>	FY00-Comp.	\$74,448	
<b>Total Number of Potential Properties Funded:</b>		<b>30</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Hampshire**

**DoD Installations**

Sites with Response Complete	114	Investigation	133	4	0	\$71,057	\$0	\$0	\$0	FY02	\$3,135
Sites in Progress -Relative Risk Category	High	1	Interim Actions	21(24)	0	\$25,585	\$0	\$0	\$0	FY03	\$2,613
	Medium	2	Design	25	0	\$2,302	\$128	\$124	\$0	FY04	\$2,573
	Low	1	RA-C	39	0	\$39,465	\$857	\$762	\$0	FY05	\$2,418
	Not Evaluated	1	RA-O (LTO)	0	18	\$1,454	\$338	\$4,112	\$3,581		
	Not Required	18	LTM	5	11	\$9,122	\$0	\$470	\$573		
Total Number of Sites	137	<b>Total</b>			<b>\$148,985</b>	<b>\$1,323</b>	<b>\$5,468</b>	<b>\$4,154</b>	<b>FY00-Comp.</b>	<b>\$66,926</b>	
<b>Total Number of Installations Funded:</b>		<b>9</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	16	Investigation	17	1	2	\$299	\$4	\$0	\$0	FY02	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY03 <td>\$0</td>	\$0
	Medium	1	Design	8	1	\$155	\$0	\$20	\$0	FY04 <td>\$0</td>	\$0
	Low	0	RA-C	8	0	\$809	\$65	\$0	\$0	FY05 <td>\$0</td>	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	2	LTM	0	0	\$0	\$0	\$65	\$0		
Total Number of Sites	20	<b>Total</b>			<b>\$1,263</b>	<b>\$69</b>	<b>\$85</b>	<b>\$0</b>	<b>FY00-Comp.</b>	<b>\$360</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>11</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Jersey**

**DoD Installations**

Sites with Response Complete	265	Investigation	298	268	1	\$118,006	\$4,753	\$3,686	\$4,594	FY02	\$12,857	
Sites in Progress -Relative Risk Category	High	130	Interim Actions	50(66)	11(11)		\$13,378	\$787	\$1,199	\$140	FY03	\$27,443
	Medium	74	Design	30	5	91	\$10,618	\$1,147	\$1,165	\$934	FY04	\$13,774
	Low	73	RA-C	38	13	101	\$84,688	\$4,037	\$5,478	\$3,400	FY05	\$12,461
	Not Evaluated	5	RA-O (LTO)	0	20	45	\$10,846	\$3,497	\$3,852	\$4,614		
	Not Required	20	LTM	1	16	214	\$4,223	\$1,031	\$1,203	\$1,319		
Total Number of Sites	567	<b>Total</b>				<b>\$241,759</b>	<b>\$15,252</b>	<b>\$16,583</b>	<b>\$15,001</b>	<b>FY00-Comp.</b>	<b>\$285,393</b>	
<b>Total Number of Installations Funded:</b>		<b>29</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	24	Investigation	49	12	14	\$29,075	\$1,030	\$863	\$564	FY02	\$3,801	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	8(8)	0		\$12,888	\$0	\$0	\$0	FY03	\$2,643
	Medium	1	Design	15	1	26	\$1,916	\$5	\$0	\$537	FY04	\$887
	Low	2	RA-C	11	7	36	\$20,483	\$1,044	\$167	\$2,287	FY05	\$3,690
	Not Evaluated	14	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	25	LTM	1	0	1	\$0	\$0	\$0	\$661		
Total Number of Sites	75	<b>Total</b>				<b>\$64,362</b>	<b>\$2,079</b>	<b>\$1,030</b>	<b>\$4,049</b>	<b>FY00-Comp.</b>	<b>\$99,684</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>44</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New Mexico**

**DoD Installations**

Sites with Response Complete	209	Investigation	242	56	8	\$49,124	\$2,230	\$1,202	\$757	FY02	\$28,595
Sites in Progress -Relative Risk Category	High	22	Interim Actions	30(31)	10(13)	\$14,399	\$7,112	\$15	\$1,672	FY03	\$43,630
	Medium	14	Design	30	3	\$4,163	\$1,286	\$478	\$1,919	FY04	\$27,876
	Low	33	RA-C	41	4	\$31,264	\$2,962	\$7,880	\$14,487	FY05	\$22,511
	Not Evaluated	2	RA-O (LTO)	6	4	\$1,756	\$405	\$529	\$324		
	Not Required	26	LTM	4	27	\$2,371	\$322	\$429	\$1,117		
	Total Number of Sites	306	<b>Total</b>			<b>\$103,077</b>	<b>\$14,317</b>	<b>\$10,533</b>	<b>\$20,276</b>	<b>FY00-Comp.</b>	<b>\$212,598</b>
<b>Total Number of Installations Funded:</b>		<b>12</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	32	Investigation	40	68	68	\$9,039	\$172	\$429	\$0	FY02	\$3
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0	\$351	\$0	\$0	\$0	FY03	\$371
	Medium	0	Design	23	6	\$2,118	\$218	\$92	\$204	FY04	\$4,524
	Low	6	RA-C	19	6	\$3,284	\$0	\$525	\$15	FY05	\$0
	Not Evaluated	16	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	122	LTM	0	0	\$0	\$0	\$10	\$0		
	Total Number of Sites	176	<b>Total</b>			<b>\$14,792</b>	<b>\$390</b>	<b>\$1,056</b>	<b>\$219</b>	<b>FY00-Comp.</b>	<b>\$299,615</b>
<b>Total Number of Potential Properties Funded:</b>		<b>138</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**New York**

**DoD Installations**

Sites with Response Complete	617	Investigation	700	127	0	\$140,842	\$12,449	\$2,845	\$2,368	FY02	\$28,394
Sites in Progress -Relative Risk Category	High	73	Interim Actions	85(100)	24(28)	\$32,463	\$4,017	\$4,379	\$1,975	FY03	\$27,154
	Medium	45	Design	38	26	\$25,242	\$1,715	\$615	\$4,425	FY04	\$14,217
	Low	50	RA-C	90	19	\$108,282	\$16,710	\$5,208	\$29,189	FY05	\$12,851
	Not Evaluated	36	RA-O (LTO)	1	7	\$6,331	\$1,042	\$105	\$1,400		
	Not Required	6	LTM	11	25	\$7,183	\$2,047	\$1,804	\$1,838		
Total Number of Sites	827	<b>Total</b>			<b>\$320,343</b>	<b>\$37,980</b>	<b>\$14,956</b>	<b>\$41,195</b>	<b>FY00-Comp.</b>	<b>\$289,996</b>	
<b>Total Number of Installations Funded:</b>		<b>88</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	44	Investigation	121	17	21	\$15,942	\$2,074	\$1,610	\$0	FY02	\$8,202
Sites in Progress -Relative Risk Category	High	8	Interim Actions	3(3)	2(2)	\$2,220	\$527	\$920	\$3,154	FY03	\$7,151
	Medium	3	Design	19	5	\$4,314	\$390	\$20	\$828	FY04	\$15,686
	Low	0	RA-C	22	8	\$19,800	\$61	\$2,205	\$254	FY05	\$8,078
	Not Evaluated	64	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	40	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	159	<b>Total</b>			<b>\$42,276</b>	<b>\$3,052</b>	<b>\$4,755</b>	<b>\$4,236</b>	<b>FY00-Comp.</b>	<b>\$180,545</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>96</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Carolina**

**DoD Installations**

Sites with Response Complete	324	Investigation	403	88	6	\$72,342	\$1,200	\$1,844	\$2,017	FY02	\$18,804	
Sites in Progress -Relative Risk Category	High	50	Interim Actions	33(42)	18(24)		\$13,577	\$1,410	\$894	\$144	FY03	\$18,728
	Medium	13	Design	79	18	51	\$12,297	\$261	\$558	\$594	FY04	\$19,189
	Low	25	RA-C	76	12	59	\$50,741	\$953	\$2,362	\$8,546	FY05	\$12,784
	Not Evaluated	7	RA-O (LTO)	17	72	53	\$13,654	\$5,842	\$7,682	\$7,882		
	Not Required	78	LTM	9	50	62	\$3,788	\$1,174	\$100	\$296		
Total Number of Sites	497	<b>Total</b>				<b>\$166,399</b>	<b>\$10,840</b>	<b>\$13,440</b>	<b>\$19,479</b>	<b>FY00-Comp.</b>	<b>\$251,469</b>	

Total Number of Installations Funded: 39

**Formerly Used Defense Sites**

Sites with Response Complete	29	Investigation	38	11	10	\$9,680	\$1,023	\$3,332	\$2,441	FY02	\$785	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	0		\$72	\$72	\$0	\$0	FY03	\$2,569
	Medium	1	Design	15	3	13	\$385	\$0	\$39	\$80	FY04	\$128
	Low	1	RA-C	20	6	16	\$4,822	\$300	\$210	\$25	FY05	\$1,437
	Not Evaluated	7	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0		
	Not Required	17	LTM	0	0	6	\$0	\$0	\$0	\$0		
Total Number of Sites	59	<b>Total</b>				<b>\$14,959</b>	<b>\$1,395</b>	<b>\$3,581</b>	<b>\$2,546</b>	<b>FY00-Comp.</b>	<b>\$109,731</b>	

Total Number of Potential Properties Funded: 36

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**North Dakota**

**DoD Installations**

Sites with Response Complete	63	Investigation	69	2	0	\$7,170	\$300	\$250	\$0	FY02	\$747
Sites in Progress -Relative Risk Category	High	2	Interim Actions	3(3)	3(3)	\$197	\$0	\$250	\$0	FY03	\$465
	Medium	1	Design	10	1	\$3,398	\$524	\$0	\$0	FY04	\$1,121
	Low	1	RA-C	25	1	\$12,551	\$0	\$2,188	\$0	FY05	\$461
	Not Evaluated	1	RA-O (LTO)	0	2	\$160	\$78	\$275	\$158		
	Not Required	3	LTM	9	4	\$1,255	\$147	\$272	\$235		
Total Number of Sites	71	<b>Total</b>			<b>\$24,731</b>	<b>\$1,049</b>	<b>\$3,235</b>	<b>\$393</b>		<b>FY00-Comp.</b>	<b>\$11,321</b>
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	5	Investigation	5	0	0	\$449	\$1	\$0	\$0	FY02	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY03	\$0
	Medium	0	Design	5	0	\$322	\$0	\$0	\$0	FY04	\$0
	Low	0	RA-C	4	0	\$773	\$0	\$0	\$0	FY05	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	5	<b>Total</b>			<b>\$1,544</b>	<b>\$1</b>	<b>\$0</b>	<b>\$0</b>		<b>FY00-Comp.</b>	<b>\$0</b>
<b>Total Number of Potential Properties Funded:</b>		<b>4</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Ohio**

**DoD Installations**

Sites with Response Complete	417	Investigation	450	87	0	\$150,577	\$2,242	\$5,554	\$4,240	FY02	\$8,245
Sites in Progress -Relative Risk Category	High	21	Interim Actions	70(72)	15(15)	\$12,339	\$3,629	\$1,512	\$0	FY03	\$9,813
	Medium	26	Design	7	9	\$18,803	\$24	\$0	\$1,368	FY04	\$6,903
	Low	43	RA-C	36	6	\$44,915	\$236	\$1,622	\$3,070	FY05	\$5,854
	Not Evaluated	17	RA-O (LTO)	4	14	\$6,927	\$646	\$1,341	\$2,468		
	Not Required	13	LTM	7	7	\$3,569	\$0	\$188	\$136		
Total Number of Sites	537	<b>Total</b>			<b>\$237,130</b>	<b>\$6,777</b>	<b>\$10,217</b>	<b>\$11,282</b>	<b>FY00-Comp.</b>	<b>\$152,687</b>	
<b>Total Number of Installations Funded:</b>		<b>53</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	28	Investigation	37	25	24	\$19,955	\$2,840	\$8,227	\$3,861	FY02	\$18,287
Sites in Progress -Relative Risk Category	High	18	Interim Actions	6(6)	1(1)	\$3,543	\$324	\$43	\$0	FY03	\$20,156
	Medium	12	Design	7	4	\$2,925	\$108	\$75	\$1,893	FY04	\$19,908
	Low	3	RA-C	8	3	\$1,983	\$32	\$505	\$6,204	FY05	\$26,200
	Not Evaluated	19	RA-O (LTO)	0	0	\$0	\$0	\$0	\$51		
	Not Required	6	LTM	0	1	\$0	\$0	\$0	\$256		
Total Number of Sites	86	<b>Total</b>			<b>\$28,406</b>	<b>\$3,304</b>	<b>\$8,850</b>	<b>\$12,265</b>	<b>FY00-Comp.</b>	<b>\$202,632</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>24</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oklahoma**

**DoD Installations**

Sites with Response Complete	239	Investigation	273	40	0	\$84,413	\$6,177	\$3,611	\$2,372	FY02	\$18,810
Sites in Progress -Relative Risk Category	High	27	Interim Actions	34(42)	22(27)	\$46,402	\$9,694	\$5,748	\$4,836	FY03	\$20,853
	Medium	10	Design	11	1	\$17,991	\$70	\$249	\$1,502	FY04	\$21,781
	Low	32	RA-C	19	5	\$51,051	\$1,317	\$1,355	\$1,163	FY05	\$17,292
	Not Evaluated	0	RA-O (LTO)	1	4	\$10,968	\$2,374	\$2,126	\$2,249		
	Not Required	5	LTM	4	21	\$16,436	\$393	\$968	\$1,165		
Total Number of Sites	313	<b>Total</b>			<b>\$227,261</b>	<b>\$20,025</b>	<b>\$14,057</b>	<b>\$13,287</b>	<b>FY00-Comp.</b>	<b>\$248,123</b>	
<b>Total Number of Installations Funded:</b>		<b>36</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	50	Investigation	63	6	29	\$7,862	\$1,005	\$1,218	\$15	FY02	\$923
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$3,758	\$70	\$35	\$0	FY03	\$909
	Medium	2	Design	28	7	\$2,596	\$1,887	\$653	\$81	FY04	\$3,956
	Low	0	RA-C	24	5	\$13,291	\$1,840	\$405	\$708	FY05	\$310
	Not Evaluated	13	RA-O (LTO)	0	0	\$0	\$0	\$98	\$0		
	Not Required	32	LTM	0	1	\$318	\$318	\$426	\$566		
Total Number of Sites	98	<b>Total</b>			<b>\$27,825</b>	<b>\$5,120</b>	<b>\$2,835</b>	<b>\$1,370</b>	<b>FY00-Comp.</b>	<b>\$68,318</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>47</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Oregon**

**DoD Installations**

Sites with Response Complete	167	Investigation	173	15	0	\$30,884	\$860	\$990	\$0	FY02	\$6,622
Sites in Progress -Relative Risk Category	High	3	Interim Actions	2(2)	4(4)	\$1,303	\$594	\$579	\$0	FY03	\$2,566
	Medium	7	Design	15	0	\$836	\$0	\$0	\$22	FY04	\$2,221
	Low	6	RA-C	17	3	\$27,852	\$0	\$0	\$1,500	FY05	\$3,730
	Not Evaluated	1	RA-O (LTO)	1	2	\$346	\$244	\$62	\$438		
	Not Required	4	LTM	1	1	\$422	\$109	\$112	\$815		
Total Number of Sites	188	<b>Total</b>			<b>\$61,643</b>	<b>\$1,807</b>	<b>\$1,743</b>	<b>\$2,775</b>		<b>FY00-Comp.</b>	<b>\$41,782</b>
<b>Total Number of Installations Funded:</b>		<b>20</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	35	Investigation	38	9	4	\$6,387	\$445	\$85	\$25	FY02	\$1,036
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$696	\$37	\$60	\$0	FY03	\$2,117
	Medium	0	Design	23	1	\$1,789	\$872	\$90	\$0	FY04	\$5,947
	Low	0	RA-C	19	1	\$3,067	\$10	\$1,650	\$1,026	FY05	\$394
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	13	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	51	<b>Total</b>			<b>\$11,939</b>	<b>\$1,364</b>	<b>\$1,885</b>	<b>\$1,051</b>		<b>FY00-Comp.</b>	<b>\$122,879</b>
<b>Total Number of Potential Properties Funded:</b>		<b>31</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Pennsylvania**

**DoD Installations**

Sites with Response Complete	770	Investigation	803	112	2	\$116,885	\$4,897	\$3,604	\$1,432	FY02	\$15,704
Sites in Progress -Relative Risk Category	High	64	Interim Actions	82(100)	6(6)	\$24,586	\$617	\$611	\$946	FY03	\$10,474
	Medium	27	Design	70	5	\$12,134	\$1,543	\$373	\$2,240	FY04	\$7,417
	Low	26	RA-C	131	20	\$82,830	\$6,173	\$2,171	\$14,498	FY05	\$6,883
	Not Evaluated	16	RA-O (LTO)	1	17	\$4,328	\$1,930	\$1,389	\$2,514		
	Not Required	14	LTM	3	2	\$2,936	\$863	\$711	\$977		
	Total Number of Sites	917	<b>Total</b>			<b>\$243,699</b>	<b>\$16,023</b>	<b>\$8,859</b>	<b>\$22,607</b>	<b>FY00-Comp.</b>	<b>\$161,067</b>
<b>Total Number of Installations Funded:</b>		<b>112</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	87	Investigation	95	13	17	\$8,740	\$336	\$20	\$221	FY02	\$563
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)	\$1,230	\$104	\$0	\$1,211	FY03	\$1,376
	Medium	1	Design	27	1	\$2,441	\$106	\$0	\$20	FY04	\$162
	Low	1	RA-C	29	8	\$12,818	\$1,018	\$39	\$0	FY05	\$1,968
	Not Evaluated	22	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	12	LTM	1	1	\$374	\$1	\$12	\$102		
	Total Number of Sites	125	<b>Total</b>			<b>\$25,603</b>	<b>\$1,565</b>	<b>\$71</b>	<b>\$1,554</b>	<b>FY00-Comp.</b>	<b>\$49,661</b>
<b>Total Number of Potential Properties Funded:</b>		<b>69</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Puerto Rico**

**DoD Installations**

Sites with Response Complete	69	Investigation	72	27	3	\$16,233	\$800	\$1,134	\$1,491	FY02	\$3,074
Sites in Progress -Relative Risk Category	High	13	Interim Actions	7(10)	3(3)	\$3,312	\$291	\$0	\$0	FY03	\$2,303
	Medium	6	Design	4	0	\$1,292	\$0	\$0	\$452	FY04	\$3,824
	Low	12	RA-C	7	2	\$3,198	\$285	\$0	\$987	FY05	\$6,089
	Not Evaluated	1	RA-O (LTO)	3	3	\$564	\$0	\$0	\$13		
	Not Required	1	LTM	1	2	\$44	\$0	\$56	\$16		
Total Number of Sites	102	<b>Total</b>			<b>\$24,643</b>	<b>\$1,376</b>	<b>\$1,190</b>	<b>\$2,959</b>	<b>FY00-Comp.</b>	<b>\$65,594</b>	
<b>Total Number of Installations Funded:</b>		<b>8</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	16	Investigation	22	5	2	\$5,509	\$512	\$655	\$509	FY02	\$104
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)	\$383	\$20	\$310	\$0	FY03	\$2,235
	Medium	0	Design	7	1	\$2,017	\$99	\$1	\$51	FY04	\$2,215
	Low	0	RA-C	3	5	\$10,408	\$952	\$1,356	\$2,848	FY05	\$793
	Not Evaluated	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	5	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	29	<b>Total</b>			<b>\$18,317</b>	<b>\$1,583</b>	<b>\$2,322</b>	<b>\$3,408</b>	<b>FY00-Comp.</b>	<b>\$45,694</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>23</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Rhode Island**

**DoD Installations**

Sites with Response Complete	73	Investigation	77	20	3	\$38,537	\$1,013	\$421	\$100	FY02	\$9,390
Sites in Progress -Relative Risk Category	High	15	Interim Actions	18(23)	1(1)		\$5,036	\$473	\$0	FY03	\$824
	Medium	2	Design	13	2	17	\$4,505	\$42	\$21	FY04	\$9,100
	Low	7	RA-C	20	3	19	\$53,724	\$7,513	\$7,854	FY05	\$5,137
	Not Evaluated	0	RA-O (LTO)	0	3	13	\$602	\$444	\$544		
	Not Required	3	LTM	3	2	16	\$244	\$46	\$223		
Total Number of Sites	100	<b>Total</b>				<b>\$102,648</b>	<b>\$9,531</b>	<b>\$9,063</b>	<b>\$9,859</b>	<b>FY00-Comp.</b>	<b>\$89,865</b>
<b>Total Number of Installations Funded:</b>		<b>13</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	53	Investigation	70	9	12	\$9,494	\$821	\$518	\$10	FY02	\$1,307
Sites in Progress -Relative Risk Category	High	7	Interim Actions	4(4)	0		\$53	\$0	\$0	FY03	\$955
	Medium	1	Design	33	7	17	\$2,128	\$24	\$500	FY04	\$310
	Low	0	RA-C	27	4	21	\$15,035	\$1,318	\$368	FY05	\$522
	Not Evaluated	15	RA-O (LTO)	1	0	6	\$0	\$0	\$5		
	Not Required	15	LTM	0	2	3	\$138	\$97	\$262		
Total Number of Sites	91	<b>Total</b>				<b>\$26,848</b>	<b>\$2,260</b>	<b>\$1,653</b>	<b>\$588</b>	<b>FY00-Comp.</b>	<b>\$18,576</b>
<b>Total Number of Potential Properties Funded:</b>		<b>42</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Carolina**

**DoD Installations**

Sites with Response Complete	393	Investigation	479	166	18	\$65,970	\$3,302	\$3,665	\$1,654	FY02	\$9,685	
Sites in Progress -Relative Risk Category	High	71	Interim Actions	88(93)	29(36)		\$25,438	\$4,567	\$1,487	\$200	FY03	\$14,798
	Medium	77	Design	47	5	99	\$19,156	\$392	\$1,637	\$781	FY04	\$10,791
	Low	81	RA-C	46	29	106	\$29,830	\$2,994	\$5,447	\$13,215	FY05	\$9,550
	Not Evaluated	23	RA-O (LTO)	4	16	63	\$14,580	\$2,250	\$3,757	\$6,466		
	Not Required	18	LTM	7	15	123	\$4,055	\$683	\$2,352	\$832		
Total Number of Sites	663	<b>Total</b>				<b>\$159,029</b>	<b>\$14,188</b>	<b>\$18,345</b>	<b>\$23,148</b>	<b>FY00-Comp.</b>	<b>\$164,575</b>	
<b>Total Number of Installations Funded:</b>		<b>31</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	23	Investigation	26	9	9	\$10,709	\$1,501	\$959	\$0	FY02	\$2,732	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	2(2)		\$2,022	\$553	\$236	\$0	FY03	\$5,599
	Medium	0	Design	10	1	15	\$631	\$66	\$0	\$335	FY04	\$3,500
	Low	0	RA-C	14	2	17	\$14,930	\$1,445	\$1,152	\$1,648	FY05	\$527
	Not Evaluated	4	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0		
	Not Required	16	LTM	0	1	1	\$0	\$0	\$65	\$0		
Total Number of Sites	44	<b>Total</b>				<b>\$28,292</b>	<b>\$3,565</b>	<b>\$2,412</b>	<b>\$1,983</b>	<b>FY00-Comp.</b>	<b>\$96,660</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>31</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**South Dakota**

**DoD Installations**

Sites with Response Complete	40	Investigation	49	1	0	\$20,045	\$0	\$410	\$0	FY02	\$2,343
Sites in Progress -Relative Risk Category	High	3	Interim Actions	8(8)	0	\$8,873	\$0	\$0	\$300	FY03	\$2,115
	Medium	0	Design	15	0	\$3,442	\$0	\$0	\$0	FY04	\$2,201
	Low	0	RA-C	17	1	\$24,815	\$0	\$264	\$0	FY05	\$2,257
	Not Evaluated	0	RA-O (LTO)	0	6	\$3,622	\$1,484	\$1,560	\$1,800		
	Not Required	7	LTM	5	13	\$1,173	\$253	\$177	\$193		
Total Number of Sites	50	<b>Total</b>			<b>\$61,970</b>	<b>\$1,737</b>	<b>\$2,411</b>	<b>\$2,293</b>		<b>FY00-Comp.</b>	<b>\$36,396</b>
<b>Total Number of Installations Funded:</b>		<b>5</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	20	Investigation	26	13	5	\$20,828	\$3,948	\$3,084	\$3,334	FY02	\$5,309
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)	\$878	\$0	\$0	\$4	FY03	\$4,745
	Medium	0	Design	13	0	\$346	\$0	\$0	\$33	FY04	\$3,823
	Low	1	RA-C	9	2	\$6,283	\$696	\$2,080	\$963	FY05	\$1,023
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	14	LTM	0	0	\$0	\$0	\$0	\$104		
Total Number of Sites	44	<b>Total</b>			<b>\$28,335</b>	<b>\$4,644</b>	<b>\$5,164</b>	<b>\$4,438</b>		<b>FY00-Comp.</b>	<b>\$170,532</b>
<b>Total Number of Potential Properties Funded:</b>		<b>33</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Tennessee**

**DoD Installations**

Sites with Response Complete	183	Investigation	204	174	1	\$95,925	\$6,353	\$5,171	\$9,923	FY02	\$19,070	
Sites in Progress -Relative Risk Category	High	68	Interim Actions	42(46)	21(25)		\$52,921	\$4,769	\$2,588	\$1,236	FY03	\$17,584
	Medium	47	Design	23	3	115	\$16,495	\$1,092	\$515	\$1,797	FY04	\$11,496
	Low	55	RA-C	23	3	121	\$52,538	\$2,656	\$174	\$4,433	FY05	\$39,026
	Not Evaluated	10	RA-O (LTO)	1	16	47	\$6,789	\$2,843	\$4,461	\$3,129		
	Not Required	16	LTM	2	5	55	\$2,449	\$337	\$399	\$763		
Total Number of Sites	379	<b>Total</b>				<b>\$227,117</b>	<b>\$18,050</b>	<b>\$13,308</b>	<b>\$21,281</b>	<b>FY00-Comp.</b>	<b>\$268,944</b>	
<b>Total Number of Installations Funded:</b>		<b>22</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	13	Investigation	15	2	2	\$3,017	\$273	\$750	\$0	FY02	\$948	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$83	\$0	\$0	\$0	FY03	\$433
	Medium	0	Design	4	0	3	\$284	\$0	\$0	\$12	FY04	\$38
	Low	0	RA-C	5	1	3	\$1,650	\$4	\$404	\$986	FY05	\$39
	Not Evaluated	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	3	LTM	0	0	2	\$0	\$0	\$85	\$51		
Total Number of Sites	19	<b>Total</b>				<b>\$5,034</b>	<b>\$277</b>	<b>\$1,239</b>	<b>\$1,049</b>	<b>FY00-Comp.</b>	<b>\$17,006</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>12</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Texas**

**DoD Installations**

Sites with Response Complete	773	Investigation	835	236	22	\$246,498	\$18,332	\$12,383	\$2,633	FY02	\$51,367
Sites in Progress -Relative Risk Category	High	105	Interim Actions	99(108)		\$102,543	\$30,367	\$6,090	\$7,526	FY03	\$44,253
	Medium	71	Design	69	10	\$41,408	\$4,817	\$4,055	\$5,969	FY04	\$34,369
	Low	107	RA-C	132	6	\$165,745	\$2,869	\$15,800	\$46,933	FY05	\$32,462
	Not Evaluated	6	RA-O (LTO)	8	10	\$34,109	\$3,942	\$3,972	\$11,168		
	Not Required	31	LTM	7	25	\$23,171	\$1,118	\$2,007	\$3,194		
Total Number of Sites	1093	<b>Total</b>			<b>\$613,474</b>	<b>\$61,445</b>	<b>\$44,307</b>	<b>\$77,423</b>	<b>FY00-Comp.</b>	<b>\$539,135</b>	
<b>Total Number of Installations Funded:</b>		<b>89</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	147	Investigation	181	27	67	\$19,210	\$3,093	\$3,760	\$2,282	FY02	\$9,152
Sites in Progress -Relative Risk Category	High	2	Interim Actions	10(10)	0	\$3,603	\$6	\$0	\$0	FY03	\$7,747
	Medium	5	Design	90	1	\$3,533	\$59	\$983	\$1,188	FY04	\$5,918
	Low	1	RA-C	89	9	\$29,651	\$5,861	\$6,377	\$3,710	FY05	\$8,483
	Not Evaluated	30	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	90	LTM	1	1	\$186	\$138	\$120	\$122		
Total Number of Sites	275	<b>Total</b>			<b>\$56,183</b>	<b>\$9,157</b>	<b>\$11,240</b>	<b>\$7,302</b>	<b>FY00-Comp.</b>	<b>\$512,229</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>168</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Utah**

**DoD Installations**

Sites with Response Complete	378	Investigation	420	197	6	\$133,579	\$13,717	\$7,006	\$3,686	FY02	\$32,388
Sites in Progress -Relative Risk Category	High	90	Interim Actions	131(165)	16(32)	\$23,556	\$4,286	\$4,159	\$4,198	FY03	\$36,729
	Medium	62	Design	64	23	\$25,964	\$1,870	\$4,455	\$5,201	FY04	\$45,518
	Low	68	RA-C	96	8	\$86,329	\$9,697	\$15,340	\$23,782	FY05	\$33,561
	Not Evaluated	13	RA-O (LTO)	27	12	\$21,770	\$4,033	\$2,576	\$3,207		
	Not Required	12	LTM	43	7	\$10,232	\$1,669	\$1,631	\$1,277		
Total Number of Sites	623	<b>Total</b>			<b>\$301,430</b>	<b>\$35,272</b>	<b>\$35,167</b>	<b>\$41,351</b>		<b>FY00-Comp.</b>	<b>\$832,866</b>
<b>Total Number of Installations Funded:</b>		<b>18</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	3	Investigation	8	6	13	\$2,223	\$10	\$125	\$1,437	FY02	\$1,880
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$179	\$0	\$0	\$0	FY03	\$4,918
	Medium	0	Design	0	1	\$6	\$0	\$0	\$160	FY04	\$706
	Low	0	RA-C	0	3	\$849	\$0	\$8	\$0	FY05	\$3,896
	Not Evaluated	9	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	15	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	27	<b>Total</b>			<b>\$3,257</b>	<b>\$10</b>	<b>\$133</b>	<b>\$1,597</b>		<b>FY00-Comp.</b>	<b>\$51,346</b>
<b>Total Number of Potential Properties Funded:</b>		<b>19</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Vermont**

**DoD Installations**

Sites with Response Complete	30	Investigation	30	5	0	\$2,404	\$0	\$200	\$823	FY02	\$5,386
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0	3(3)	\$848	\$18	\$110	\$0	FY03	\$905
	Medium	1	Design	0	0	\$350	\$0	\$0	\$0	FY04	\$424
	Low	0	RA-C	6	0	\$323	\$0	\$0	\$1,600	FY05	\$424
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	35	<b>Total</b>			<b>\$3,925</b>	<b>\$18</b>	<b>\$310</b>	<b>\$2,423</b>	<b>FY00-Comp.</b>	<b>\$11,851</b>	
<b>Total Number of Installations Funded:</b>		<b>6</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	9	Investigation	9	0	5	\$629	\$39	\$20	\$0	FY02	\$14
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY03	\$14
	Medium	0	Design	6	0	\$290	\$0	\$48	\$0	FY04	\$14
	Low	0	RA-C	4	0	\$353	\$0	\$130	\$0	FY05	\$0
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$14		
Total Number of Sites	14	<b>Total</b>			<b>\$1,272</b>	<b>\$39</b>	<b>\$198</b>	<b>\$14</b>	<b>FY00-Comp.</b>	<b>\$5,104</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>6</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virgin Islands**

**Formerly Used Defense Sites**

Sites with Response Complete		4	Investigation	5	1	0	\$2,753	\$55	\$945	\$229	FY02	\$1,610
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0		\$187	\$0	\$0	\$0	FY03	\$0
	Medium	0	Design	1	1	1	\$41	\$3	\$4	\$61	FY04	\$0
	Low	0	RA-C	1	1	1	\$828	\$0	\$1	\$1,042	FY05	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites		6	<b>Total</b>				<b>\$3,809</b>	<b>\$58</b>	<b>\$950</b>	<b>\$1,332</b>	<b>FY00-Comp.</b>	<b>\$3,892</b>
<b>Total Number of Potential Properties Funded:</b>		<b>4</b>										

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Virginia**

**DoD Installations**

Sites with Response Complete	586	Investigation	659	224	76	\$164,835	\$9,042	\$12,475	\$4,839	FY02	\$35,795
Sites in Progress -Relative Risk Category	High	132	Interim Actions	99(108)	13(15)	\$36,044	\$2,691	\$4,211	\$1,067	FY03	\$31,320
	Medium	133	Design	136	20	\$27,012	\$1,760	\$1,041	\$3,831	FY04	\$33,241
	Low	53	RA-C	162	23	\$191,217	\$11,835	\$6,223	\$23,266	FY05	\$32,674
	Not Evaluated	10	RA-O (LTO)	26	45	\$11,985	\$3,013	\$4,209	\$5,827		
	Not Required	45	LTM	23	47	\$13,652	\$5,811	\$5,984	\$3,607		
Total Number of Sites	959	<b>Total</b>			<b>\$444,745</b>	<b>\$34,152</b>	<b>\$34,143</b>	<b>\$42,437</b>	<b>FY00-Comp.</b>	<b>\$453,690</b>	
<b>Total Number of Installations Funded:</b>		<b>60</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	33	Investigation	39	12	13	\$6,035	\$1,903	\$2,865	\$29	FY02	\$1,840
Sites in Progress -Relative Risk Category	High	0	Interim Actions	5(5)	1(1)	\$1,479	\$257	\$2,725	\$1,358	FY03	\$3,501
	Medium	0	Design	22	4	\$616	\$0	\$0	\$13	FY04	\$162
	Low	0	RA-C	22	6	\$3,241	\$283	\$1,440	\$53	FY05	\$667
	Not Evaluated	19	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	12	LTM	0	0	\$0	\$0	\$0	\$36		
Total Number of Sites	64	<b>Total</b>			<b>\$11,371</b>	<b>\$2,443</b>	<b>\$7,030</b>	<b>\$1,489</b>	<b>FY00-Comp.</b>	<b>\$140,655</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>38</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wake Island**

**DoD Installations**

Sites with Response Complete		0	Investigation	0	35	3	\$190	\$0	\$671	\$2,876	FY02	\$3,069	
Sites in Progress -Relative Risk Category	High	11	Interim Actions	1(1)	13(13)		\$18,233	\$3,198	\$885	\$0	FY03	\$1,963	
	Medium	13	Design	0	0	1	\$10	\$0	\$0	\$0	FY04	\$9,253	
	Low	11	RA-C	0	0	1	\$50	\$0	\$0	\$0	FY05	\$9,920	
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0			
Total Number of Sites		38	<b>Total</b>				<b>\$18,483</b>	<b>\$3,198</b>	<b>\$1,556</b>	<b>\$2,876</b>	<b>FY00-Comp.</b>	<b>\$46,582</b>	
<b>Total Number of Installations Funded:</b>												<b>1</b>	

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Washington**

**◆ DoD Installations**

Sites with Response Complete	442	Investigation	500	74	0	\$153,649	\$6,276	\$3,329	\$2,169	FY02	\$27,575
Sites in Progress -Relative Risk Category	High	37	Interim Actions	97(132)	3(3)	\$27,616	\$0	\$250	\$0	FY03	\$28,783
	Medium	11	Design	61	22	\$14,176	\$1,680	\$2,068	\$804	FY04	\$23,873
	Low	26	RA-C	140	35	\$180,244	\$16,985	\$21,297	\$26,389	FY05	\$22,615
	Not Evaluated	10	RA-O (LTO)	8	31	\$14,098	\$5,578	\$6,359	\$6,883		
	Not Required	48	LTM	18	45	\$9,276	\$2,232	\$1,048	\$929		
Total Number of Sites	574	<b>Total</b>			<b>\$399,059</b>	<b>\$32,751</b>	<b>\$34,351</b>	<b>\$37,174</b>	<b>FY00-Comp.</b>	<b>\$323,644</b>	
<b>Total Number of Installations Funded:</b>		<b>52</b>									

**◆ Formerly Used Defense Sites**

Sites with Response Complete	76	Investigation	84	10	11	\$12,299	\$2,991	\$2,135	\$432	FY02	\$482
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)	\$390	\$66	\$300	\$0	FY03	\$733
	Medium	3	Design	51	2	\$2,265	\$273	\$25	\$68	FY04	\$2,511
	Low	0	RA-C	47	11	\$13,637	\$1,978	\$2,140	\$963	FY05	\$2,235
	Not Evaluated	9	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	14	LTM	0	0	\$0	\$0	\$0	\$51		
Total Number of Sites	105	<b>Total</b>			<b>\$28,591</b>	<b>\$5,308</b>	<b>\$4,600</b>	<b>\$1,514</b>	<b>FY00-Comp.</b>	<b>\$106,874</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>74</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**West Virginia**

**DoD Installations**

Sites with Response Complete	115	Investigation	118	14	1	\$6,459	\$768	\$1,659	\$510	FY02	\$4,070
Sites in Progress -Relative Risk Category	High	12	Interim Actions	2(2)	2(2)	\$2,956	\$0	\$388	\$243	FY03	\$3,027
	Medium	2	Design	2	0	\$1,656	\$322	\$13	\$915	FY04	\$2,534
	Low	1	RA-C	4	0	\$6,390	\$381	\$829	\$100	FY05	\$2,939
	Not Evaluated	2	RA-O (LTO)	0	1	\$477	\$291	\$56	\$56		
	Not Required	1	LTM	0	3	\$971	\$667	\$0	\$0		
Total Number of Sites	133	<b>Total</b>			<b>\$18,909</b>	<b>\$2,429</b>	<b>\$2,945</b>	<b>\$1,824</b>		<b>FY00-Comp.</b>	<b>\$59,570</b>
<b>Total Number of Installations Funded:</b>		<b>28</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	22	Investigation	30	18	3	\$23,129	\$1,047	\$1,134	\$88	FY02	\$3,053
Sites in Progress -Relative Risk Category	High	12	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY03	\$2,029
	Medium	5	Design	7	4	\$3,137	\$529	\$380	\$138	FY04	\$1,642
	Low	0	RA-C	17	7	\$29,913	\$674	\$458	\$123	FY05	\$1,395
	Not Evaluated	5	RA-O (LTO)	0	4	\$646	\$552	\$587	\$543		
	Not Required	7	LTM	1	9	\$4,504	\$797	\$856	\$731		
Total Number of Sites	51	<b>Total</b>			<b>\$61,329</b>	<b>\$3,599</b>	<b>\$3,415</b>	<b>\$1,623</b>		<b>FY00-Comp.</b>	<b>\$42,210</b>
<b>Total Number of Potential Properties Funded:</b>		<b>8</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wisconsin**

**DoD Installations**

Sites with Response Complete	248	Investigation	262	10	0	\$20,121	\$0	\$1,534	\$0	FY02	\$2,661
Sites in Progress -Relative Risk Category	High	16	Interim Actions	6(7)	3(3)	\$12,442	\$6,256	\$1,700	\$2,362	FY03	\$6,411
	Medium	2	Design	16	3	\$9,009	\$48	\$284	\$3,204	FY04	\$30,280
	Low	0	RA-C	16	4	\$28,110	\$249	\$832	\$3,341	FY05	\$18,841
	Not Evaluated	4	RA-O (LTO)	1	3	\$11,932	\$2,838	\$2,807	\$470		
	Not Required	2	LTM	2	23	\$7,290	\$1,807	\$1,405	\$1,049		
Total Number of Sites	272	<b>Total</b>			<b>\$88,904</b>	<b>\$11,198</b>	<b>\$8,562</b>	<b>\$10,426</b>	<b>FY00-Comp.</b>	<b>\$149,640</b>	
<b>Total Number of Installations Funded:</b>		<b>37</b>									

**Formerly Used Defense Sites**

Sites with Response Complete	25	Investigation	38	4	12	\$3,646	\$794	\$361	\$169	FY02	\$596
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY03	\$1,557
	Medium	2	Design	16	0	\$2,938	\$0	\$0	\$136	FY04	\$508
	Low	2	RA-C	16	3	\$1,968	\$545	\$80	\$56	FY05	\$100
	Not Evaluated	15	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0		
	Not Required	8	LTM	0	0	\$0	\$0	\$0	\$0		
Total Number of Sites	54	<b>Total</b>			<b>\$8,552</b>	<b>\$1,339</b>	<b>\$441</b>	<b>\$361</b>	<b>FY00-Comp.</b>	<b>\$7,649</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>26</b>									

**Table B-5 State Summary Status as of September 30, 1999**

Phase	Completed	Underway	Future	Cost Incurred Thru FY99 (\$000)	FY99 Funds Obligated (\$000)	FY00 Execution Planned (\$000)	FY01 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

**Wyoming**

**DoD Installations**

Sites with Response Complete	18	Investigation	18	14	1	\$46,481	\$2,517	\$1,311	\$9,527	FY02	\$11,673	
Sites in Progress -Relative Risk Category	High	12	Interim Actions	3(4)	5(8)		\$18,625	\$8,175	\$8,160	\$420	FY03	\$12,121
	Medium	1	Design	0	0	13	\$2,029	\$0	\$0	\$276	FY04	\$1,344
	Low	2	RA-C	4	1	13	\$19	\$0	\$0	\$0	FY05	\$2,968
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$62	\$0	\$0	\$0		
	Not Required	0	LTM	2	1	13	\$756	\$118	\$852	\$345		
Total Number of Sites	33	<b>Total</b>				<b>\$67,972</b>	<b>\$10,810</b>	<b>\$10,323</b>	<b>\$10,568</b>	<b>FY00-Comp.</b>	<b>\$60,098</b>	
<b>Total Number of Installations Funded:</b>		<b>5</b>										

**Formerly Used Defense Sites**

Sites with Response Complete	12	Investigation	13	10	0	\$2,552	\$180	\$371	\$0	FY02	\$182	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	6(6)	1(1)		\$165	\$0	\$0	\$66	FY03	\$445
	Medium	0	Design	7	1	3	\$151	\$0	\$160	\$34	FY04	\$7
	Low	1	RA-C	7	0	11	\$1,183	\$0	\$149	\$0	FY05	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0		
	Not Required	8	LTM	0	0	8	\$0	\$0	\$0	\$0		
Total Number of Sites	23	<b>Total</b>				<b>\$4,051</b>	<b>\$180</b>	<b>\$680</b>	<b>\$100</b>	<b>FY00-Comp.</b>	<b>\$90,902</b>	
<b>Total Number of Potential Properties Funded:</b>		<b>20</b>										