

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alabama

DoD Installations

Sites with Response Complete	0	Investigation	1	5	0	\$3,511	\$3,511	\$1,807	\$0	FY04	\$1,746
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$1,451
	RAC-2	0	Design	0	0	\$363	\$0	\$0	\$0	FY06	\$3,051
	RAC-3	0	RA-C	0	1	\$22,191	\$9,099	\$4,463	\$1,117	FY07	\$4,203
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$89,045
	RAC-5	6	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$254,137
Total Number of Sites	6	Total			\$26,065	\$12,610	\$6,270	\$1,117	FY02-Comp.	\$343,182	
Total Number of Installations Funded:		1									

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	6	2	4	\$2,491	\$598	\$868	\$534	FY04	\$1,482
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$1,317
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$1,353
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$50,884
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$32,652
Total Number of Sites	12	Total			\$2,491	\$598	\$868	\$534	FY02-Comp.	\$83,536	
Total Number of Potential Properties Funded:		12									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alaska

◆ DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$416,703
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$416,703
Total Number of Installations Funded:		0									

◆ Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	4	4	8	\$4,341	\$3,251	\$452	\$8,820	FY04	\$10,893
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$10,511
	RAC-2	1	Design	2	0	\$12	\$0	\$0	\$0	FY06	\$5,319
	RAC-3	2	RA-C	2	3	\$176	\$172	\$5	\$0	FY07	\$1,956
	RAC-4	6	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$270,283
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$413	IRP FY02-Comp.	\$258,767
Total Number of Sites	16	Total				\$4,529	\$3,423	\$457	\$9,233	FY02-Comp.	\$529,050
Total Number of Potential Properties Funded:		16									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

American Samoa

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	3	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$1,984
	RAC-5	2	LTM	0	0	1	\$0	\$0	\$0	IRP FY02-Comp.	\$2,066
Total Number of Sites	3	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$4,050
Total Number of Potential Properties Funded:				3							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arizona

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$107,964
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$107,964
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	41	Investigation	42	8	60	\$0	\$0	\$1,130	\$0	FY04	\$1,170
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	4	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	9	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	18	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$585,117
	RAC-5	37	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$1,800
Total Number of Sites	110	Total			\$0	\$0	\$1,130	\$0	\$0	FY02-Comp.	\$586,917
Total Number of Potential Properties Funded:		94									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arkansas

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	4	2	3	\$4,628	\$1,409	\$473	\$1,549	FY04	\$8,203
Sites in Progress -Relative Risk Category	RAC-1	6	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$40
	RAC-2	0	Design	0	0	\$0	\$0	\$33	\$51	FY06	\$79
	RAC-3	1	RA-C	1	1	\$5,646	\$0	\$1,200	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$461,073
	RAC-5	0	LTM	0	0	\$0	\$0	\$5	\$0	IRP FY02-Comp.	\$1,067
Total Number of Sites	9	Total			\$10,274	\$1,409	\$1,711	\$1,600	FY02-Comp.	\$462,140	
Total Number of Potential Properties Funded:		7									

DoD Installations

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$38,286
Total Number of Sites	1	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$38,286	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

California

Formerly Used Defense Sites

Sites with Response Complete	57	Investigation	64	48	176	\$7,716	\$2,440	\$2,075	\$0	FY04	\$10,078
Sites in Progress -Relative Risk Category	RAC-1	16	Interim Actions	4(4)	0	\$1,964	\$21	\$0	\$0	FY05	\$13,260
	RAC-2	26	Design	1	0	\$0	\$0	\$35	\$668	FY06	\$10,590
	RAC-3	31	RA-C	2	3	\$1,973	\$1,944	\$841	\$11,704	FY07	\$3,390
	RAC-4	57	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$2,142,411
	RAC-5	101	LTM	0	2	\$378	\$40	\$20	\$362	IRP FY02-Comp.	\$465,526
Total Number of Sites		288	Total			\$12,031	\$4,445	\$2,971	\$12,734	FY02-Comp.	\$2,607,937
Total Number of Potential Properties Funded:		280									

DoD Installations

Sites with Response Complete	3	Investigation	4	4	1	\$146	\$146	\$4,000	\$1,500	FY04	\$4,000
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$8,000
	RAC-2	0	Design	0	1	\$138	\$0	\$0	\$0	FY06	\$5,000
	RAC-3	0	RA-C	1	2	\$45,529	\$17,700	\$2,720	\$6,500	FY07	\$3,446
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$209,963
	RAC-5	6	LTM	0	0	\$27	\$27	\$0	\$0	IRP FY02-Comp.	\$3,570,920
Total Number of Sites		9	Total			\$45,840	\$17,873	\$6,720	\$8,000	FY02-Comp.	\$3,780,883
Total Number of Installations Funded:		7									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Colorado

Formerly Used Defense Sites

Sites with Response Complete	6	Investigation	7	6	1	\$15,411	\$893	\$21	\$0	FY04	\$6,508
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$526	\$0	\$1,351	\$0	FY05	\$7,040
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$6,954
	RAC-3	2	RA-C	0	1	\$21,637	\$5,209	\$6,137	\$5,786	FY07	\$7,623
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$538,576
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$26,553
Total Number of Sites	14	Total			\$37,574	\$6,102	\$7,509	\$5,786	FY02-Comp.	\$565,129	
Total Number of Potential Properties Funded:		14									

DoD Installations

Sites with Response Complete	0	Investigation	0	9	1	\$13	\$13	\$566	\$556	FY04	\$1,419
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	5(6)	2(2)	\$53	\$53	\$0	\$0	FY05	\$1,593
	RAC-2	0	Design	0	0	\$3	\$3	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	1	\$53	\$53	\$208	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$3	\$3	\$0	\$0	MMRP FY02-Comp	\$9,417
	RAC-5	10	LTM	0	0	\$3	\$3	\$0	\$0	IRP FY02-Comp.	\$866,318
Total Number of Sites	10	Total			\$128	\$128	\$774	\$556	FY02-Comp.	\$875,735	
Total Number of Installations Funded:		2									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Connecticut

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	5		5	1	4	\$0	\$0	\$0	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	0	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-2	0	0	0	1	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-3	0	0	0	1	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-4	1	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$2,198
	RAC-5	4	0	0	1	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$40
Total Number of Sites		10	Total			\$0	\$0	\$0	\$0	FY02-Comp. \$2,238
Total Number of Potential Properties Funded:		10								

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	0		0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	0	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-2	0	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-3	0	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-4	0	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
	RAC-5	0	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$51,120
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp. \$51,120
Total Number of Installations Funded:		0								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Delaware

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$34,853
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$34,853
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	4	5	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$439	\$3	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	3	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$44,755
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$0
Total Number of Sites	9	Total			\$439	\$3	\$0	\$0	\$0	FY02-Comp.	\$44,755
Total Number of Potential Properties Funded:		8									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

District of Columbia

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)		
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	5	5	19	\$24,000	\$5,141	\$4,900	\$0	FY04	\$1,167
	RAC-2	Design	2(2)	0		\$0	\$0	\$0	\$0	FY05	\$2,382
	RAC-3	RA-C	0	0	4	\$0	\$0	\$0	\$0	FY06	\$2,571
	RAC-4	RA-O (LTO)	1	1	3	\$633	\$515	\$0	\$0	FY07	\$1,833
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$164,913
			0	1	4	\$207	\$207	\$28	\$8	IRP FY02-Comp.	\$20,003
Total Number of Sites	29	Total				\$24,840	\$5,863	\$4,928	\$8	FY02-Comp.	\$184,916
Total Number of Potential Properties Funded:			27								

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)		
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$21,071
Total Number of Installations Funded:			0								
			FY02-Comp. \$21,071								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Florida

Formerly Used Defense Sites

Sites with Response Complete	73	Investigation	76	21	20	\$3,897	\$257	\$254	\$162	FY04	\$469
Sites in Progress -Relative Risk Category	RAC-1	10	Interim Actions	3(3)	0	\$29	\$22	\$0	\$0	FY05	\$0
	RAC-2	7	Design	0	1	\$5	\$5	\$0	\$95	FY06	\$0
	RAC-3	8	RA-C	1	3	\$378	\$0	\$0	\$121	FY07	\$165
	RAC-4	13	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$190,863
	RAC-5	6	LTM	0	0	\$0	\$0	\$0	\$344	IRP FY02-Comp.	\$68,227
Total Number of Sites		117	Total			\$4,309	\$284	\$254	\$722	FY02-Comp.	\$259,090
Total Number of Potential Properties Funded:		117									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$506,812
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$506,812
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Georgia

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$367,458
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$367,458
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	22	Investigation	22	3	1	\$143	\$17	\$10	\$726	FY04	\$1,340
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$2,363
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$60,614
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$46,778
Total Number of Sites	26	Total			\$143	\$17	\$10	\$726	\$726	FY02-Comp.	\$107,392
Total Number of Potential Properties Funded:		26									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Guam

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$75,652
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$75,652
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	9	\$0	\$0	\$0	\$898	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	7	Interim Actions	1(1)	0	\$4,673	\$1	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$1,000
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$211,059
	RAC-5	2	LTM	0	0	7	\$0	\$0	\$0	\$0	IRP FY02-Comp.
Total Number of Sites	9	Total			\$4,673	\$1	\$0	\$898	\$898	FY02-Comp.	\$219,020
Total Number of Potential Properties Funded:		9									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Hawaii

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	2	5	5	37	\$4,863	\$598	\$3,136	\$6,017		
Sites in Progress -Relative Risk Category	RAC-1	13	2(2)	1(1)		\$435	\$435	\$55	\$0	FY04 \$5,519
	RAC-2	5	0	0	45	\$0	\$0	\$0	\$0	FY05 \$6,307
	RAC-3	8	0	1	44	\$0	\$0	\$909	\$0	FY06 \$11,844
	RAC-4	6	0	0	0	\$0	\$0	\$0	\$0	FY07 \$14,652
	RAC-5	13	0	0	45	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$1,683,630
Total Number of Sites		47	Total			\$5,298	\$1,033	\$4,100	\$6,017	IRP FY02-Comp. \$11,694
Total Number of Potential Properties Funded:		39								FY02-Comp. \$1,695,324

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	0	0	0	0	\$0	\$0	\$0	\$0	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	0	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-2	0	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-3	0	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-4	0	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
	RAC-5	0	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$343,391
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp. \$343,391
Total Number of Installations Funded:		0								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Idaho

Formerly Used Defense Sites

Sites with Response Complete	12	Investigation	13	1	5	\$1,299	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$40	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	1	\$373	\$373	\$280	\$0	FY07	\$0
	RAC-4	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$14,795
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$59	IRP FY02-Comp.	\$0
Total Number of Sites	19	Total				\$1,712	\$373	\$280	\$59	FY02-Comp.	\$14,795
Total Number of Potential Properties Funded:		19									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$4,483
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$4,483
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Illinois

Formerly Used Defense Sites

Sites with Response Complete	12	Investigation	16	4	1	\$1,478	\$90	\$46	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	2(2)	0	\$1	\$0	\$0	\$0	FY05	\$0
	RAC-2	3	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	2	\$3,296	\$219	\$38	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$45,186
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$202	IRP FY02-Comp.	\$144,058
Total Number of Sites	21	Total	\$4,775	\$309	\$84	\$202			FY02-Comp.	\$189,244	
Total Number of Potential Properties Funded:		20									

DoD Installations

Sites with Response Complete	1	Investigation	2	3	0	\$163	\$0	\$380	\$160	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	1	\$2,508	\$2,508	\$60	\$0	FY06	\$2,000
	RAC-3	0	RA-C	0	1	\$0	\$0	\$3,232	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$500	\$0	\$0	\$0	MMRP FY02-Comp	\$17,155
	RAC-5	4	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$268,632
Total Number of Sites	5	Total	\$3,171	\$2,508	\$3,672	\$160			FY02-Comp.	\$285,787	
Total Number of Installations Funded:		2									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Indiana

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	4	1	0	\$16	\$16	\$14	\$0	FY04	\$1,017
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$98	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$315	\$1,433	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$7,497
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$14,238
Total Number of Sites	5	Total				\$16	\$16	\$427	\$1,433	FY02-Comp.	\$21,735
Total Number of Potential Properties Funded:		5									

DoD Installations

Sites with Response Complete	12	Investigation	13	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$1,690	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	1	1	\$2,816	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	1	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$108,939
Total Number of Sites	13	Total				\$4,506	\$0	\$0	\$0	FY02-Comp.	\$108,939
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Iowa

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	6	2	1	\$15	\$15	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	3	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	0	3	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$33,290
	RAC-5	1	LTM	0	0	3	\$0	\$0	\$0	IRP FY02-Comp.	\$591
Total Number of Sites	9	Total			\$15	\$15	\$0	\$0	FY02-Comp.	\$33,881	
Total Number of Potential Properties Funded:				8							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$43,719
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$43,719	
Total Number of Installations Funded:				0							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Johnston Atoll

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	0			\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$32,805
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$32,805
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kansas

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	36	15	3	\$6	\$6	\$0	\$0	FY04 \$0
	RAC-2	Design	4	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	1	0	18	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	5	0	18	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	8	0	18	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$295,257
			0	0		\$0	\$0	\$0	\$0	IRP FY02-Comp. \$151,801
Total Number of Sites	54	Total				\$6	\$6	\$0	\$0	FY02-Comp. \$447,058
Total Number of Potential Properties Funded:			54							

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$127,760
Total Number of Installations Funded:			0							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kentucky

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Investigation	1	2	0	\$40	\$11	\$15	\$0	FY04 \$0
	RAC-2	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	Design	0	0	2	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$82,072
		LTM	0	0	2	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$19,219
Total Number of Sites	3	Total				\$40	\$11	\$15	\$0	FY02-Comp. \$101,291
Total Number of Potential Properties Funded:		3								

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	Design	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
		LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp. \$50,039
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp. \$50,039
Total Number of Installations Funded:		0								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Louisiana

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)			
	4		4	2	3	\$0	\$0	\$153	\$183	FY04	\$2,201	
Sites in Progress -Relative Risk Category	RAC-1	1	1(1)	0		\$0	\$0	\$0	\$0	FY05	\$2,249	
	RAC-2	2	Design	0	0	4	\$0	\$0	\$0	FY06	\$2,290	
	RAC-3	1	RA-C	0	1	3	\$7,356	\$481	\$395	\$81	FY07	\$2,331
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$114,462
	RAC-5	1	LTM	0	0	3	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$1,066
Total Number of Sites	9				Total	\$7,356	\$481	\$548	\$264	FY02-Comp.	\$115,528	
Total Number of Potential Properties Funded:		9										

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)			
	0		0	1	0	\$1,473	\$1,473	\$0	\$0	FY04	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$3,000
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$47,577
Total Number of Sites	1				Total	\$1,473	\$1,473	\$0	\$0	FY02-Comp.	\$50,577	
Total Number of Installations Funded:		1										

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maine

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	22		22	1	11	\$0	\$0	\$0	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	1(1)	0		\$102	\$0	\$0	\$0	FY05 \$0
	RAC-2	1	Design	1	6	\$25	\$0	\$0	\$0	FY06 \$0
	RAC-3	3	RA-C	0	0	6	\$0	\$0	\$0	FY07 \$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp \$24,883
	RAC-5	6	LTM	0	0	6	\$0	\$0	\$0	IRP FY02-Comp. \$5,705
Total Number of Sites	34	Total				\$127	\$0	\$0	\$0	FY02-Comp. \$30,588
Total Number of Potential Properties Funded:		34								

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
	0		0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07 \$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp \$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp. \$127,838
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp. \$127,838
Total Number of Installations Funded:		0								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mariana Islands

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	8	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	2	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$229,686
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$25,057
Total Number of Sites	8	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$254,743
Total Number of Potential Properties Funded:				8							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maryland

Formerly Used Defense Sites

Sites with Response Complete	12	Investigation	14	2	2	\$154	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$11,336
	RAC-5	3	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$2,996
Total Number of Sites	18	Total			\$154	\$0	\$0	\$0	\$0	FY02-Comp.	\$14,332
Total Number of Potential Properties Funded:		18									

DoD Installations

Sites with Response Complete	2	Investigation	4	2	0	\$66	\$66	\$0	\$0	FY04	\$373
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$483
	RAC-2	0	Design	1	0	\$1,475	\$1,275	\$0	\$0	FY06	\$368
	RAC-3	0	RA-C	1	2	\$4,337	\$1,275	\$2,000	\$1,285	FY07	\$413
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$11,454
	RAC-5	4	LTM	1	1	\$1,448	\$1,448	\$68	\$120	IRP FY02-Comp.	\$568,650
Total Number of Sites	6	Total			\$7,326	\$4,064	\$2,068	\$1,405	\$1,405	FY02-Comp.	\$580,104
Total Number of Installations Funded:		3									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Massachusetts

Formerly Used Defense Sites

Sites with Response Complete	43	Investigation	43	11	17	\$1,402	\$217	\$500	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$10	\$0	\$0	\$0	FY05	\$0
	RAC-2	3	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	7	RA-C	1	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	8	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$67,025
	RAC-5	7	LTM	0	0	\$0	\$0	\$35	\$0	IRP FY02-Comp.	\$16,307
Total Number of Sites	71	Total			\$1,412	\$217	\$535	\$0	FY02-Comp.	\$83,332	
Total Number of Potential Properties Funded:		66									

DoD Installations

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$466,436
Total Number of Sites	1	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$466,436	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Michigan

Formerly Used Defense Sites

Sites with Response Complete	23	Investigation	23	7	2	\$78	\$76	\$23	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	7	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	0	7	\$0	\$0	\$0	FY07	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$42,818
	RAC-5	2	LTM	0	0	7	\$0	\$0	\$0	IRP FY02-Comp.	\$66,518
Total Number of Sites	32	Total			\$78	\$76	\$23	\$0	FY02-Comp.	\$109,336	
Total Number of Potential Properties Funded:		32									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$106,083
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$106,083	
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Midway

◆ DoD Installations

Sites with Response Complete		0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$150
Total Number of Sites		0	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$150
Total Number of Installations Funded:		0										

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Minnesota

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$6,559
Total Number of Sites		2	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$6,559
Total Number of Potential Properties Funded:		2									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$70,501
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$70,501
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mississippi

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	4	9	\$1,779	\$0	\$90	\$0	FY04	\$3
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	0	1(1)	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	3	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	2	RA-C	1	2	\$1	\$1	\$20	\$0	FY07	\$54
	RAC-4	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$158,560
	RAC-5	3	LTM	0	2	\$4	\$4	\$0	\$0	IRP FY02-Comp.	\$5,661
Total Number of Sites	24	Total			\$1,784	\$5	\$110	\$0	FY02-Comp.	\$164,221	
Total Number of Potential Properties Funded:		23									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$47,366
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$47,366	
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Missouri

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	19	3	1	\$640	\$16	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)		\$18	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	4	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	2	3	\$568	\$55	\$35	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$65,552
	RAC-5	1	LTM	0	0	5	\$0	\$0	\$0	IRP FY02-Comp.	\$65,751
Total Number of Sites	23	Total				\$1,226	\$71	\$35	\$39	FY02-Comp.	\$131,303
Total Number of Potential Properties Funded:		23									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$125,046
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$125,046
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Montana

Formerly Used Defense Sites

Sites with Response Complete	10	Investigation	10	3	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	3	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	0	3	\$0	\$0	\$0	FY07	\$0
	RAC-4	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$32,486
	RAC-5	0	LTM	0	0	3	\$0	\$0	\$0	IRP FY02-Comp.	\$1,885
Total Number of Sites	13	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$34,371
Total Number of Potential Properties Funded:		13									

DoD Installations

Sites with Response Complete	1	Investigation	1	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$1,744
Total Number of Sites	1	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$1,744
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nebraska

Formerly Used Defense Sites

Sites with Response Complete		Investigation	7	15	5	\$1,669	\$3	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	2	RA-C	0	3	16	\$1,725	\$809	\$1,516	FY07	\$0
	RAC-4	13	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$155,292
	RAC-5	2	LTM	0	0	19	\$0	\$0	\$0	IRP FY02-Comp.	\$238,850
Total Number of Sites		27	Total			\$3,394	\$812	\$1,516	\$0	FY02-Comp.	\$394,142
Total Number of Potential Properties Funded:		27									

DoD Installations

Sites with Response Complete		Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$106,037
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$106,037
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nevada

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$104,694
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$104,694	
Total Number of Installations Funded:		0									

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	5	13	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	6	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	4	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$1,580,993
	RAC-5	6	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$10,745
Total Number of Sites	29	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$1,591,738	
Total Number of Potential Properties Funded:		29									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Hampshire

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	4	1	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	1	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	1	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$2,541
Total Number of Sites	5	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$15
Total Number of Potential Properties Funded:										FY02-Comp. \$2,556

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$152,766
Total Number of Installations Funded:										FY02-Comp. \$152,766

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Jersey

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	16	4	5	\$2,616	\$4	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	4(4)	0	\$292	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	1	3	\$1,272	\$53	\$40	\$0	FY07	\$0
	RAC-4	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$54,035
	RAC-5	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$104,524
Total Number of Sites	25	Total			\$4,180	\$57	\$40	\$0	FY02-Comp.	\$158,559	
Total Number of Potential Properties Funded:		23									

DoD Installations

Sites with Response Complete	2	Investigation	2	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$3	\$3	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$3	\$3	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$138,754
Total Number of Sites	2	Total			\$6	\$6	\$0	\$0	FY02-Comp.	\$138,754	
Total Number of Installations Funded:		2									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Mexico

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	60	57	\$0	\$0	\$279	\$0	FY04	\$1,692
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0		\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	115	\$0	\$0	\$0	FY06	\$2,944
	RAC-3	12	RA-C	0	1	114	\$0	\$0	\$0	FY07	\$1,225
	RAC-4	98	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$404,164
	RAC-5	2	LTM	0	0	115	\$0	\$0	\$0	IRP FY02-Comp.	\$3,066
Total Number of Sites	119	Total				\$0	\$0	\$279	\$0	FY02-Comp.	\$407,230
Total Number of Potential Properties Funded:				119							

DoD Installations

Sites with Response Complete	2	Investigation	3	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	1	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	1	\$0	\$0	\$579	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$579
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$183,299
Total Number of Sites	3	Total				\$0	\$0	\$579	\$0	FY02-Comp.	\$183,878
Total Number of Installations Funded:				1							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New York

Formerly Used Defense Sites

Sites with Response Complete	15	Investigation	15	5	9	\$2,086	\$2,033	\$350	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	3	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$69,497
	RAC-5	6	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$286,252
Total Number of Sites	29	Total				\$2,086	\$2,033	\$350	\$0	FY02-Comp.	\$355,749
Total Number of Potential Properties Funded:		29									

DoD Installations

Sites with Response Complete	0	Investigation	1	0	0	\$100	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	1	\$0	\$0	\$0	\$1,652	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$2,652
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$293,342
Total Number of Sites	1	Total				\$100	\$0	\$0	\$1,652	FY02-Comp.	\$295,994
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Carolina

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)		
	9	9	6	6		\$2,167	\$792	\$710	\$1,320	FY04	\$861
Sites in Progress -Relative Risk Category	RAC-1	4	0	0		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	3	0	0	12	\$0	\$0	\$0	\$0	FY06	\$685
	RAC-3	0	2	1	11	\$1,311	\$21	\$0	\$0	FY07	\$1,853
	RAC-4	5	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$148,887
	RAC-5	0	0	0	14	\$0	\$0	\$0	\$156	IRP FY02-Comp.	\$3,929
Total Number of Sites		21	Total			\$3,478	\$813	\$710	\$1,476	FY02-Comp.	\$152,816
Total Number of Potential Properties Funded:		21									

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)		
	0	0	0	0		\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	0	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$273,217
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$273,217
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Dakota

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$0
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$0
Total Number of Potential Properties Funded:		0									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$11,793
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$11,793
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Ohio

Formerly Used Defense Sites

Sites with Response Complete		Investigation	3	5	2	\$1,200	\$1,114	\$1,481	\$66	FY04 \$712 FY05 \$1,774 FY06 \$1,808 FY07 \$1,855 MMRP FY02-Comp \$46,080 IRP FY02-Comp. \$163,165 FY02-Comp. \$209,245
Sites in Progress -Relative Risk Category	RAC-1	4	Interim Actions	1(1)		\$229	\$0	\$0	\$0	
	RAC-2	2	Design	0	1	3	\$0	\$0	\$15	
	RAC-3	0	RA-C	0	1	4	\$454	\$454	\$58	
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	
	RAC-5	2	LTM	0	1	4	\$0	\$0	\$75	
Total Number of Sites	10	Total			\$1,883	\$1,568	\$1,629	\$66		
Total Number of Potential Properties Funded:		9								

DoD Installations

Sites with Response Complete		Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0 FY05 \$0 FY06 \$0 FY07 \$0 MMRP FY02-Comp \$0 IRP FY02-Comp. \$97,571 FY02-Comp. \$97,571
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	0	\$0	\$0	\$0	
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	
Total Number of Installations Funded:		0								

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oklahoma

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	3	23	\$10	\$10	\$0	\$917	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	1	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	3	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$110,943
	RAC-5	19	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$11,112
Total Number of Sites	37	Total	\$10	\$10	\$0	\$917	IRP FY02-Comp.	\$11,112	FY02-Comp.	\$122,055	
Total Number of Potential Properties Funded:		37									

DoD Installations

Sites with Response Complete	0	Investigation	0	1	0	\$5	\$5	\$5	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$103
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$67
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$59
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$369
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$301,908
Total Number of Sites	1	Total	\$5	\$5	\$5	\$0	IRP FY02-Comp.	\$301,908	FY02-Comp.	\$302,277	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oregon

Formerly Used Defense Sites

Sites with Response Complete		Investigation	7	7	1	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	8	\$0	\$0	\$0	FY06	\$0
	RAC-3	3	RA-C	0	0	8	\$0	\$0	\$0	FY07	\$0
	RAC-4	5	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$300,462
	RAC-5	0	LTM	0	0	8	\$0	\$0	\$0	IRP FY02-Comp.	\$2,288
Total Number of Sites	15	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$302,750	
Total Number of Potential Properties Funded:		15									

DoD Installations

Sites with Response Complete		Investigation	2	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	1	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	1	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	1	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$19,865
Total Number of Sites	2	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$19,865	
Total Number of Installations Funded:		1									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Pennsylvania

Formerly Used Defense Sites

Sites with Response Complete	24	Investigation	25	3	2	\$134	\$95	\$900	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	0	1(1)	\$1,231	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	1	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$777
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$52,199
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$8,476
Total Number of Sites		30	Total			\$1,365	\$95	\$900	\$0	FY02-Comp.	\$60,675
Total Number of Potential Properties Funded:		27									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$100,648
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$100,648
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Puerto Rico

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	12	3	1	\$108	\$22	\$10	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	3	Interim Actions	2(2)	0	\$20	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	1	\$0	\$0	\$0	\$295	FY06	\$0
	RAC-3	1	RA-C	0	1	\$781	\$781	\$125	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$28,532
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$21,953
Total Number of Sites	16	Total			\$909	\$803	\$135	\$295	FY02-Comp.	\$50,485	
Total Number of Potential Properties Funded:		16									

DoD Installations

Sites with Response Complete	1	Investigation	1	1	0	\$2,326	\$2,326	\$900	\$1,352	FY04	\$135
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$22
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$451
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$2,860
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$58,816
Total Number of Sites	2	Total			\$2,326	\$2,326	\$900	\$1,352	FY02-Comp.	\$61,676	
Total Number of Installations Funded:		2									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Rhode Island

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	16	2	5	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	2	Design	0	0	5	\$0	\$0	\$0	FY06	\$0
	RAC-3	2	RA-C	0	0	5	\$0	\$0	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$12,931
	RAC-5	2	LTM	0	0	5	\$0	\$0	\$0	IRP FY02-Comp.	\$8,238
Total Number of Sites	23	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$21,169	
Total Number of Potential Properties Funded:		23									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$65,711
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$65,711	
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Carolina

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	9	7	5	\$3,170	\$194	\$45	\$833	FY04	\$52
Sites in Progress -Relative Risk Category	RAC-1	5	Interim Actions	1(1)	1(1)	\$4,510	\$4,510	\$150	\$0	FY05	\$5,639
	RAC-2	4	Design	0	2	\$20	\$10	\$0	\$0	FY06	\$2,867
	RAC-3	2	RA-C	0	1	\$7,110	\$1,918	\$457	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$178,898
	RAC-5	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$74,845
Total Number of Sites	21	Total			\$14,810	\$6,632	\$652	\$833	FY02-Comp.	\$253,743	
Total Number of Potential Properties Funded:		21									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$143,724
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$143,724
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Dakota

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)			
	4		4	11	4	\$7,871	\$2,287	\$1,839	\$315	FY04	\$2,347	
Sites in Progress -Relative Risk Category	RAC-1	2	2(2)	0		\$373	\$0	\$0	\$0	FY05	\$2,034	
	RAC-2	0	Design	0	15	\$0	\$0	\$0	\$0	FY06	\$2,307	
	RAC-3	4	RA-C	0	1	14	\$3,105	\$32	\$34	\$2,112	FY07	\$1,877
	RAC-4	9	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$557,940
	RAC-5	0	LTM	0	0	15	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$33,345
Total Number of Sites		19	Total			\$11,349	\$2,319	\$1,873	\$2,427	FY02-Comp.	\$591,285	
Total Number of Potential Properties Funded:		19										

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)		
	0		0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.
Total Number of Sites		0	Total			\$0	\$0	\$0	\$0	FY02-Comp.	\$35,891
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Tennessee

Formerly Used Defense Sites

Sites with Response Complete		Investigation	9	1	6	\$313	\$0	\$55	\$0	<table border="1"> <tr><td>FY04</td><td>\$720</td></tr> <tr><td>FY05</td><td>\$0</td></tr> <tr><td>FY06</td><td>\$0</td></tr> <tr><td>FY07</td><td>\$0</td></tr> <tr><td>MMRP FY02-Comp</td><td>\$214,849</td></tr> <tr><td>IRP FY02-Comp.</td><td>\$2,538</td></tr> <tr><td>FY02-Comp.</td><td>\$217,387</td></tr> </table>	FY04	\$720	FY05	\$0	FY06	\$0	FY07	\$0	MMRP FY02-Comp	\$214,849	IRP FY02-Comp.	\$2,538	FY02-Comp.	\$217,387
FY04	\$720																							
FY05	\$0																							
FY06	\$0																							
FY07	\$0																							
MMRP FY02-Comp	\$214,849																							
IRP FY02-Comp.	\$2,538																							
FY02-Comp.	\$217,387																							
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)		\$0	\$0	\$0	\$0															
	RAC-2	2	Design	0	0	6	\$0	\$0	\$69															
	RAC-3	3	RA-C	0	2	5	\$267	\$267	\$775															
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0															
	RAC-5	2	LTM	0	1	5	\$19	\$19	\$0															
Total Number of Sites	16	Total			\$599	\$286	\$830	\$828																
Total Number of Potential Properties Funded:		15																						

DoD Installations

Sites with Response Complete		Investigation	0	0	0	\$0	\$0	\$0	\$0	<table border="1"> <tr><td>FY04</td><td>\$0</td></tr> <tr><td>FY05</td><td>\$0</td></tr> <tr><td>FY06</td><td>\$0</td></tr> <tr><td>FY07</td><td>\$0</td></tr> <tr><td>MMRP FY02-Comp</td><td>\$0</td></tr> <tr><td>IRP FY02-Comp.</td><td>\$266,019</td></tr> <tr><td>FY02-Comp.</td><td>\$266,019</td></tr> </table>	FY04	\$0	FY05	\$0	FY06	\$0	FY07	\$0	MMRP FY02-Comp	\$0	IRP FY02-Comp.	\$266,019	FY02-Comp.	\$266,019
FY04	\$0																							
FY05	\$0																							
FY06	\$0																							
FY07	\$0																							
MMRP FY02-Comp	\$0																							
IRP FY02-Comp.	\$266,019																							
FY02-Comp.	\$266,019																							
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0		\$0	\$0	\$0															
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0															
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0															
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0															
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0															
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0																
Total Number of Installations Funded:		0																						

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Texas

Formerly Used Defense Sites

Sites with Response Complete	41	Investigation	47	12	54	\$4,021	\$420	\$810	\$5,153	FY04	\$4,773
Sites in Progress -Relative Risk Category	RAC-1	7	Interim Actions	7(7)	0	\$305	\$175	\$0	\$0	FY05	\$13,263
	RAC-2	8	Design	1	2	\$110	\$110	\$0	\$153	FY06	\$13,503
	RAC-3	7	RA-C	0	2	\$8,627	\$3,470	\$3,297	\$6,851	FY07	\$13,952
	RAC-4	36	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$1,379,461
	RAC-5	14	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$38,950
Total Number of Sites	113	Total			\$13,063	\$4,175	\$4,107	\$12,157	FY02-Comp.	\$1,418,411	
Total Number of Potential Properties Funded:		109									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$736,310
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$736,310
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Utah

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	1(1)	0		\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	12	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	1	1	11	\$846	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$9,266
	RAC-5	LTM	0	0	12	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$458,741
Total Number of Sites	16	Total				\$1,139	\$0	\$0	\$0	IRP FY02-Comp. \$22,513
Total Number of Potential Properties Funded:										FY02-Comp. \$481,254

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$614,053
Total Number of Installations Funded:										FY02-Comp. \$614,053

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Vermont

Formerly Used Defense Sites

Sites with Response Complete	0	Investigation	0	0	2	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	2	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	2	\$0	\$0	\$0	FY07	\$0
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$7,183
	RAC-5	1	LTM	0	0	2	\$0	\$0	\$0	IRP FY02-Comp.	\$85
Total Number of Sites	2	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$7,268
Total Number of Potential Properties Funded:				2							

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	IRP FY02-Comp.	\$24,299
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$24,299
Total Number of Installations Funded:				0							

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virgin Islands

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	1	0	\$774	\$205	\$3,627	\$0	FY04	\$578
Sites in Progress -Relative Risk Category	RAC-1	1	Interim Actions	0	1(1)	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$887
	RAC-3	0	RA-C	0	1	\$0	\$0	\$0	\$0	FY07	\$120
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$5,681
	RAC-5	0	LTM	0	0	1	\$0	\$0	\$0	IRP FY02-Comp.	\$0
Total Number of Sites	3	Total				\$774	\$205	\$3,627	\$0	FY02-Comp.	\$5,681
Total Number of Potential Properties Funded:		3									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virginia

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)			
	7	8	4	4		\$749	\$0	\$0	\$0	FY04	\$1,301	
Sites in Progress -Relative Risk Category	RAC-1	3	2(2)	0		\$10	\$0	\$0	\$0	FY05	\$148	
	RAC-2	2	Design	0	7	\$0	\$0	\$0	\$0	FY06	\$11	
	RAC-3	2	RA-C	1	1	7	\$3,997	\$1,994	\$2,370	\$2,406	FY07	\$38
	RAC-4	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$31,361
	RAC-5	1	LTM	0	0	8	\$0	\$0	\$0	\$15	IRP FY02-Comp.	\$12,199
Total Number of Sites	16				Total	\$4,756	\$1,994	\$2,370	\$2,421	FY02-Comp.	\$43,560	
Total Number of Potential Properties Funded:		16										

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)			
	1	1	0	0		\$0	\$0	\$0	\$0	FY04	\$0	
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0	
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0	
	RAC-3	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$425,197
Total Number of Sites	1				Total	\$0	\$0	\$0	\$0	FY02-Comp.	\$425,197	
Total Number of Installations Funded:		1										

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wake Island

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$44,627
Total Number of Sites	0	Total			\$0	\$0	\$0	\$0	\$0	FY02-Comp.	\$44,627
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Washington

Formerly Used Defense Sites

Sites with Response Complete	20	Investigation	21	1	6	\$1	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	2	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	1	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	1	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$65,757
	RAC-5	4	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$5,665
Total Number of Sites	28	Total	\$1	\$0	\$0	\$0	\$0	FY02-Comp.	\$71,422		
Total Number of Potential Properties Funded:		28									

DoD Installations

Sites with Response Complete	0	Investigation	0	2	4	\$50	\$0	\$1,708	\$717	FY04	\$4,018
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	1(1)	0	\$0	\$0	\$1,380	\$1,447	FY05	\$7,540
	RAC-2	0	Design	0	0	\$705	\$103	\$150	\$0	FY06	\$8,549
	RAC-3	0	RA-C	0	0	\$1,421	\$1,203	\$0	\$1,016	FY07	\$10,041
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$128,671
	RAC-5	6	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$247,662
Total Number of Sites	6	Total	\$2,176	\$1,306	\$3,238	\$3,180	FY02-Comp.	\$376,333			
Total Number of Installations Funded:		4									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

West Virginia

Formerly Used Defense Sites

Sites with Response Complete	2	Investigation	2	0	1	\$157	\$0	\$0	\$0	FY04	\$21
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$19
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$21
	RAC-3	0	RA-C	1	0	\$2,806	\$0	\$0	\$0	FY07	\$22
	RAC-4	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$2,425
	RAC-5	0	LTM	0	1	\$20	\$20	\$20	\$20	IRP FY02-Comp.	\$24,369
Total Number of Sites	3	Total				\$2,983	\$20	\$20	\$20	FY02-Comp.	\$26,794
Total Number of Potential Properties Funded:		3									

DoD Installations

Sites with Response Complete	0	Investigation	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
Sites in Progress -Relative Risk Category	RAC-1	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY05	\$0
	RAC-2	0	Design	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	RAC-3	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	RAC-4	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp	\$0
	RAC-5	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY02-Comp.	\$45,626
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	FY02-Comp.	\$45,626
Total Number of Installations Funded:		0									

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wisconsin

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	1	0	3	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	2	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	2	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$5,990
Total Number of Sites	4	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$63,888
Total Number of Potential Properties Funded:				4						FY02-Comp. \$69,878

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0	0	\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$90,283
Total Number of Installations Funded:				0						FY02-Comp. \$90,283

Table C-4 State Summary Status as of September 30, 2001

Phase	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wyoming

Formerly Used Defense Sites

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	1	0		\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	1	6	\$26	\$26	\$0	\$0	FY05 \$0
	RAC-3	RA-C	1	0	7	\$0	\$0	\$14	\$405	FY06 \$0
	RAC-4	RA-O (LTO)	5	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	7	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$793,643
Total Number of Sites	12	Total				\$2,048	\$837	\$380	\$405	IRP FY02-Comp. \$27,610
Total Number of Potential Properties Funded:		12								FY02-Comp. \$821,253

DoD Installations

Sites with Response Complete		Investigation	Completed	Under Way	Future	Cost Incurred Thru FY01 (\$000)	FY01 Funds Obligated (\$000)	FY02 Execution Planned (\$000)	FY03 Planning Estimate (\$000)	
Sites in Progress -Relative Risk Category	RAC-1	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY04 \$0
	RAC-2	Design	0	0	0	\$0	\$0	\$0	\$0	FY05 \$0
	RAC-3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY06 \$0
	RAC-4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY07 \$0
	RAC-5	LTM	0	0	0	\$0	\$0	\$0	\$0	MMRP FY02-Comp \$0
Total Number of Sites	0	Total				\$0	\$0	\$0	\$0	IRP FY02-Comp. \$107,670
Total Number of Installations Funded:		0								FY02-Comp. \$107,670