

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alabama

DoD Installations

Sites with Response Complete	552	Investigation	594	128	0	\$171,197	\$22,477	\$12,952	\$11,355	FY05	\$9,962		
Sites in Progress -Relative Risk Category	High	49	Interim Actions	35(75)	8(14)		\$29,755	\$1,106	\$1,819	\$1,540	FY06	\$19,371	
	Medium	52	Design	25	4	65	\$11,227	\$97	\$225	\$557	FY07	\$18,799	
	Low	59	RA-C	61	3	86	\$89,044	\$956	\$18,445	\$11,784	FY08	\$29,781	
	Not Evaluated	3	RA-O (LTO)	2	9	29	\$4,440	\$1,251	\$1,400	\$404	FY09	\$26,442	
	Not Required	7	LTM	1	21	102	\$3,584	\$332	\$680	\$1,342	IRP FY03-Comp.	\$219,806	
	Total Number of Sites	722	Total				\$309,247	\$26,219	\$35,521	\$26,982	MMRP FY03-Comp	\$79,053	
Total Number of Installations Funded:				42								FY03-Complete	\$298,859

Formerly Used Defense Sites

Sites with Response Complete	25	Investigation	26	6	2	\$10,307	\$528	\$871	\$1,174	FY05	\$1,509		
Sites in Progress -Relative Risk Category	High	4	Interim Actions	2(2)	1(1)		\$1,227	\$29	\$6	\$0	FY06	\$842	
	Medium	0	Design	18	2	4	\$906	\$4	\$15	\$0	FY07	\$2,332	
	Low	1	RA-C	17	1	5	\$7,054	\$546	\$127	\$0	FY08	\$2,140	
	Not Evaluated	4	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$0	FY09	\$744	
	Not Required	0	LTM	0	0	4	\$0	\$0	\$0	\$6	IRP FY03-Comp.	\$53,203	
	Total Number of Sites	34	Total				\$19,494	\$1,107	\$1,019	\$1,180	MMRP FY03-Comp	\$94,884	
Total Number of Potential Properties Funded:				17								FY03-Complete	\$148,087

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Alaska

◆ DoD Installations

Sites with Response Complete	612	Investigation	785	163	65	\$257,345	\$10,339	\$7,508	\$5,822	FY05	\$36,068
Sites in Progress -Relative Risk Category	High	32	Interim Actions	203(372)	16(16)	\$77,153	\$580	\$1,130	\$0	FY06	\$38,887
	Medium	67	Design	138	6	\$32,654	\$871	\$1,356	\$1,595	FY07	\$43,374
	Low	163	RA-C	307	14	\$348,877	\$16,691	\$19,980	\$23,760	FY08	\$35,018
	Not Evaluated	41	RA-O (LTO)	45	56	\$66,299	\$16,856	\$14,119	\$10,919	FY09	\$17,474
	Not Required	98	LTM	61	110	\$28,824	\$3,488	\$3,094	\$5,059	IRP FY03-Comp.	\$385,320
	Total Number of Sites	1013	Total	\$811,152	\$48,825	\$47,187	\$47,155	MMRP FY03-Comp	\$278,700		
Total Number of Installations Funded:		59								FY03-Complete	\$664,020

◆ Formerly Used Defense Sites

Sites with Response Complete	180	Investigation	242	23	19	\$63,528	\$2,149	\$2,143	\$509	FY05	\$12,548
Sites in Progress -Relative Risk Category	High	27	Interim Actions	11(11)	1(1)	\$10,237	\$0	\$0	\$0	FY06 <td>\$16,198</td>	\$16,198
	Medium	7	Design	122	38	\$28,143	\$971	\$1,584	\$1,733	FY07 <td>\$15,870</td>	\$15,870
	Low	3	RA-C	107	42	\$258,925	\$25,374	\$18,083	\$6,981	FY08 <td>\$16,498</td>	\$16,498
	Not Evaluated	47	RA-O (LTO)	1	3	\$3,378	\$538	\$841	\$0	FY09 <td>\$17,340</td>	\$17,340
	Not Required	20	LTM	16	16	\$2,757	\$974	\$1,787	\$0	IRP FY03-Comp.	\$376,796
	Total Number of Sites	284	Total	\$366,968	\$30,006	\$24,438	\$9,223	MMRP FY03-Comp	\$273,494		
Total Number of Potential Properties Funded:		132								FY03-Complete	\$650,290

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

American Samoa

Formerly Used Defense Sites

Sites with Response Complete	4	Investigation	6	0	1	\$351	\$0	\$0	\$0	FY05	\$1,720	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$3	
	Medium	0	Design	0	0	\$0	\$0	\$330	\$18	FY07	\$39	
	Low	0	RA-C	2	0	\$145	\$0	\$0	\$510	FY08	\$21	
	Not Evaluated	0	RA-O (LTO)	2	0	\$424	\$0	\$0	\$2,962	FY09	\$21	
	Not Required	2	LTM	2	0	\$526	\$0	\$0	\$0	IRP FY03-Comp.	\$5,679	
	Total Number of Sites	7	Total				\$1,446	\$0	\$330	\$3,490	MMRP FY03-Comp	\$4,015
Total Number of Potential Properties Funded:		6									FY03-Complete	\$9,694

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arizona

DoD Installations

Sites with Response Complete	362	Investigation	387	29	12	\$99,439	\$102	\$452	\$1,034	FY05	\$4,946
Sites in Progress -Relative Risk Category	High	8	Interim Actions	66(84)	7(11)	\$18,566	\$1,022	\$109	\$0	FY06	\$4,039
	Medium	7	Design	40	0	\$22,468	\$404	\$12	\$1	FY07	\$4,602
	Low	17	RA-C	66	0	\$65,134	\$0	\$3,224	\$508	FY08	\$9,786
	Not Evaluated	13	RA-O (LTO)	7	20	\$38,150	\$4,805	\$6,517	\$3,980	FY09	\$11,378
	Not Required	21	LTM	13	19	\$6,983	\$1,002	\$695	\$1,280	IRP FY03-Comp.	\$103,213
Total Number of Sites	428	Total			\$250,740	\$7,335	\$11,009	\$6,803	MMRP FY03-Comp	\$110,698	
Total Number of Installations Funded:		22								FY03-Complete	\$213,911

Formerly Used Defense Sites

Sites with Response Complete	17	Investigation	21	0	5	\$3,122	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06 <td>\$14</td>	\$14
	Medium	0	Design	14	4	\$370	\$21	\$165	\$35	FY07 <td>\$684</td>	\$684
	Low	0	RA-C	12	6	\$11,008	\$198	\$925	\$134	FY08 <td>\$0</td>	\$0
	Not Evaluated	7	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	1	LTM	2	0	\$0	\$0	\$0	\$88	IRP FY03-Comp.	\$2,609
Total Number of Sites	26	Total			\$14,500	\$219	\$1,090	\$257	MMRP FY03-Comp	\$421,870	
Total Number of Potential Properties Funded:		19								FY03-Complete	\$424,479

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Arkansas

DoD Installations

Sites with Response Complete	244	Investigation	264	25	23	\$41,929	\$2,876	\$1,967	\$780	FY05	\$5,730
Sites in Progress -Relative Risk Category	High	5	Interim Actions	20(30)	1(1)		\$5,576	\$0	\$0	FY06	\$11,712
	Medium	3	Design	25	4	13	\$1,609	\$64	\$240	FY07	\$2,767
	Low	31	RA-C	44	1	21	\$31,419	\$693	\$2,692	FY08	\$2,808
	Not Evaluated	23	RA-O (LTO)	1	7	6	\$1,631	\$705	\$978	FY09	\$3,073
	Not Required	6	LTM	2	24	20	\$7,166	\$1,315	\$1,004	IRP FY03-Comp.	\$45,899
	Total Number of Sites	312	Total			\$89,330	\$5,653	\$6,881	\$5,357	MMRP FY03-Comp	\$7,232
Total Number of Installations Funded:		35								FY03-Complete	\$53,131

Formerly Used Defense Sites

Sites with Response Complete	18	Investigation	18	1	11	\$3,229	\$10	\$10	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$1,266	\$0	\$0	FY06 <td>\$0</td>	\$0
	Medium	0	Design	7	1	0	\$131	\$8	\$37	FY07 <td>\$0</td>	\$0
	Low	0	RA-C	11	2	0	\$938	\$194	\$205	FY08 <td>\$0</td>	\$0
	Not Evaluated	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	8	LTM	0	0	0	\$0	\$0	\$0	IRP FY03-Comp.	\$1,319
	Total Number of Sites	30	Total			\$5,564	\$212	\$252	\$278	MMRP FY03-Comp	\$122,522
Total Number of Potential Properties Funded:		12								FY03-Complete	\$123,841

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

California

DoD Installations

Sites with Response Complete	2135	Investigation	2533	838	178	\$1,796,788	\$110,863	\$74,046	\$48,180	FY05	\$275,654	
Sites in Progress -Relative Risk Category	High	425	Interim Actions	689(966)	346(476)	\$757,555	\$92,108	\$56,037	\$49,633	FY06	\$240,097	
	Medium	220	Design	291	50	549	\$203,967	\$4,033	\$8,324	\$13,770	FY07	\$220,156
	Low	395	RA-C	401	79	688	\$1,108,562	\$47,279	\$88,066	\$142,074	FY08	\$216,942
	Not Evaluated	254	RA-O (LTO)	45	135	484	\$279,010	\$47,941	\$60,993	\$57,055	FY09	\$217,665
	Not Required	120	LTM	43	107	649	\$91,625	\$32,848	\$35,131	\$11,734	IRP FY03-Comp.	\$3,881,960
	Total Number of Sites	3549	Total			\$4,237,507	\$335,072	\$322,597	\$322,446	MMRP FY03-Comp	\$515,024	
Total Number of Installations Funded:				137							FY03-Complete	\$4,396,984

Formerly Used Defense Sites

Sites with Response Complete	122	Investigation	182	22	197	\$43,066	\$4,951	\$8,514	\$15,880	FY05	\$35,179	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	5(5)	0	\$528	\$0	\$0	\$618	FY06	\$25,593	
	Medium	9	Design	82	24	149	\$13,905	\$561	\$700	\$1,925	FY07	\$26,808
	Low	9	RA-C	85	41	160	\$79,164	\$3,903	\$6,189	\$13,909	FY08	\$29,226
	Not Evaluated	212	RA-O (LTO)	1	1	43	\$1,351	\$0	\$600	\$567	FY09	\$34,764
	Not Required	40	LTM	24	4	64	\$772	\$235	\$615	\$550	IRP FY03-Comp.	\$552,426
	Total Number of Sites	401	Total			\$138,786	\$9,650	\$16,618	\$33,449	MMRP FY03-Comp	\$1,747,383	
Total Number of Potential Properties Funded:				257							FY03-Complete	\$2,299,809

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Colorado

DoD Installations

Sites with Response Complete	370	Investigation	413	96	3	\$321,737	\$14,747	\$11,638	\$1,889	FY05	\$105,476		
Sites in Progress -Relative Risk Category	High	34	Interim Actions	62(114)	8(14)		\$366,090	\$1,499	\$361	\$1,036	FY06	\$97,287	
	Medium	49	Design	138	2	33	\$38,285	\$3,908	\$1,321	\$1,422	FY07	\$95,950	
	Low	37	RA-C	141	15	48	\$644,636	\$77,850	\$87,049	\$98,155	FY08	\$80,827	
	Not Evaluated	7	RA-O (LTO)	4	14	42	\$74,810	\$5,624	\$5,827	\$6,778	FY09	\$109,635	
	Not Required	15	LTM	6	6	48	\$23,766	\$1,461	\$1,633	\$1,193	IRP FY03-Comp.	\$957,935	
	Total Number of Sites	512	Total				\$1,469,324	\$105,089	\$107,829	\$110,473	MMRP FY03-Comp	\$14,664	
Total Number of Installations Funded:				22								FY03-Complete	\$972,599

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	19	10	3	\$7,059	\$444	\$742	\$0	FY05	\$1,004		
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	0		\$486	\$0	\$0	\$0	FY06	\$6,159	
	Medium	1	Design	13	1	10	\$834	\$0	\$0	\$6	FY07	\$1,252	
	Low	2	RA-C	11	1	14	\$2,157	\$31	\$4	\$0	FY08	\$1,725	
	Not Evaluated	7	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY09	\$1,408	
	Not Required	1	LTM	1	0	10	\$42	\$0	\$0	\$0	IRP FY03-Comp.	\$28,825	
	Total Number of Sites	32	Total				\$10,578	\$475	\$746	\$6	MMRP FY03-Comp	\$287,905	
Total Number of Potential Properties Funded:				20								FY03-Complete	\$316,730

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Connecticut

DoD Installations

Sites with Response Complete	147	Investigation	160	23	0	\$22,869	\$1,242	\$135	\$8	FY05	\$8,456
Sites in Progress -Relative Risk Category	High	10	Interim Actions	11(16)	4(4)	\$4,189	\$559	\$65	\$39	FY06	\$6,212
	Medium	11	Design	8	2	\$5,426	\$0	\$972	\$52	FY07	\$913
	Low	11	RA-C	39	0	\$45,264	\$834	\$637	\$1,959	FY08	\$1,190
	Not Evaluated	0	RA-O (LTO)	0	4	\$1,951	\$227	\$137	\$937	FY09	\$1,932
	Not Required	4	LTM	1	4	\$185	\$63	\$70	\$66	IRP FY03-Comp.	\$49,580
Total Number of Sites	183	Total			\$79,884	\$2,925	\$2,016	\$3,061	MMRP FY03-Comp	\$0	
Total Number of Installations Funded:		30								FY03-Complete	\$49,580

Formerly Used Defense Sites

Sites with Response Complete	20	Investigation	22	0	1	\$253	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$18</td>	\$18
	Medium	0	Design	13	0	\$742	\$0	\$0	\$2	FY07 <td>\$0</td>	\$0
	Low	0	RA-C	15	1	\$2,260	\$0	\$0	\$7	FY08 <td>\$0</td>	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$27
Total Number of Sites	23	Total			\$3,255	\$0	\$0	\$9	MMRP FY03-Comp	\$2,355	
Total Number of Potential Properties Funded:		17								FY03-Complete	\$2,382

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Delaware

DoD Installations

Sites with Response Complete	43	Investigation	63	19	0	\$28,482	\$83	\$274	\$24	FY05	\$3,280	
Sites in Progress -Relative Risk Category	High	16	Interim Actions	15(20)	8(10)		\$9,523	\$185	\$387	\$200	FY06	\$4,484
	Medium	6	Design	2	13	3	\$4,067	\$954	\$0	\$278	FY07	\$4,078
	Low	7	RA-C	13	0	16	\$8,248	\$240	\$3,244	\$450	FY08	\$2,536
	Not Evaluated	0	RA-O (LTO)	2	10	16	\$7,130	\$3,401	\$1,887	\$1,880	FY09	\$1,988
	Not Required	10	LTM	0	2	26	\$3,647	\$0	\$50	\$84	IRP FY03-Comp.	\$43,254
Total Number of Sites	82	Total				\$61,097	\$4,863	\$5,842	\$2,916	MMRP FY03-Comp	\$0	
Total Number of Installations Funded:				6						FY03-Complete	\$43,254	

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	17	0	0	\$1,204	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(3)	0		\$0	\$0	\$0	\$0	FY06	\$0
	Medium	0	Design	8	0	0	\$364	\$0	\$0	\$0	FY07	\$0
	Low	0	RA-C	8	1	0	\$2,602	\$1	\$5	\$0	FY08	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$5
Total Number of Sites	17	Total				\$4,170	\$1	\$5	\$0	MMRP FY03-Comp	\$41,942	
Total Number of Potential Properties Funded:				9						FY03-Complete	\$41,947	

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

District of Columbia

DoD Installations

Sites with Response Complete	27	Investigation	39	22	20	\$17,162	\$1,131	\$677	\$793	FY05	\$1,155	
Sites in Progress -Relative Risk Category	High	8	Interim Actions	19(28)	2(3)	\$6,928	\$0	\$129	\$230	FY06	\$1,629	
	Medium	11	Design	4	2	\$998	\$0	\$70	\$50	FY07	\$3,094	
	Low	8	RA-C	12	1	\$10,581	\$185	\$14	\$449	FY08	\$2,215	
	Not Evaluated	20	RA-O (LTO)	2	8	\$1,539	\$365	\$646	\$413	FY09	\$2,184	
	Not Required	7	LTM	2	2	\$863	\$264	\$231	\$203	IRP FY03-Comp.	\$19,775	
Total Number of Sites	81	Total			\$38,071	\$1,945	\$1,767	\$2,138	MMRP FY03-Comp	\$2,714		
Total Number of Installations Funded:				8							FY03-Complete	\$22,489

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	4	1	0	\$26,027	\$1,286	\$953	\$658	FY05	\$5,753	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	2(2)	\$10,801	\$4,975	\$3,425	\$0	FY06 <td>\$7,280</td>	\$7,280	
	Medium	0	Design	0	0	\$0	\$0	\$0	\$0	FY07 <td>\$7,403</td>	\$7,403	
	Low	0	RA-C	2	0	\$1,779	\$0	\$0	\$2,263	FY08 <td>\$9,167</td>	\$9,167	
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$8,790</td>	\$8,790	
	Not Required	0	LTM	0	1	\$13	\$3	\$0	\$17	IRP FY03-Comp.	\$46,319	
Total Number of Sites	5	Total			\$38,620	\$6,264	\$4,378	\$2,938	MMRP FY03-Comp	\$63,905		
Total Number of Potential Properties Funded:				3							FY03-Complete	\$110,224

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Florida

DoD Installations

Sites with Response Complete	567	Investigation	727	163	31	\$310,492	\$12,711	\$3,783	\$3,794	FY05	\$51,459
Sites in Progress -Relative Risk Category	High	125	Interim Actions	245(322)	34(37)	\$109,141	\$9,775	\$6,696	\$3,573	FY06	\$39,791
	Medium	73	Design	54	19	\$21,055	\$3,084	\$3,369	\$3,104	FY07	\$36,975
	Low	33	RA-C	136	9	\$94,504	\$5,723	\$13,865	\$23,894	FY08	\$56,558
	Not Evaluated	40	RA-O (LTO)	25	80	\$28,046	\$8,716	\$8,620	\$9,158	FY09	\$71,858
	Not Required	83	LTM	27	72	\$18,767	\$4,685	\$2,331	\$2,529	IRP FY03-Comp.	\$558,475
	Total Number of Sites	921	Total			\$582,005	\$44,694	\$38,664	\$46,052	MMRP FY03-Comp	\$39,773
Total Number of Installations Funded:		54								FY03-Complete	\$598,248

Formerly Used Defense Sites

Sites with Response Complete	54	Investigation	66	12	7	\$16,339	\$1,048	\$523	\$768	FY05	\$3,152
Sites in Progress -Relative Risk Category	High	11	Interim Actions	6(6)	0	\$1,808	\$49	\$0	\$0	FY06	\$2,747
	Medium	7	Design	31	4	\$1,998	\$11	\$30	\$33	FY07	\$640
	Low	1	RA-C	29	3	\$13,506	\$101	\$457	\$347	FY08	\$166
	Not Evaluated	6	RA-O (LTO)	0	1	\$194	\$194	\$205	\$216	FY09	\$1,212
	Not Required	6	LTM	1	2	\$1,302	\$45	\$95	\$446	IRP FY03-Comp.	\$65,889
	Total Number of Sites	85	Total			\$35,147	\$1,448	\$1,310	\$1,810	MMRP FY03-Comp	\$413,317
Total Number of Potential Properties Funded:		55								FY03-Complete	\$479,206

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Georgia

◆ DoD Installations

Sites with Response Complete	323	Investigation	383	84	2	\$127,638	\$7,018	\$5,926	\$3,562	FY05	\$41,004
Sites in Progress -Relative Risk Category	High	74	Interim Actions	122(212)	37(44)	\$57,080	\$6,483	\$4,133	\$4,497	FY06	\$38,560
	Medium	24	Design	32	6	\$31,287	\$963	\$621	\$2,716	FY07	\$23,545
	Low	18	RA-C	35	13	\$116,189	\$7,210	\$16,872	\$10,667	FY08	\$20,114
	Not Evaluated	2	RA-O (LTO)	4	28	\$13,561	\$6,625	\$9,167	\$12,267	FY09	\$18,226
	Not Required	28	LTM	7	10	\$13,884	\$126	\$785	\$1,620	IRP FY03-Comp.	\$397,702
	Total Number of Sites	469	Total			\$359,639	\$28,425	\$37,504	\$35,329	MMRP FY03-Comp	\$7,970
Total Number of Installations Funded:		33								FY03-Complete	\$405,672

◆ Formerly Used Defense Sites

Sites with Response Complete	29	Investigation	33	5	1	\$9,439	\$810	\$593	\$574	FY05	\$1,750
Sites in Progress -Relative Risk Category	High	9	Interim Actions	3(3)	1(1)	\$1,143	\$893	\$140	\$0	FY06	\$2,010
	Medium	0	Design	16	0	\$1,479	\$0	\$0	\$52	FY07	\$1,383
	Low	0	RA-C	21	1	\$5,849	\$157	\$639	\$933	FY08	\$3,946
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$3,829
	Not Required	0	LTM	0	1	\$223	\$0	\$10	\$130	IRP FY03-Comp.	\$62,484
	Total Number of Sites	39	Total			\$18,133	\$1,860	\$1,382	\$1,689	MMRP FY03-Comp	\$40,164
Total Number of Potential Properties Funded:		26								FY03-Complete	\$102,648

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Guam

DoD Installations

Sites with Response Complete	119	Investigation	128	31	32	\$127,649	\$1,761	\$2,606	\$6,549	FY05	\$4,003
Sites in Progress -Relative Risk Category	High	17	Interim Actions	46(54)	4(4)	\$75,687	\$3,069	\$1,407	\$3,519	FY06	\$7,610
	Medium	15	Design	16	0	\$2,197	\$0	\$0	\$278	FY07	\$4,623
	Low	2	RA-C	14	1	\$23,970	\$1,317	\$0	\$0	FY08	\$3,792
	Not Evaluated	32	RA-O (LTO)	2	3	\$12,422	\$73	\$258	\$314	FY09	\$7,137
	Not Required	6	LTM	0	6	\$2,094	\$1,041	\$1,017	\$467	IRP FY03-Comp.	\$82,088
Total Number of Sites	191	Total			\$244,019	\$7,261	\$5,288	\$11,127	MMRP FY03-Comp	\$2,868	
Total Number of Installations Funded:				9	FY03-Complete \$84,956						

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	7	1	2	\$362	\$0	\$0	\$155	FY05	\$171
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$22</td>	\$22
	Medium	0	Design	0	0	\$10	\$0	\$0	\$17	FY07 <td>\$490</td>	\$490
	Low	0	RA-C	2	0	\$5	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$5,105
Total Number of Sites	10	Total			\$377	\$0	\$0	\$172	MMRP FY03-Comp	\$119,362	
Total Number of Potential Properties Funded:				9	FY03-Complete \$124,467						

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Hawaii

DoD Installations

Sites with Response Complete	450	Investigation	471	151	23	\$155,239	\$9,144	\$8,646	\$8,809	FY05	\$53,268
Sites in Progress -Relative Risk Category	High	60	Interim Actions	94(140)	41(49)	\$148,337	\$17,502	\$22,357	\$12,525	FY06	\$32,791
	Medium	52	Design	19	2	\$3,245	\$0	\$338	\$3,736	FY07	\$32,152
	Low	53	RA-C	79	4	\$42,498	\$1,148	\$30	\$8,368	FY08	\$33,861
	Not Evaluated	22	RA-O (LTO)	2	7	\$3,148	\$544	\$2,265	\$1,614	FY09	\$27,618
	Not Required	8	LTM	0	12	\$5,130	\$1,351	\$984	\$1,358	IRP FY03-Comp.	\$351,782
	Total Number of Sites	645	Total	\$357,597	\$29,689	\$34,620	\$36,410	MMRP FY03-Comp	\$52,238	FY03-Complete	\$404,020
Total Number of Installations Funded:		39									

Formerly Used Defense Sites

Sites with Response Complete	27	Investigation	39	1	4	\$1,191	\$0	\$0	\$0	FY05	\$1,123
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0	\$1,118	\$385	\$0	\$0	FY06	\$0
	Medium	1	Design	9	2	\$340	\$0	\$0	\$141	FY07	\$0
	Low	0	RA-C	21	1	\$7,052	\$0	\$0	\$1,795	FY08	\$418
	Not Evaluated	7	RA-O (LTO)	2	0	\$248	\$0	\$0	\$0	FY09	\$0
	Not Required	8	LTM	0	0	\$0	\$0	\$0	\$285	IRP FY03-Comp.	\$8,475
	Total Number of Sites	44	Total	\$9,949	\$385	\$0	\$2,221	MMRP FY03-Comp	\$1,041,548	FY03-Complete	\$1,050,023
Total Number of Potential Properties Funded:		35									

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Idaho

DoD Installations

Sites with Response Complete	59	Investigation	80	4	3	\$10,375	\$258	\$0	\$0	FY05	\$1,026	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$65	\$0	\$0	\$0	FY06	\$747	
	Medium	0	Design	0	0	\$29	\$29	\$0	\$185	FY07	\$667	
	Low	0	RA-C	0	0	\$0	\$0	\$0	\$0	FY08	\$0	
	Not Evaluated	11	RA-O (LTO)	0	16	\$0	\$0	\$0	\$0	FY09	\$735	
	Not Required	16	LTM	1	1	\$961	\$588	\$710	\$728	IRP FY03-Comp.	\$6,480	
Total Number of Sites	87	Total			\$11,430	\$875	\$710	\$913	MMRP FY03-Comp	\$0		
Total Number of Installations Funded:				9							FY03-Complete	\$6,480

Formerly Used Defense Sites

Sites with Response Complete	8	Investigation	8	0	0	\$768	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	Medium	0	Design	3	0	\$38	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0	
	Low	0	RA-C	6	0	\$163	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0	
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$0	
Total Number of Sites	8	Total			\$969	\$0	\$0	\$0	MMRP FY03-Comp	\$59,187		
Total Number of Potential Properties Funded:				4							FY03-Complete	\$59,187

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Illinois

DoD Installations

Sites with Response Complete	579	Investigation	603	103	33	\$119,364	\$10,826	\$2,782	\$408	FY05	\$33,475	
Sites in Progress -Relative Risk Category	High	56	Interim Actions	85(125)	9(18)	\$46,485	\$9,059	\$2,419	\$256	FY06	\$19,204	
	Medium	16	Design	28	15	\$22,413	\$1,331	\$1,854	\$4,737	FY07	\$20,988	
	Low	47	RA-C	35	18	\$154,104	\$7,844	\$2,895	\$14,049	FY08	\$24,325	
	Not Evaluated	41	RA-O (LTO)	0	1	\$16,214	\$4,450	\$7,016	\$7,513	FY09	\$18,013	
	Not Required	0	LTM	1	5	\$3,748	\$586	\$1,051	\$582	IRP FY03-Comp.	\$316,078	
	Total Number of Sites	739	Total			\$362,328	\$34,096	\$18,017	\$27,545	MMRP FY03-Comp	\$44,582	
Total Number of Installations Funded:				56							FY03-Complete	\$360,660

Formerly Used Defense Sites

Sites with Response Complete	51	Investigation	80	20	10	\$18,262	\$1,481	\$2,420	\$651	FY05	\$1,490	
Sites in Progress -Relative Risk Category	High	10	Interim Actions	9(9)	0	\$554	\$0	\$0	\$0	FY06	\$0	
	Medium	15	Design	30	16	\$4,796	\$462	\$112	\$87	FY07	\$5,400	
	Low	4	RA-C	28	14	\$12,342	\$1,886	\$2,181	\$1,361	FY08	\$6,168	
	Not Evaluated	29	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$3,348	
	Not Required	1	LTM	1	2	\$467	\$220	\$117	\$0	IRP FY03-Comp.	\$218,987	
	Total Number of Sites	110	Total			\$36,421	\$4,049	\$4,830	\$2,099	MMRP FY03-Comp	\$33,068	
Total Number of Potential Properties Funded:				58							FY03-Complete	\$252,055

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Indiana

DoD Installations

Sites with Response Complete	330	Investigation	357	71	4	\$74,807	\$3,236	\$5,103	\$4,046	FY05	\$7,561		
Sites in Progress -Relative Risk Category	High	35	Interim Actions	31(46)	7(9)		\$35,820	\$937	\$394	\$124	FY06	\$13,243	
	Medium	36	Design	13	14	42	\$4,916	\$1,214	\$1,156	\$851	FY07	\$15,833	
	Low	22	RA-C	14	4	63	\$29,658	\$1,242	\$7,705	\$7,594	FY08	\$13,281	
	Not Evaluated	6	RA-O (LTO)	0	3	19	\$904	\$598	\$300	\$445	FY09	\$5,506	
	Not Required	3	LTM	2	3	55	\$3,055	\$293	\$364	\$498	IRP FY03-Comp.	\$100,836	
	Total Number of Sites	432	Total				\$149,160	\$7,520	\$15,022	\$13,558	MMRP FY03-Comp	\$5,081	
Total Number of Installations Funded:				29								FY03-Complete	\$105,917

Formerly Used Defense Sites

Sites with Response Complete	25	Investigation	32	3	5	\$5,568	\$149	\$225	\$0	FY05	\$110		
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0		\$2,980	\$0	\$0	\$0	FY06	\$880	
	Medium	2	Design	14	5	6	\$451	\$1	\$59	\$22	FY07	\$0	
	Low	1	RA-C	18	3	9	\$2,713	\$7	\$338	\$0	FY08	\$231	
	Not Evaluated	7	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$0	FY09	\$0	
	Not Required	3	LTM	0	0	5	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$49,947	
	Total Number of Sites	40	Total				\$11,712	\$157	\$622	\$22	MMRP FY03-Comp	\$7,821	
Total Number of Potential Properties Funded:				17								FY03-Complete	\$57,768

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Iowa

DoD Installations

Sites with Response Complete	156	Investigation	173	20	1	\$29,596	\$4,820	\$1,665	\$939	FY05	\$5,372
Sites in Progress -Relative Risk Category	High	15	Interim Actions	12(22)	0	\$11,020	\$0	\$0	\$0	FY06	\$6,671
	Medium	13	Design	12	8	\$9,823	\$464	\$2,364	\$363	FY07	\$5,004
	Low	6	RA-C	14	3	\$23,970	\$1,099	\$1,135	\$3,894	FY08	\$1,968
	Not Evaluated	1	RA-O (LTO)	1	2	\$2,028	\$625	\$62	\$88	FY09	\$2,115
	Not Required	3	LTM	1	2	\$3,664	\$77	\$72	\$12	IRP FY03-Comp.	\$37,435
Total Number of Sites	194	Total			\$80,101	\$7,085	\$5,298	\$5,296	MMRP FY03-Comp	\$0	
Total Number of Installations Funded:		28								FY03-Complete	\$37,435

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	17	0	0	\$1,620	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0	\$1,500	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0
	Medium	1	Design	6	1	\$99	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0
	Low	0	RA-C	8	3	\$2,725	\$9	\$16	\$0	FY08 <td>\$1</td>	\$1
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	3	LTM	1	0	\$6	\$0	\$0	\$0	IRP FY03-Comp.	\$582
Total Number of Sites	17	Total			\$5,950	\$9	\$16	\$0	MMRP FY03-Comp	\$40,094	
Total Number of Potential Properties Funded:		8								FY03-Complete	\$40,676

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Johnston Atoll

DoD Installations

Sites with Response Complete	7	Investigation	11	0	0	\$4,566	\$0	\$0	\$0	FY05	\$1,604
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$3,932	\$0	\$6,678	\$0	FY06	\$1,599
	Medium	1	Design	1	2	\$4,103	\$0	\$0	\$0	FY07	\$1,620
	Low	0	RA-C	0	3	\$21,377	\$14,547	\$5,179	\$0	FY08	\$1,738
	Not Evaluated	0	RA-O (LTO)	1	0	\$13,532	\$0	\$0	\$0	FY09	\$1,779
	Not Required	2	LTM	4	4	\$3,576	\$144	\$1,581	\$1,630	IRP FY03-Comp.	\$23,408
	Total Number of Sites	11	Total			\$51,086	\$14,691	\$13,438	\$1,630	MMRP FY03-Comp	\$0
Total Number of Installations Funded:		3								FY03-Complete	\$23,408

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kansas

DoD Installations

Sites with Response Complete	299	Investigation	306	95	4	\$87,740	\$10,799	\$4,208	\$5,054	FY05	\$11,941		
Sites in Progress -Relative Risk Category	High	38	Interim Actions	26(57)	7(14)		\$13,807	\$320	\$1,186	\$1,149	FY06	\$18,516	
	Medium	38	Design	37	8	49	\$6,498	\$1,617	\$115	\$865	FY07	\$17,746	
	Low	23	RA-C	58	5	56	\$26,239	\$7,251	\$4,205	\$4,114	FY08	\$46,058	
	Not Evaluated	4	RA-O (LTO)	1	3	17	\$2,034	\$420	\$620	\$804	FY09	\$5,016	
	Not Required	3	LTM	5	17	41	\$7,709	\$1,105	\$752	\$1,156	IRP FY03-Comp.	\$188,947	
	Total Number of Sites	405	Total				\$144,027	\$21,512	\$11,086	\$13,142	MMRP FY03-Comp	\$855	
Total Number of Installations Funded:				38								FY03-Complete	\$189,802

Formerly Used Defense Sites

Sites with Response Complete	35	Investigation	53	24	12	\$22,469	\$2,248	\$1,780	\$75	FY05	\$3,723		
Sites in Progress -Relative Risk Category	High	15	Interim Actions	3(3)	2(2)		\$1,732	\$14	\$338	\$82	FY06	\$2,831	
	Medium	7	Design	9	1	29	\$3,084	\$0	\$0	\$4	FY07	\$6,723	
	Low	5	RA-C	13	9	40	\$18,142	\$135	\$190	\$980	FY08	\$1,017	
	Not Evaluated	20	RA-O (LTO)	0	0	25	\$0	\$0	\$0	\$0	FY09	\$6,187	
	Not Required	7	LTM	0	1	26	\$0	\$0	\$50	\$0	IRP FY03-Comp.	\$350,284	
	Total Number of Sites	89	Total				\$45,427	\$2,397	\$2,358	\$1,141	MMRP FY03-Comp	\$190,700	
Total Number of Potential Properties Funded:				55								FY03-Complete	\$540,984

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Kentucky

DoD Installations

Sites with Response Complete	262	Investigation	276	47	0	\$61,427	\$2,292	\$2,035	\$348	FY05	\$5,953
Sites in Progress -Relative Risk Category	High	31	Interim Actions	34(70)	6(10)	\$14,248	\$1,504	\$1,432	\$609	FY06	\$7,048
	Medium	13	Design	25	0	\$2,936	\$35	\$100	\$243	FY07	\$4,239
	Low	17	RA-C	27	13	\$30,562	\$963	\$1,711	\$4,340	FY08	\$752
	Not Evaluated	0	RA-O (LTO)	0	0	\$312	\$0	\$267	\$80	FY09	\$635
	Not Required	0	LTM	13	11	\$6,310	\$856	\$588	\$398	IRP FY03-Comp.	\$38,349
	Total Number of Sites	323	Total			\$115,795	\$5,650	\$6,133	\$6,018	MMRP FY03-Comp	\$0
Total Number of Installations Funded:		28								FY03-Complete	\$38,349

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	7	1	3	\$4,161	\$260	\$430	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	0	\$855	\$0	\$0	\$0	FY06 <td>\$406</td>	\$406
	Medium	0	Design	1	2	\$32	\$7	\$0	\$16	FY07 <td>\$0</td>	\$0
	Low	0	RA-C	1	1	\$324	\$324	\$1,176	\$0	FY08 <td>\$497</td>	\$497
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$15,999
	Total Number of Sites	11	Total			\$5,372	\$591	\$1,606	\$16	MMRP FY03-Comp	\$47,786
Total Number of Potential Properties Funded:		3								FY03-Complete	\$63,785

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Louisiana

DoD Installations

Sites with Response Complete	205	Investigation	217	12	6	\$45,441	\$459	\$263	\$1,046	FY05	\$2,770	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	29(39)	3(4)		\$43,673	\$1,414	\$1,062	\$327	FY06	\$4,901
	Medium	2	Design	18	0	8	\$4,451	\$0	\$0	\$0	FY07	\$2,389
	Low	9	RA-C	20	1	10	\$20,801	\$1,816	\$25	\$5,840	FY08	\$2,626
	Not Evaluated	6	RA-O (LTO)	1	8	5	\$2,362	\$1,093	\$821	\$697	FY09	\$2,271
	Not Required	9	LTM	18	5	4	\$5,830	\$852	\$861	\$893	IRP FY03-Comp.	\$57,662
	Total Number of Sites	235	Total			\$122,558	\$5,634	\$3,032	\$8,803	MMRP FY03-Comp	\$63,064	
Total Number of Installations Funded:		28								FY03-Complete	\$120,726	

Formerly Used Defense Sites

Sites with Response Complete	16	Investigation	18	0	1	\$1,478	\$10	\$2	\$0	FY05	\$38	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0		\$1,109	\$0	\$0	\$0	FY06	\$0
	Medium	0	Design	12	2	1	\$1,897	\$144	\$0	\$3	FY07	\$0
	Low	1	RA-C	15	1	2	\$3,828	\$0	\$0	\$0	FY08	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$1,913
	Total Number of Sites	19	Total			\$8,312	\$154	\$2	\$3	MMRP FY03-Comp	\$112,124	
Total Number of Potential Properties Funded:		10								FY03-Complete	\$114,037	

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maine

DoD Installations

Sites with Response Complete	95	Investigation	118	3	0	\$30,565	\$0	\$713	\$321	FY05	\$3,360
Sites in Progress -Relative Risk Category	High	4	Interim Actions	42(47)	1(1)	\$10,785	\$1,144	\$100	\$0	FY06	\$5,060
	Medium	0	Design	22	1	\$6,092	\$0	\$34	\$0	FY07	\$2,087
	Low	2	RA-C	28	1	\$102,622	\$349	\$474	\$0	FY08	\$1,736
	Not Evaluated	0	RA-O (LTO)	3	20	\$35,893	\$3,570	\$3,153	\$2,632	FY09	\$685
	Not Required	20	LTM	0	7	\$3,598	\$530	\$823	\$418	IRP FY03-Comp.	\$129,771
Total Number of Sites	121	Total			\$189,555	\$5,593	\$5,297	\$3,371	MMRP FY03-Comp	\$1,093	
Total Number of Installations Funded:		10								FY03-Complete	\$130,864

Formerly Used Defense Sites

Sites with Response Complete	48	Investigation	63	3	8	\$6,128	\$738	\$746	\$215	FY05	\$1,385
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$126
	Medium	2	Design	34	1	\$1,790	\$0	\$0	\$8	FY07	\$528
	Low	1	RA-C	37	0	\$5,163	\$0	\$0	\$81	FY08	\$97
	Not Evaluated	14	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$1,508
	Not Required	6	LTM	0	1	\$156	\$156	\$25	\$312	IRP FY03-Comp.	\$18,600
Total Number of Sites	74	Total			\$13,237	\$894	\$771	\$616	MMRP FY03-Comp	\$38,211	
Total Number of Potential Properties Funded:		44								FY03-Complete	\$56,811

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mariana Islands

Formerly Used Defense Sites

Sites with Response Complete	7	Investigation	15	2	1	\$2,738	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$0
	Medium	1	Design	8	0	7	\$1,274	\$0	\$0	FY07	\$84
	Low	1	RA-C	9	0	9	\$3,726	\$0	\$0	FY08	\$27
	Not Evaluated	5	RA-O (LTO)	3	2	4	\$12,452	\$5,092	\$4,050	FY09	\$28
	Not Required	2	LTM	0	1	2	\$7	\$0	\$0	IRP FY03-Comp.	\$20,550
	Total Number of Sites	18	Total	\$20,197	\$5,092	\$4,050	\$0	\$0	\$0	MMRP FY03-Comp	\$115,532
Total Number of Potential Properties Funded:		13								FY03-Complete	\$136,082

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Maryland

DoD Installations

Sites with Response Complete	473	Investigation	529	203	58	\$320,292	\$18,944	\$12,849	\$14,370	FY05	\$49,768		
Sites in Progress -Relative Risk Category	High	151	Interim Actions	126(252)	19(23)		\$130,990	\$13,972	\$23,666	FY06	\$55,972		
	Medium	98	Design	65	5	173	\$28,399	\$960	\$2,155	FY07	\$72,813		
	Low	46	RA-C	67	16	180	\$235,691	\$12,164	\$7,263	FY08	\$44,469		
	Not Evaluated	16	RA-O (LTO)	0	8	60	\$16,385	\$2,531	\$3,294	FY09	\$86,855		
	Not Required	6	LTM	2	23	114	\$6,737	\$2,280	\$2,210	IRP FY03-Comp.	\$562,093		
	Total Number of Sites	790	Total				\$738,494	\$50,851	\$51,437	\$46,758	MMRP FY03-Comp	\$44,200	
Total Number of Installations Funded:				46								FY03-Complete	\$606,293

Formerly Used Defense Sites

Sites with Response Complete	44	Investigation	47	3	3	\$2,930	\$67	\$370	\$142	FY05	\$25		
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0		\$0	\$0	\$0	FY06 <td>\$107</td>	\$107		
	Medium	1	Design	23	3	3	\$591	\$0	\$0	FY07 <td>\$459</td>	\$459		
	Low	1	RA-C	23	1	6	\$2,777	\$321	\$270	FY08 <td>\$11</td>	\$11		
	Not Evaluated	4	RA-O (LTO)	0	0	1	\$0	\$0	\$0	FY09 <td>\$11</td>	\$11		
	Not Required	2	LTM	0	2	2	\$150	\$43	\$70	IRP FY03-Comp.	\$5,914		
	Total Number of Sites	53	Total				\$6,448	\$431	\$710	\$852	MMRP FY03-Comp	\$7,555	
Total Number of Potential Properties Funded:				32								FY03-Complete	\$13,469

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Massachusetts

DoD Installations

Sites with Response Complete	389	Investigation	432	38	1	\$204,019	\$12,136	\$11,163	\$506	FY05	\$46,280	
Sites in Progress -Relative Risk Category	High	27	Interim Actions	92(185)	21(25)		\$114,398	\$22,426	\$10,133	\$1,703	FY06	\$39,494
	Medium	20	Design	91	7	21	\$51,686	\$11,113	\$1,455	\$5,173	FY07	\$38,964
	Low	20	RA-C	149	15	32	\$381,796	\$14,713	\$46,188	\$4,782	FY08	\$38,124
	Not Evaluated	0	RA-O (LTO)	9	18	16	\$29,467	\$9,700	\$3,549	\$15,834	FY09	\$36,063
	Not Required	15	LTM	4	32	45	\$25,274	\$1,932	\$5,350	\$9,043	IRP FY03-Comp.	\$637,805
	Total Number of Sites	471	Total			\$806,640	\$72,020	\$77,838	\$37,041	MMRP FY03-Comp	\$2,907	FY03-Complete
Total Number of Installations Funded:		34										

Formerly Used Defense Sites

Sites with Response Complete	105	Investigation	125	3	3	\$9,791	\$149	\$220	\$202	FY05	\$849	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	6(6)	0		\$2,063	\$0	\$0	\$0	FY06	\$260
	Medium	0	Design	68	5	10	\$4,338	\$120	\$42	\$222	FY07	\$1,415
	Low	0	RA-C	67	6	10	\$30,625	\$156	\$45	\$0	FY08	\$2,519
	Not Evaluated	14	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY09	\$2,263
	Not Required	8	LTM	0	0	2	\$0	\$0	\$65	\$212	IRP FY03-Comp.	\$20,445
	Total Number of Sites	131	Total			\$46,817	\$425	\$372	\$636	MMRP FY03-Comp	\$77,471	FY03-Complete
Total Number of Potential Properties Funded:		68										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Michigan

◆ DoD Installations

Sites with Response Complete	229	Investigation	268	34	5	\$40,913	\$147	\$83	\$0	FY05	\$4,487		
Sites in Progress -Relative Risk Category	High	4	Interim Actions	29(45)	7(9)	\$16,006	\$5,562	\$61	\$47	FY06	\$15,604		
	Medium	9	Design	27	3	\$14,380	\$0	\$0	\$88	FY07	\$19,454		
	Low	30	RA-C	29	5	\$38,372	\$2,364	\$179	\$0	FY08	\$11,594		
	Not Evaluated	14	RA-O (LTO)	1	23	\$16,217	\$2,818	\$2,350	\$2,109	FY09	\$6,382		
	Not Required	21	LTM	5	3	\$1,604	\$165	\$651	\$1,317	IRP FY03-Comp.	\$108,919		
	Total Number of Sites	307	Total			\$127,492	\$11,056	\$3,324	\$3,561	MMRP FY03-Comp	\$4,545		
Total Number of Installations Funded:				28								FY03-Complete	\$113,464

◆ Formerly Used Defense Sites

Sites with Response Complete	57	Investigation	77	12	2	\$24,021	\$3,030	\$1,833	\$120	FY05	\$7,033		
Sites in Progress -Relative Risk Category	High	8	Interim Actions	4(4)	0	\$1,069	\$45	\$0	\$0	FY06 <td>\$7,231</td>	\$7,231		
	Medium	4	Design	47	9	\$6,011	\$96	\$0	\$1,333	FY07 <td>\$7,414</td>	\$7,414		
	Low	9	RA-C	42	8	\$13,683	\$115	\$6,062	\$7,934	FY08 <td>\$4,709</td>	\$4,709		
	Not Evaluated	10	RA-O (LTO)	1	0	\$423	\$0	\$0	\$179	FY09 <td>\$10,703</td>	\$10,703		
	Not Required	3	LTM	1	1	\$273	\$0	\$0	\$0	IRP FY03-Comp.	\$111,248		
	Total Number of Sites	91	Total			\$45,480	\$3,286	\$7,895	\$9,566	MMRP FY03-Comp	\$48,311		
Total Number of Potential Properties Funded:				43								FY03-Complete	\$159,559

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Midway

DoD Installations

Sites with Response Complete		38	Investigation	38	1	0	\$8,505	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	1	Interim Actions	18(22)	0		\$13,473	\$0	\$149	\$0	FY06	\$0
	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY07	\$0
	Low	0	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY08	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	0	LTM	1	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$149
Total Number of Sites		39	Total				\$21,978	\$0	\$149	\$0	MMRP FY03-Comp	\$0
Total Number of Installations Funded:											FY03-Complete	\$149

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Minnesota

DoD Installations

Sites with Response Complete	189	Investigation	210	6	0	\$32,110	\$0	\$3	\$0	FY05	\$2,825		
Sites in Progress -Relative Risk Category	High	15	Interim Actions	17(31)	0	\$21,135	\$40	\$0	\$0	FY06	\$4,647		
	Medium	2	Design	27	4	\$14,025	\$75	\$69	\$260	FY07	\$6,029		
	Low	4	RA-C	23	13	\$108,500	\$2,957	\$544	\$839	FY08	\$3,156		
	Not Evaluated	0	RA-O (LTO)	2	20	\$18,162	\$2,809	\$2,240	\$2,954	FY09	\$3,139		
	Not Required	6	LTM	13	2	\$2,230	\$0	\$36	\$0	IRP FY03-Comp.	\$59,856		
Total Number of Sites	216	Total			\$196,162	\$5,881	\$2,892	\$4,053	MMRP FY03-Comp	\$5,503			
Total Number of Installations Funded:											27	FY03-Complete	\$65,359

Formerly Used Defense Sites

Sites with Response Complete	34	Investigation	34	5	3	\$4,766	\$267	\$147	\$0	FY05	\$262		
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	1(1)	\$930	\$393	\$26	\$0	FY06	\$1,180		
	Medium	1	Design	22	1	\$1,136	\$0	\$0	\$0	FY07	\$2,294		
	Low	0	RA-C	22	1	\$2,438	\$44	\$32	\$0	FY08	\$29		
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$384		
	Not Required	2	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$42,139		
Total Number of Sites	42	Total			\$9,270	\$704	\$205	\$0	MMRP FY03-Comp	\$0			
Total Number of Potential Properties Funded:											21	FY03-Complete	\$42,139

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Mississippi

◆ DoD Installations

Sites with Response Complete	200	Investigation	221	19	0	\$24,433	\$494	\$2,010	\$96	FY05	\$4,111
Sites in Progress -Relative Risk Category	High	13	Interim Actions	25(27)	2(2)	\$20,206	\$458	\$329	\$291	FY06	\$5,167
	Medium	12	Design	8	1	\$3,553	\$0	\$0	\$172	FY07	\$3,605
	Low	7	RA-C	6	5	\$15,586	\$10,131	\$1,565	\$568	FY08	\$2,505
	Not Evaluated	0	RA-O (LTO)	0	9	\$2,257	\$268	\$452	\$1,022	FY09	\$3,977
	Not Required	8	LTM	0	7	\$1,030	\$80	\$137	\$234	IRP FY03-Comp.	\$39,329
Total Number of Sites	240	Total			\$67,065	\$11,431	\$4,493	\$2,383	MMRP FY03-Comp	\$362	
Total Number of Installations Funded:		28								FY03-Complete	\$39,691

◆ Formerly Used Defense Sites

Sites with Response Complete	15	Investigation	17	4	2	\$2,325	\$257	\$332	\$186	FY05	\$898
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$172</td>	\$172
	Medium	0	Design	11	3	\$1,063	\$0	\$22	\$22	FY07 <td>\$177</td>	\$177
	Low	0	RA-C	13	1	\$1,856	\$19	\$69	\$0	FY08 <td>\$181</td>	\$181
	Not Evaluated	5	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$185</td>	\$185
	Not Required	3	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$19,115
Total Number of Sites	23	Total			\$5,244	\$276	\$423	\$208	MMRP FY03-Comp	\$104,515	
Total Number of Potential Properties Funded:		15								FY03-Complete	\$123,630

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Missouri

DoD Installations

Sites with Response Complete	280	Investigation	291	42	1	\$52,953	\$6,028	\$3,656	\$5,588	FY05	\$10,572	
Sites in Progress -Relative Risk Category	High	20	Interim Actions	38(61)	18(26)		\$40,274	\$369	\$581	\$1,454	FY06	\$9,043
	Medium	10	Design	8	1	23	\$6,386	\$275	\$1,109	\$1,389	FY07	\$13,276
	Low	15	RA-C	33	0	24	\$12,046	\$38	\$80	\$309	FY08	\$16,190
	Not Evaluated	8	RA-O (LTO)	1	1	17	\$3,867	\$1,470	\$3,301	\$242	FY09	\$35,605
	Not Required	1	LTM	5	6	33	\$4,835	\$222	\$191	\$373	IRP FY03-Comp.	\$132,988
	Total Number of Sites	334	Total			\$120,361	\$8,402	\$8,918	\$9,355	MMRP FY03-Comp	\$1,548	FY03-Complete
Total Number of Installations Funded:		35										

Formerly Used Defense Sites

Sites with Response Complete	45	Investigation	54	6	6	\$92,206	\$3,054	\$1,727	\$53	FY05	\$1,090	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	5(5)	1(1)		\$1,588	\$38	\$0	\$0	FY06	\$692
	Medium	1	Design	11	4	10	\$3,330	\$0	\$0	\$17	FY07	\$1,956
	Low	0	RA-C	15	9	10	\$119,644	\$9,931	\$2,166	\$0	FY08	\$8,100
	Not Evaluated	7	RA-O (LTO)	1	1	4	\$16,618	\$103	\$8,825	\$0	FY09	\$8,823
	Not Required	10	LTM	0	0	5	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$79,881
	Total Number of Sites	66	Total			\$233,386	\$13,126	\$12,718	\$70	MMRP FY03-Comp	\$57,428	FY03-Complete
Total Number of Potential Properties Funded:		37										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Montana

DoD Installations

Sites with Response Complete	102	Investigation	109	5	2	\$9,975	\$6	\$0	\$353	FY05	\$24	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	8(10)	4(4)	\$1,018	\$34	\$136	\$24	FY06	\$238	
	Medium	4	Design	11	0	\$428	\$0	\$22	\$0	FY07	\$56	
	Low	2	RA-C	30	0	\$5,003	\$0	\$48	\$0	FY08	\$69	
	Not Evaluated	5	RA-O (LTO)	1	3	\$292	\$5	\$0	\$0	FY09	\$57	
	Not Required	3	LTM	0	4	\$411	\$281	\$175	\$0	IRP FY03-Comp.	\$1,306	
Total Number of Sites	116	Total			\$17,127	\$326	\$381	\$377	MMRP FY03-Comp	\$1,068		
Total Number of Installations Funded:				13							FY03-Complete	\$2,374

Formerly Used Defense Sites

Sites with Response Complete	14	Investigation	14	3	2	\$3,406	\$8	\$85	\$41	FY05	\$243	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0	\$630	\$0	\$0	\$0	FY06 <td>\$105</td>	\$105	
	Medium	0	Design	11	0	\$413	\$30	\$0	\$0	FY07 <td>\$472</td>	\$472	
	Low	1	RA-C	12	1	\$2,157	\$243	\$840	\$41	FY08 <td>\$385</td>	\$385	
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$8</td>	\$8	
	Not Required	1	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$8,092	
Total Number of Sites	19	Total			\$6,606	\$281	\$925	\$82	MMRP FY03-Comp	\$23,371		
Total Number of Potential Properties Funded:				11							FY03-Complete	\$31,463

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nebraska

DoD Installations

Sites with Response Complete	135	Investigation	154	4	0	\$13,397	\$62	\$45	\$46	FY05	\$6,807
Sites in Progress -Relative Risk Category	High	8	Interim Actions	69(310)	7(9)	\$4,784	\$3,497	\$983	\$724	FY06	\$3,837
	Medium	3	Design	5	2	\$2,442	\$25	\$960	\$0	FY07	\$4,692
	Low	0	RA-C	11	0	\$3,053	\$0	\$1,030	\$2,944	FY08	\$7,051
	Not Evaluated	9	RA-O (LTO)	0	3	\$2,291	\$1,588	\$1,910	\$2,457	FY09	\$7,828
	Not Required	3	LTM	7	2	\$1,915	\$249	\$51	\$26	IRP FY03-Comp.	\$92,833
	Total Number of Sites	158	Total	\$27,882	\$5,421	\$4,979	\$6,197	MMRP FY03-Comp	\$309	FY03-Complete	\$93,142
Total Number of Installations Funded:		20									

Formerly Used Defense Sites

Sites with Response Complete	41	Investigation	52	15	1	\$81,486	\$2,783	\$2,480	\$1,336	FY05	\$16,238
Sites in Progress -Relative Risk Category	High	7	Interim Actions	2(2)	5(5)	\$3,668	\$45	\$0	\$9	FY06 <td>\$13,628</td>	\$13,628
	Medium	7	Design	24	8	\$14,375	\$624	\$72	\$694	FY07 <td>\$12,806</td>	\$12,806
	Low	3	RA-C	24	10	\$49,613	\$919	\$414	\$21,312	FY08 <td>\$15,252</td>	\$15,252
	Not Evaluated	0	RA-O (LTO)	1	3	\$3,593	\$1,111	\$1,008	\$1,248	FY09 <td>\$15,735</td>	\$15,735
	Not Required	10	LTM	0	2	\$128	\$13	\$138	\$214	IRP FY03-Comp.	\$459,355
	Total Number of Sites	68	Total	\$152,863	\$5,495	\$4,112	\$24,813	MMRP FY03-Comp	\$130,319	FY03-Complete	\$589,674
Total Number of Potential Properties Funded:		36									

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Nevada

DoD Installations

Sites with Response Complete	205	Investigation	225	23	12	\$36,716	\$792	\$1,433	\$1,217	FY05	\$6,970	
Sites in Progress -Relative Risk Category	High	9	Interim Actions	28(115)	1(1)		\$17,497	\$207	\$407	\$931	FY06	\$17,093
	Medium	7	Design	51	1	11	\$3,710	\$0	\$10	\$0	FY07	\$19,975
	Low	19	RA-C	76	5	15	\$25,453	\$3,846	\$1,434	\$1,082	FY08	\$11,817
	Not Evaluated	11	RA-O (LTO)	4	7	8	\$10,231	\$2,185	\$1,856	\$2,254	FY09	\$13,225
	Not Required	9	LTM	6	26	16	\$4,381	\$218	\$297	\$224	IRP FY03-Comp.	\$131,105
	Total Number of Sites	260	Total			\$97,988	\$7,248	\$5,437	\$5,708	MMRP FY03-Comp	\$88,871	
Total Number of Installations Funded:		9								FY03-Complete	\$219,976	

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	11	0	6	\$2,173	\$428	\$450	\$0	FY05	\$154	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY06	\$23
	Medium	0	Design	4	1	7	\$428	\$0	\$25	\$0	FY07	\$14
	Low	1	RA-C	3	4	7	\$3,916	\$168	\$450	\$10	FY08	\$852
	Not Evaluated	8	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$11	FY09	\$191
	Not Required	3	LTM	0	1	2	\$40	\$0	\$100	\$0	IRP FY03-Comp.	\$21,800
	Total Number of Sites	17	Total			\$6,557	\$596	\$1,025	\$21	MMRP FY03-Comp	\$664,295	
Total Number of Potential Properties Funded:		13								FY03-Complete	\$686,095	

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Hampshire

DoD Installations

Sites with Response Complete	140	Investigation	160	10	1	\$89,726	\$905	\$981	\$1,579	FY05	\$7,031	
Sites in Progress -Relative Risk Category	High	8	Interim Actions	26(34)	2(2)		\$38,284	\$8,933	\$13,337	\$894	FY06	\$4,885
	Medium	0	Design	17	0	6	\$2,527	\$0	\$0	\$0	FY07	\$7,874
	Low	2	RA-C	39	0	6	\$43,260	\$0	\$0	\$0	FY08	\$10,667
	Not Evaluated	1	RA-O (LTO)	1	21	6	\$11,895	\$3,501	\$3,077	\$3,040	FY09	\$6,528
	Not Required	20	LTM	8	9	16	\$10,595	\$853	\$430	\$407	IRP FY03-Comp.	\$125,247
	Total Number of Sites	171	Total				\$196,287	\$14,192	\$17,825	\$5,920	MMRP FY03-Comp	\$18,507
Total Number of Installations Funded:				10							FY03-Complete	\$143,754

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	13	1	1	\$297	\$7	\$60	\$0	FY05	\$224	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY06	\$0
	Medium	1	Design	9	0	0	\$107	\$0	\$0	\$0	FY07	\$0
	Low	0	RA-C	8	0	0	\$266	\$0	\$0	\$0	FY08	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	1	LTM	0	0	1	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$1,364
	Total Number of Sites	15	Total				\$670	\$7	\$60	\$0	MMRP FY03-Comp	\$3,182
Total Number of Potential Properties Funded:				11							FY03-Complete	\$4,546

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Jersey

◆ DoD Installations

Sites with Response Complete	356	Investigation	390	175	1	\$130,970	\$5,610	\$4,697	\$989	FY05	\$12,787		
Sites in Progress -Relative Risk Category	High	86	Interim Actions	60(92)	5(8)		\$16,320	\$1,044	\$1,078	\$304	FY06	\$13,350	
	Medium	55	Design	50	5	41	\$12,216	\$447	\$521	\$313	FY07	\$10,559	
	Low	48	RA-C	64	4	60	\$110,683	\$7,070	\$2,104	\$8,396	FY08	\$10,192	
	Not Evaluated	1	RA-O (LTO)	5	20	20	\$21,688	\$3,462	\$3,626	\$4,333	FY09	\$11,819	
	Not Required	20	LTM	12	24	183	\$7,740	\$1,103	\$1,085	\$1,477	IRP FY03-Comp.	\$168,142	
	Total Number of Sites	566	Total				\$299,617	\$18,736	\$13,111	\$15,812	MMRP FY03-Comp	\$19,449	
Total Number of Installations Funded:				29								FY03-Complete	\$187,591

◆ Formerly Used Defense Sites

Sites with Response Complete	15	Investigation	38	4	9	\$27,925	\$322	\$0	\$442	FY05	\$4,272		
Sites in Progress -Relative Risk Category	High	9	Interim Actions	2(2)	2(2)		\$13,558	\$962	\$508	\$109	FY06	\$5,578	
	Medium	1	Design	10	8	22	\$1,916	\$0	\$0	\$24	FY07	\$5,746	
	Low	2	RA-C	11	4	31	\$19,308	\$0	\$76	\$117	FY08	\$8,512	
	Not Evaluated	12	RA-O (LTO)	0	0	7	\$0	\$0	\$0	\$3,226	FY09	\$6,417	
	Not Required	12	LTM	1	0	7	\$0	\$0	\$0	\$1,224	IRP FY03-Comp.	\$128,993	
	Total Number of Sites	51	Total				\$62,707	\$1,284	\$584	\$5,142	MMRP FY03-Comp	\$85,160	
Total Number of Potential Properties Funded:				28								FY03-Complete	\$214,153

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New Mexico

DoD Installations

Sites with Response Complete	242	Investigation	270	28	14	\$52,826	\$1,300	\$3,531	\$0	FY05	\$8,519	
Sites in Progress -Relative Risk Category	High	8	Interim Actions	42(62)	8(10)		\$17,745	\$1,251	\$1,543	\$269	FY06	\$2,068
	Medium	15	Design	35	2	7	\$6,391	\$474	\$0	\$1,171	FY07	\$4,745
	Low	23	RA-C	38	9	24	\$63,362	\$7,614	\$6,288	\$1,256	FY08	\$37,442
	Not Evaluated	6	RA-O (LTO)	3	11	9	\$3,639	\$1,012	\$2,251	\$881	FY09	\$85,915
	Not Required	18	LTM	11	22	16	\$3,546	\$479	\$553	\$431	IRP FY03-Comp.	\$184,187
	Total Number of Sites	312	Total			\$147,509	\$12,130	\$14,166	\$4,008	MMRP FY03-Comp	\$116,028	FY03-Complete
Total Number of Installations Funded:		13										

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	37	11	9	\$9,402	\$363	\$1,101	\$4,093	FY05	\$1,565	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	0		\$161	\$0	\$0	\$0	FY06	\$10,818
	Medium	0	Design	15	15	12	\$2,233	\$134	\$119	\$115	FY07	\$6,049
	Low	5	RA-C	18	9	18	\$2,571	\$0	\$100	\$103	FY08	\$7,395
	Not Evaluated	16	RA-O (LTO)	0	0	5	\$0	\$0	\$0	\$0	FY09	\$1,968
	Not Required	5	LTM	0	2	10	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$81,914
	Total Number of Sites	57	Total			\$14,367	\$497	\$1,320	\$4,311	MMRP FY03-Comp	\$431,195	FY03-Complete
Total Number of Potential Properties Funded:		23										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

New York

DoD Installations

Sites with Response Complete	722	Investigation	785	54	1	\$157,988	\$5,609	\$1,601	\$1,175	FY05	\$13,030	
Sites in Progress -Relative Risk Category	High	40	Interim Actions	100(158)	11(18)	\$47,714	\$1,839	\$1,276	\$1,245	FY06	\$20,428	
	Medium	22	Design	61	16	\$31,209	\$1,505	\$790	\$497	FY07	\$14,840	
	Low	31	RA-C	99	27	\$137,550	\$13,623	\$27,189	\$19,606	FY08	\$12,750	
	Not Evaluated	15	RA-O (LTO)	2	8	\$7,933	\$651	\$2,323	\$5,404	FY09	\$12,337	
	Not Required	10	LTM	15	34	\$11,472	\$1,525	\$1,614	\$1,874	IRP FY03-Comp.	\$237,386	
Total Number of Sites	840	Total			\$393,866	\$24,752	\$34,793	\$29,801	MMRP FY03-Comp	\$2,661		
Total Number of Installations Funded:				88							FY03-Complete	\$240,047

Formerly Used Defense Sites

Sites with Response Complete	33	Investigation	104	16	15	\$23,180	\$1,133	\$712	\$2,564	FY05	\$2,623	
Sites in Progress -Relative Risk Category	High	10	Interim Actions	6(6)	1(1)	\$8,055	\$692	\$1,304	\$28	FY06	\$414	
	Medium	7	Design	17	9	\$4,500	\$0	\$75	\$109	FY07	\$2,234	
	Low	1	RA-C	26	5	\$22,510	\$966	\$0	\$1,487	FY08	\$3,140	
	Not Evaluated	62	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$5,189	
	Not Required	22	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$169,608	
Total Number of Sites	135	Total			\$58,245	\$2,791	\$2,091	\$4,188	MMRP FY03-Comp	\$50,498		
Total Number of Potential Properties Funded:				83							FY03-Complete	\$220,106

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Carolina

DoD Installations

Sites with Response Complete	361	Investigation	435	60	12	\$85,701	\$4,336	\$3,929	\$3,203	FY05	\$21,031		
Sites in Progress -Relative Risk Category	High	46	Interim Actions	51(66)	14(18)		\$26,522	\$4,671	\$3,321	\$4,111	FY06	\$21,008	
	Medium	10	Design	80	8	29	\$13,189	\$587	\$1,630	\$1,402	FY07	\$21,198	
	Low	18	RA-C	80	3	34	\$51,785	\$0	\$3,474	\$2,603	FY08	\$16,611	
	Not Evaluated	10	RA-O (LTO)	35	58	35	\$37,278	\$9,257	\$10,231	\$7,621	FY09	\$14,639	
	Not Required	62	LTM	9	9	63	\$4,863	\$268	\$530	\$1,139	IRP FY03-Comp.	\$266,036	
	Total Number of Sites	507	Total				\$219,338	\$19,119	\$23,115	\$20,079	MMRP FY03-Comp	\$235,398	
Total Number of Installations Funded:				36								FY03-Complete	\$501,434

Formerly Used Defense Sites

Sites with Response Complete	26	Investigation	33	4	1	\$9,552	\$497	\$238	\$995	FY05	\$157		
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	0		\$135	\$0	\$0	\$0	FY06	\$368	
	Medium	1	Design	21	1	5	\$385	\$0	\$0	\$38	FY07	\$230	
	Low	1	RA-C	19	5	7	\$3,679	\$16	\$111	\$437	FY08	\$155	
	Not Evaluated	4	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$0	FY09	\$56	
	Not Required	2	LTM	0	0	4	\$0	\$0	\$0	\$161	IRP FY03-Comp.	\$10,049	
	Total Number of Sites	38	Total				\$13,751	\$513	\$349	\$1,631	MMRP FY03-Comp	\$137,359	
Total Number of Potential Properties Funded:				20								FY03-Complete	\$147,408

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

North Dakota

DoD Installations

Sites with Response Complete	66	Investigation	72	0	0	\$7,758	\$0	\$100	\$0	FY05	\$620	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	6(8)	0	\$447	\$0	\$0	\$0	FY06	\$1,528	
	Medium	1	Design	9	0	\$3,605	\$0	\$0	\$0	FY07	\$1,482	
	Low	0	RA-C	24	0	\$15,100	\$0	\$0	\$0	FY08	\$553	
	Not Evaluated	0	RA-O (LTO)	0	4	\$694	\$301	\$501	\$958	FY09	\$651	
	Not Required	5	LTM	1	5	\$1,924	\$144	\$100	\$288	IRP FY03-Comp.	\$13,119	
Total Number of Sites	72	Total			\$29,528	\$445	\$701	\$1,246	MMRP FY03-Comp	\$2,386		
Total Number of Installations Funded:				8							FY03-Complete	\$15,505

Formerly Used Defense Sites

Sites with Response Complete	5	Investigation	5	0	0	\$449	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06 <td>\$0</td>	\$0	
	Medium	0	Design	5	0	\$322	\$0	\$0	\$0	FY07 <td>\$0</td>	\$0	
	Low	0	RA-C	4	0	\$773	\$0	\$0	\$0	FY08 <td>\$0</td>	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$0</td>	\$0	
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$0	
Total Number of Sites	5	Total			\$1,544	\$0	\$0	\$0	MMRP FY03-Comp	\$0		
Total Number of Potential Properties Funded:				4							FY03-Complete	\$0

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Ohio

DoD Installations

Sites with Response Complete	458	Investigation	499	40	6	\$165,931	\$3,724	\$6,072	\$2,073	FY05	\$7,413		
Sites in Progress -Relative Risk Category	High	20	Interim Actions	79(96)	3(6)		\$16,255	\$837	\$72	\$257	FY06	\$10,338	
	Medium	15	Design	18	4	28	\$19,386	\$224	\$0	\$349	FY07	\$11,465	
	Low	20	RA-C	48	8	32	\$46,760	\$1,599	\$105	\$1,894	FY08	\$8,806	
	Not Evaluated	7	RA-O (LTO)	5	29	3	\$13,886	\$2,922	\$2,625	\$2,746	FY09	\$4,731	
	Not Required	25	LTM	5	9	56	\$4,254	\$305	\$201	\$1,087	IRP FY03-Comp.	\$110,226	
	Total Number of Sites	545	Total				\$266,472	\$9,611	\$9,075	\$8,406	MMRP FY03-Comp	\$260	
Total Number of Installations Funded:				58								FY03-Complete	\$110,486

Formerly Used Defense Sites

Sites with Response Complete	40	Investigation	53	22	10	\$35,987	\$3,118	\$3,054	\$2,129	FY05	\$880		
Sites in Progress -Relative Risk Category	High	14	Interim Actions	5(5)	0		\$3,718	\$1	\$0	\$0	FY06	\$2,826	
	Medium	10	Design	10	8	29	\$2,975	\$0	\$294	\$68	FY07	\$1,807	
	Low	4	RA-C	12	6	34	\$18,323	\$9,357	\$9,675	\$598	FY08	\$7,748	
	Not Evaluated	13	RA-O (LTO)	1	0	13	\$40	\$40	\$0	\$0	FY09	\$7,314	
	Not Required	4	LTM	3	1	23	\$73	\$73	\$0	\$0	IRP FY03-Comp.	\$182,024	
	Total Number of Sites	85	Total				\$61,116	\$12,589	\$13,023	\$2,795	MMRP FY03-Comp	\$48,477	
Total Number of Potential Properties Funded:				27								FY03-Complete	\$230,501

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oklahoma

DoD Installations

Sites with Response Complete	267	Investigation	287	38	7	\$105,295	\$7,071	\$2,858	\$403	FY05	\$28,840		
Sites in Progress -Relative Risk Category	High	14	Interim Actions	38(63)	13(16)		\$64,407	\$7,060	\$4,783	\$1,872	FY06	\$16,387	
	Medium	12	Design	18	2	20	\$18,204	\$62	\$3,057	\$7	FY07	\$15,151	
	Low	23	RA-C	29	4	21	\$54,338	\$1,382	\$1,339	\$5,217	FY08	\$17,211	
	Not Evaluated	7	RA-O (LTO)	2	9	17	\$18,630	\$2,398	\$3,059	\$4,057	FY09	\$9,621	
	Not Required	9	LTM	10	23	48	\$18,563	\$823	\$1,357	\$1,102	IRP FY03-Comp.	\$310,369	
	Total Number of Sites	332	Total				\$279,437	\$18,796	\$16,453	\$12,658	MMRP FY03-Comp	\$450	
Total Number of Installations Funded:				36								FY03-Complete	\$310,819

Formerly Used Defense Sites

Sites with Response Complete	50	Investigation	55	6	11	\$8,935	\$541	\$1,943	\$181	FY05	\$704		
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0		\$3,758	\$0	\$270	\$0	FY06	\$97	
	Medium	4	Design	36	4	10	\$3,309	\$4	\$103	\$1	FY07	\$654	
	Low	3	RA-C	32	2	15	\$16,161	\$330	\$320	\$264	FY08	\$812	
	Not Evaluated	12	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY09	\$635	
	Not Required	1	LTM	0	2	5	\$992	\$120	\$405	\$16	IRP FY03-Comp.	\$34,982	
	Total Number of Sites	72	Total				\$33,155	\$995	\$3,041	\$462	MMRP FY03-Comp	\$74,530	
Total Number of Potential Properties Funded:				38								FY03-Complete	\$109,512

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Oregon

DoD Installations

Sites with Response Complete	169	Investigation	186	0	0	\$32,196	\$288	\$0	\$0	FY05	\$2,541
Sites in Progress -Relative Risk Category	High	6	Interim Actions	3(3)	11(15)	\$2,519	\$0	\$3,028	\$31	FY06	\$1,454
	Medium	4	Design	14	0	\$876	\$0	\$141	\$0	FY07	\$1,233
	Low	5	RA-C	18	3	\$30,421	\$548	\$80	\$2,181	FY08	\$1,214
	Not Evaluated	0	RA-O (LTO)	1	2	\$1,148	\$212	\$536	\$708	FY09	\$1,280
	Not Required	2	LTM	1	3	\$1,124	\$532	\$370	\$139	IRP FY03-Comp.	\$20,667
	Total Number of Sites	186	Total			\$68,284	\$1,580	\$4,155	\$3,059	MMRP FY03-Comp	\$0
Total Number of Installations Funded:		20								FY03-Complete	\$20,667

Formerly Used Defense Sites

Sites with Response Complete	31	Investigation	36	0	1	\$6,414	\$53	\$82	\$0	FY05	\$3,457
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)	\$821	\$41	\$48	\$0	FY06	\$4,021
	Medium	1	Design	23	2	\$2,479	\$48	\$40	\$19	FY07	\$1,073
	Low	0	RA-C	19	2	\$3,578	\$36	\$1,820	\$0	FY08	\$842
	Not Evaluated	3	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$494
	Not Required	1	LTM	0	1	\$175	\$175	\$60	\$214	IRP FY03-Comp.	\$15,301
	Total Number of Sites	37	Total			\$13,467	\$353	\$2,050	\$233	MMRP FY03-Comp	\$253,668
Total Number of Potential Properties Funded:		23								FY03-Complete	\$268,969

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Pennsylvania

DoD Installations

Sites with Response Complete	818	Investigation	844	79	0	\$129,834	\$3,335	\$1,857	\$1,704	FY05	\$13,429
Sites in Progress -Relative Risk Category	High	46	Interim Actions	86(130)	3(4)	\$27,231	\$234	\$216	\$0	FY06	\$8,410
	Medium	22	Design	68	3	\$13,662	\$283	\$517	\$173	FY07	\$10,885
	Low	22	RA-C	151	5	\$91,142	\$751	\$3,420	\$7,841	FY08	\$8,004
	Not Evaluated	1	RA-O (LTO)	3	14	\$11,930	\$2,614	\$2,452	\$5,040	FY09	\$11,906
	Not Required	14	LTM	12	11	\$4,271	\$214	\$449	\$1,146	IRP FY03-Comp.	\$103,103
	Total Number of Sites	923	Total			\$278,070	\$7,431	\$8,911	\$15,904	MMRP FY03-Comp	\$858
Total Number of Installations Funded:		115								FY03-Complete	\$103,961

Formerly Used Defense Sites

Sites with Response Complete	81	Investigation	86	3	5	\$10,601	\$919	\$640	\$257	FY05	\$2,137
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0	\$0	\$0	\$0	\$0	FY06	\$2,204
	Medium	1	Design	31	1	\$2,599	\$51	\$45	\$27	FY07	\$836
	Low	1	RA-C	38	3	\$14,990	\$180	\$8	\$108	FY08	\$8
	Not Evaluated	10	RA-O (LTO)	0	1	\$60	\$60	\$480	\$62	FY09	\$0
	Not Required	1	LTM	2	2	\$1,038	\$245	\$118	\$39	IRP FY03-Comp.	\$26,228
	Total Number of Sites	94	Total			\$29,288	\$1,455	\$1,291	\$493	MMRP FY03-Comp	\$28,839
Total Number of Potential Properties Funded:		52								FY03-Complete	\$55,067

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Puerto Rico

DoD Installations

Sites with Response Complete	89	Investigation	100	29	10	\$20,437	\$2,118	\$1,879	\$594	FY05	\$6,715
Sites in Progress -Relative Risk Category	High	22	Interim Actions	4(7)	3(3)	\$3,601	\$241	\$100	\$100	FY06	\$5,497
	Medium	8	Design	2	0	\$1,572	\$0	\$99	\$1,786	FY07	\$3,323
	Low	8	RA-C	5	1	\$3,459	\$0	\$2,881	\$3,939	FY08	\$5,387
	Not Evaluated	12	RA-O (LTO)	2	0	\$564	\$0	\$0	\$0	FY09	\$11,477
	Not Required	0	LTM	1	1	\$139	\$57	\$16	\$70	IRP FY03-Comp.	\$66,763
	Total Number of Sites	139	Total	\$29,772	\$2,416	\$4,975	\$6,489	MMRP FY03-Comp	\$3,960	FY03-Complete	\$70,723
Total Number of Installations Funded:		10									

Formerly Used Defense Sites

Sites with Response Complete	7	Investigation	10	3	0	\$5,597	\$179	\$93	\$692	FY05	\$313
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	0	\$378	\$0	\$0	\$0	FY06 <td>\$940</td>	\$940
	Medium	0	Design	6	2	\$2,041	\$0	\$0	\$185	FY07 <td>\$381</td>	\$381
	Low	0	RA-C	5	2	\$11,761	\$209	\$10	\$0	FY08 <td>\$588</td>	\$588
	Not Evaluated	2	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$543</td>	\$543
	Not Required	1	LTM	1	0	\$10	\$0	\$0	\$0	IRP FY03-Comp.	\$22,255
	Total Number of Sites	13	Total	\$19,787	\$388	\$103	\$877	MMRP FY03-Comp	\$129,478	FY03-Complete	\$151,733
Total Number of Potential Properties Funded:		11									

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Rhode Island

DoD Installations

Sites with Response Complete	78	Investigation	81	21	1	\$45,330	\$3,785	\$2,260	\$1,336	FY05	\$8,099	
Sites in Progress -Relative Risk Category	High	13	Interim Actions	15(18)	0	\$7,612	\$291	\$0	\$0	FY06	\$2,158	
	Medium	3	Design	14	0	\$4,505	\$0	\$316	\$63	FY07	\$9,508	
	Low	7	RA-C	23	1	\$65,089	\$191	\$0	\$5,360	FY08	\$12,114	
	Not Evaluated	0	RA-O (LTO)	0	2	\$987	\$113	\$225	\$242	FY09	\$5,307	
	Not Required	2	LTM	4	6	\$2,699	\$1,339	\$756	\$988	IRP FY03-Comp.	\$65,987	
Total Number of Sites	103	Total			\$126,222	\$5,719	\$3,557	\$7,989	MMRP FY03-Comp	\$3,465		
Total Number of Installations Funded:				14							FY03-Complete	\$69,452

Formerly Used Defense Sites

Sites with Response Complete	42	Investigation	61	4	5	\$10,747	\$396	\$620	\$1,614	FY05	\$2,296	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	4(4)	0	\$53	\$0	\$0	\$0	FY06 <td>\$3,860</td>	\$3,860	
	Medium	1	Design	35	8	\$2,228	\$55	\$103	\$16	FY07 <td>\$2,255</td>	\$2,255	
	Low	0	RA-C	33	4	\$15,664	\$1,588	\$839	\$872	FY08 <td>\$2,335</td>	\$2,335	
	Not Evaluated	16	RA-O (LTO)	1	0	\$0	\$0	\$0	\$51	FY09 <td>\$1,967</td>	\$1,967	
	Not Required	8	LTM	0	4	\$618	\$96	\$234	\$1,708	IRP FY03-Comp.	\$32,421	
Total Number of Sites	70	Total			\$29,310	\$2,135	\$1,796	\$4,261	MMRP FY03-Comp	\$14,308		
Total Number of Potential Properties Funded:				30							FY03-Complete	\$46,729

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Carolina

DoD Installations

Sites with Response Complete	539	Investigation	574	89	10	\$79,507	\$2,276	\$3,018	\$2,429	FY05	\$14,424	
Sites in Progress -Relative Risk Category	High	27	Interim Actions	106(113)	34(43)		\$36,751	\$6,966	\$1,584	\$1,504	FY06	\$10,113
	Medium	41	Design	47	1	13	\$19,915	\$0	\$271	\$791	FY07	\$6,698
	Low	40	RA-C	80	8	20	\$70,857	\$10,841	\$4,804	\$2,400	FY08	\$6,595
	Not Evaluated	7	RA-O (LTO)	10	16	28	\$23,262	\$1,948	\$2,349	\$4,302	FY09	\$8,743
	Not Required	19	LTM	12	17	87	\$7,581	\$1,533	\$890	\$1,579	IRP FY03-Comp.	\$116,930
	Total Number of Sites	673	Total			\$237,873	\$23,564	\$12,916	\$13,005	MMRP FY03-Comp	\$20,418	FY03-Complete
Total Number of Installations Funded:		31										

Formerly Used Defense Sites

Sites with Response Complete	13	Investigation	17	3	3	\$9,836	\$281	\$869	\$1,057	FY05	\$1,428	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$2,628	\$499	\$0	\$0	FY06	\$2,873
	Medium	1	Design	10	1	4	\$621	\$0	\$100	\$6	FY07	\$5,188
	Low	0	RA-C	13	2	5	\$10,218	\$32	\$398	\$137	FY08	\$3,464
	Not Evaluated	3	RA-O (LTO)	0	0	3	\$0	\$0	\$0	\$0	FY09	\$4,391
	Not Required	5	LTM	0	1	2	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$85,457
	Total Number of Sites	23	Total			\$23,303	\$812	\$1,367	\$1,200	MMRP FY03-Comp	\$117,731	FY03-Complete
Total Number of Potential Properties Funded:		14										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

South Dakota

DoD Installations

Sites with Response Complete	39	Investigation	49	1	0	\$20,455	\$0	\$100	\$0	FY05	\$3,162	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	9(9)	0	\$8,873	\$0	\$0	\$0	FY06	\$6,004	
	Medium	1	Design	15	0	\$3,478	\$0	\$0	\$0	FY07	\$6,186	
	Low	0	RA-C	18	0	\$25,113	\$0	\$0	\$0	FY08	\$2,715	
	Not Evaluated	1	RA-O (LTO)	0	9	\$8,596	\$1,941	\$1,811	\$1,704	FY09	\$1,953	
	Not Required	9	LTM	5	13	\$1,646	\$160	\$176	\$208	IRP FY03-Comp.	\$44,206	
	Total Number of Sites	50	Total			\$68,161	\$2,101	\$2,087	\$1,912	MMRP FY03-Comp	\$5,481	
Total Number of Installations Funded:				5							FY03-Complete	\$49,687

Formerly Used Defense Sites

Sites with Response Complete	22	Investigation	22	3	0	\$18,942	\$512	\$1,420	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0	0	\$505	\$0	\$250	\$0	FY06	\$564	
	Medium	0	Design	16	0	\$376	\$0	\$0	\$0	FY07	\$2,694	
	Low	1	RA-C	12	1	\$7,608	\$1,808	\$0	\$0	FY08	\$2,504	
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$1,006	
	Not Required	0	LTM	1	0	\$75	\$0	\$0	\$0	IRP FY03-Comp.	\$31,450	
	Total Number of Sites	25	Total			\$27,506	\$2,320	\$1,670	\$0	MMRP FY03-Comp	\$288,092	
Total Number of Potential Properties Funded:				19							FY03-Complete	\$319,542

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Tennessee

DoD Installations

Sites with Response Complete	256	Investigation	277	106	5	\$121,657	\$10,181	\$10,442	\$2,239	FY05	\$37,084		
Sites in Progress -Relative Risk Category	High	53	Interim Actions	60(73)	12(16)		\$61,184	\$1,250	\$2,419	\$5,670	FY06	\$28,662	
	Medium	31	Design	25	2	58	\$18,259	\$257	\$1,261	\$3,413	FY07	\$22,291	
	Low	32	RA-C	32	2	70	\$73,994	\$1,965	\$11,272	\$7,747	FY08	\$13,002	
	Not Evaluated	5	RA-O (LTO)	4	12	37	\$16,531	\$3,791	\$5,339	\$10,514	FY09	\$18,633	
	Not Required	11	LTM	3	3	57	\$2,587	\$3	\$125	\$120	IRP FY03-Comp.	\$298,510	
Total Number of Sites	388	Total				\$294,212	\$17,447	\$30,858	\$29,703	MMRP FY03-Comp	\$10,655		
Total Number of Installations Funded:				22								FY03-Complete	\$309,165

Formerly Used Defense Sites

Sites with Response Complete	9	Investigation	9	2	3	\$2,029	\$156	\$2	\$344	FY05	\$74		
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0		\$49	\$0	\$0	\$0	FY06	\$43	
	Medium	0	Design	5	1	1	\$339	\$32	\$40	\$0	FY07	\$0	
	Low	0	RA-C	6	2	1	\$1,813	\$16	\$20	\$0	FY08	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY09	\$0	
	Not Required	3	LTM	0	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$1,706	
Total Number of Sites	14	Total				\$4,230	\$204	\$62	\$344	MMRP FY03-Comp	\$101,495		
Total Number of Potential Properties Funded:				8								FY03-Complete	\$103,201

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Texas

DoD Installations

Sites with Response Complete	915	Investigation	978	128	46	\$297,408	\$12,036	\$12,153	\$1,376	FY05	\$43,465	
Sites in Progress -Relative Risk Category	High	59	Interim Actions	124(158)	30(41)		\$148,152	\$25,536	\$15,550	\$2,989	FY06	\$44,159
	Medium	53	Design	78	29	49	\$53,078	\$4,534	\$2,890	\$5,248	FY07	\$69,824
	Low	48	RA-C	130	12	83	\$228,959	\$30,713	\$28,193	\$43,210	FY08	\$124,172
	Not Evaluated	49	RA-O (LTO)	9	19	59	\$52,077	\$7,707	\$18,755	\$16,845	FY09	\$107,535
	Not Required	28	LTM	17	33	99	\$28,389	\$2,860	\$5,543	\$5,398	IRP FY03-Comp.	\$864,085
	Total Number of Sites	1152	Total			\$808,063	\$83,386	\$83,084	\$75,066	MMRP FY03-Comp	\$29,515	FY03-Complete
Total Number of Installations Funded:		89										

Formerly Used Defense Sites

Sites with Response Complete	122	Investigation	146	22	9	\$25,245	\$4,776	\$5,034	\$330	FY05	\$748	
Sites in Progress -Relative Risk Category	High	8	Interim Actions	5(5)	0		\$3,473	\$0	\$0	FY06	\$1,136	
	Medium	11	Design	92	5	24	\$3,825	\$51	\$35	\$238	FY07	\$721
	Low	5	RA-C	98	9	29	\$29,132	\$488	\$913	\$0	FY08	\$599
	Not Evaluated	18	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY09	\$813
	Not Required	13	LTM	3	0	11	\$375	\$3	\$0	\$0	IRP FY03-Comp.	\$91,082
	Total Number of Sites	177	Total			\$62,050	\$5,318	\$5,982	\$568	MMRP FY03-Comp	\$1,014,333	FY03-Complete
Total Number of Potential Properties Funded:		96										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Utah

DoD Installations

Sites with Response Complete	446	Investigation	503	122	0	\$166,484	\$11,106	\$16,588	\$1,990	FY05	\$36,234
Sites in Progress -Relative Risk Category	High	67	Interim Actions	146(312)	16(33)	\$41,180	\$6,969	\$4,789	\$6,745	FY06	\$39,295
	Medium	48	Design	100	14	\$37,268	\$3,782	\$2,716	\$2,961	FY07	\$54,963
	Low	51	RA-C	98	31	\$113,377	\$5,875	\$9,829	\$17,156	FY08	\$67,054
	Not Evaluated	4	RA-O (LTO)	26	9	\$32,898	\$4,674	\$3,405	\$3,100	FY09	\$67,628
	Not Required	9	LTM	14	16	\$14,829	\$956	\$986	\$1,093	IRP FY03-Comp.	\$615,827
	Total Number of Sites	625	Total			\$406,036	\$33,362	\$38,313	\$33,045	MMRP FY03-Comp	\$8,432
Total Number of Installations Funded:		18								FY03-Complete	\$624,259

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	7	2	9	\$1,201	\$256	\$380	\$583	FY05	\$2,931
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <td>\$1,181</td>	\$1,181
	Medium	0	Design	1	1	\$117	\$111	\$0	\$29	FY07 <td>\$5,297</td>	\$5,297
	Low	0	RA-C	0	1	\$3	\$0	\$0	\$10	FY08 <td>\$2,121</td>	\$2,121
	Not Evaluated	10	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <td>\$3,788</td>	\$3,788
	Not Required	5	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$40,562
	Total Number of Sites	18	Total			\$1,321	\$367	\$380	\$622	MMRP FY03-Comp	\$193,256
Total Number of Potential Properties Funded:		9								FY03-Complete	\$233,818

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Vermont

DoD Installations

Sites with Response Complete	31	Investigation	31	5	0	\$3,381	\$126	\$0	\$0	FY05	\$771	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0	5(7)	\$3,444	\$38	\$38	\$64	FY06	\$1,696	
	Medium	0	Design	0	3	\$350	\$0	\$1,714	\$428	FY07	\$1,696	
	Low	0	RA-C	6	0	\$323	\$0	\$0	\$2,472	FY08	\$1,696	
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$1,696	
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$22,115	
Total Number of Sites	36	Total			\$7,498	\$164	\$1,752	\$2,964	MMRP FY03-Comp	\$0		
Total Number of Installations Funded:				6							FY03-Complete	\$22,115

Formerly Used Defense Sites

Sites with Response Complete	11	Investigation	11	0	1	\$631	\$0	\$0	\$0	FY05	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06 <th>\$0</th>	\$0	
	Medium	0	Design	7	0	\$310	\$0	\$0	\$0	FY07 <th>\$0</th>	\$0	
	Low	0	RA-C	6	0	\$694	\$40	\$0	\$0	FY08 <th>\$0</th>	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09 <th>\$0</th>	\$0	
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$0	
Total Number of Sites	12	Total			\$1,635	\$40	\$0	\$0	MMRP FY03-Comp	\$6,535		
Total Number of Potential Properties Funded:				5							FY03-Complete	\$6,535

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virgin Islands

Formerly Used Defense Sites

Sites with Response Complete	3	Investigation	3	0	0	\$2,472	\$0	\$0	\$0	FY05	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0	0	\$187	\$0	\$0	\$0	FY06	\$0
	Medium	0	Design	2	0	\$0	\$0	\$0	\$0	FY07	\$0
	Low	0	RA-C	1	0	\$676	\$0	\$0	\$0	FY08	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$0
Total Number of Sites	3	Total			\$3,335	\$0	\$0	\$0	\$0	MMRP FY03-Comp	\$45,413
Total Number of Potential Properties Funded:		3								FY03-Complete	\$45,413

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Virginia

DoD Installations

Sites with Response Complete	746	Investigation	812	125	41	\$204,909	\$14,590	\$5,699	\$6,671	FY05	\$45,439
Sites in Progress -Relative Risk Category	High	118	Interim Actions	129(161)	4(4)	\$48,002	\$3,951	\$7,010	\$4,771	FY06	\$45,638
	Medium	39	Design	149	19	\$35,546	\$4,783	\$2,776	\$3,008	FY07	\$45,239
	Low	39	RA-C	176	18	\$227,351	\$14,172	\$16,488	\$16,895	FY08	\$35,457
	Not Evaluated	6	RA-O (LTO)	32	30	\$20,696	\$3,514	\$4,539	\$6,052	FY09	\$31,045
	Not Required	30	LTM	29	35	\$22,281	\$2,866	\$1,870	\$2,706	IRP FY03-Comp.	\$370,979
	Total Number of Sites	978	Total			\$558,785	\$43,876	\$38,382	\$40,103	MMRP FY03-Comp	\$81,929
Total Number of Installations Funded:		62								FY03-Complete	\$452,908

Formerly Used Defense Sites

Sites with Response Complete	23	Investigation	35	8	12	\$12,433	\$1,834	\$1,758	\$966	FY05	\$1,892
Sites in Progress -Relative Risk Category	High	5	Interim Actions	4(4)	0	\$2,711	\$59	\$0	\$0	FY06	\$3,374
	Medium	0	Design	14	12	\$614	\$0	\$167	\$32	FY07	\$2,996
	Low	0	RA-C	14	14	\$6,362	\$2,800	\$1,100	\$549	FY08	\$1,787
	Not Evaluated	22	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$235
	Not Required	5	LTM	0	0	\$0	\$0	\$20	\$0	IRP FY03-Comp.	\$44,041
	Total Number of Sites	55	Total			\$22,120	\$4,693	\$3,045	\$1,547	MMRP FY03-Comp	\$40,500
Total Number of Potential Properties Funded:		34								FY03-Complete	\$84,541

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wake Island

DoD Installations

Sites with Response Complete	5	Investigation	5	33	12	\$6,913	\$3,966	\$195	\$3,643	FY05	\$995
Sites in Progress -Relative Risk Category	High	13	Interim Actions	3(3)	23(23)		\$19,615	\$0	\$0	FY06	\$16,848
	Medium	9	Design	0	0	1	\$10	\$0	\$0	FY07	\$1,820
	Low	11	RA-C	0	0	1	\$50	\$0	\$0	FY08	\$903
	Not Evaluated	12	RA-O (LTO)	0	0	0	\$0	\$0	\$0	FY09	\$12,494
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	IRP FY03-Comp.	\$41,001
	Total Number of Sites	50	Total			\$26,588	\$3,966	\$195	\$3,643	MMRP FY03-Comp	\$0
Total Number of Installations Funded:				1						FY03-Complete	\$41,001

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Washington

DoD Installations

Sites with Response Complete	494	Investigation	551	29	2	\$164,013	\$1,447	\$2,529	\$144	FY05	\$15,385
Sites in Progress -Relative Risk Category	High	22	Interim Actions	124(159)	2(2)	\$28,445	\$353	\$2,525	\$5,206	FY06	\$12,691
	Medium	8	Design	89	8	\$25,148	\$2,125	\$673	\$286	FY07	\$12,349
	Low	19	RA-C	175	14	\$228,184	\$20,454	\$8,661	\$6,725	FY08	\$14,985
	Not Evaluated	3	RA-O (LTO)	10	38	\$32,355	\$6,538	\$6,120	\$8,190	FY09	\$10,151
	Not Required	36	LTM	33	26	\$11,301	\$244	\$493	\$488	IRP FY03-Comp.	\$205,901
	Total Number of Sites	582	Total			\$489,446	\$31,161	\$21,001	\$21,039	MMRP FY03-Comp	\$120,946
Total Number of Installations Funded:		53								FY03-Complete	\$326,847

Formerly Used Defense Sites

Sites with Response Complete	66	Investigation	69	6	5	\$17,936	\$1,718	\$625	\$258	FY05	\$305
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)	\$1,835	\$495	\$345	\$0	FY06	\$214
	Medium	3	Design	52	1	\$2,273	\$0	\$35	\$0	FY07	\$240
	Low	0	RA-C	55	4	\$20,165	\$808	\$335	\$41	FY08	\$106
	Not Evaluated	6	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$35
	Not Required	2	LTM	0	1	\$120	\$120	\$120	\$140	IRP FY03-Comp.	\$13,611
	Total Number of Sites	80	Total			\$42,329	\$3,141	\$1,460	\$439	MMRP FY03-Comp	\$57,031
Total Number of Potential Properties Funded:		53								FY03-Complete	\$70,642

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

West Virginia

DoD Installations

Sites with Response Complete	120	Investigation	120	13	0	\$8,038	\$172	\$88	\$111	FY05	\$3,596
Sites in Progress -Relative Risk Category	High	11	Interim Actions	3(3)	5(5)	\$6,097	\$2,015	\$1,094	\$3,055	FY06	\$4,823
	Medium	1	Design	2	0	\$2,856	\$0	\$0	\$0	FY07	\$3,216
	Low	1	RA-C	4	0	\$6,705	\$0	\$0	\$0	FY08	\$6,094
	Not Evaluated	0	RA-O (LTO)	0	0	\$1,079	\$0	\$0	\$62	FY09	\$774
	Not Required	0	LTM	0	0	\$971	\$0	\$0	\$0	IRP FY03-Comp.	\$44,961
	Total Number of Sites	133	Total			\$25,746	\$2,187	\$1,182	\$3,228	MMRP FY03-Comp	\$0
Total Number of Installations Funded:		28								FY03-Complete	\$44,961

Formerly Used Defense Sites

Sites with Response Complete	37	Investigation	43	9	4	\$26,327	\$1,510	\$1,268	\$0	FY05	\$1,599
Sites in Progress -Relative Risk Category	High	8	Interim Actions	0	0	\$0	\$0	\$0	\$0	FY06	\$1,354
	Medium	0	Design	18	1	\$3,405	\$40	\$0	\$102	FY07	\$1,269
	Low	1	RA-C	32	4	\$26,288	\$848	\$93	\$1,102	FY08	\$1,371
	Not Evaluated	3	RA-O (LTO)	1	4	\$1,441	\$108	\$498	\$652	FY09	\$1,276
	Not Required	7	LTM	12	5	\$6,253	\$343	\$762	\$687	IRP FY03-Comp.	\$23,955
	Total Number of Sites	56	Total			\$63,714	\$2,849	\$2,621	\$2,543	MMRP FY03-Comp	\$3,032
Total Number of Potential Properties Funded:		9								FY03-Complete	\$26,987

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wisconsin

DoD Installations

Sites with Response Complete	250	Investigation	260	11	0	\$22,272	\$476	\$1,006	\$14	FY05	\$8,587	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	6(11)	2(3)		\$15,732	\$59	\$105	\$0	FY06	\$9,573
	Medium	4	Design	18	5	1	\$10,281	\$396	\$618	\$708	FY07	\$11,594
	Low	2	RA-C	22	10	1	\$38,396	\$1,193	\$2,812	\$5,494	FY08	\$5,969
	Not Evaluated	8	RA-O (LTO)	1	6	2	\$18,821	\$2,397	\$2,511	\$3,213	FY09	\$6,826
	Not Required	1	LTM	5	19	21	\$11,529	\$1,551	\$494	\$586	IRP FY03-Comp.	\$77,327
	Total Number of Sites	271	Total			\$117,031	\$6,072	\$7,546	\$10,015	MMRP FY03-Comp	\$0	FY03-Complete
Total Number of Installations Funded:		36										

Formerly Used Defense Sites

Sites with Response Complete	36	Investigation	40	8	0	\$3,816	\$66	\$16	\$0	FY05	\$785	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	2(2)	0		\$221	\$20	\$0	\$0	FY06	\$0
	Medium	0	Design	19	1	10	\$3,009	\$0	\$0	\$9	FY07	\$1,048
	Low	3	RA-C	21	0	11	\$1,968	\$0	\$0	\$0	FY08	\$2,025
	Not Evaluated	4	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	0	LTM	0	0	7	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$64,031
	Total Number of Sites	48	Total			\$9,014	\$86	\$16	\$9	MMRP FY03-Comp	\$7,515	FY03-Complete
Total Number of Potential Properties Funded:		23										

Table B-5 State Summary Status as of September 30, 2002

Phase	Completed	Under Way	Future	Cost Incurred Thru FY02 (\$000)	FY02 Funds Obligated (\$000)	FY03 Execution Planned (\$000)	FY04 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
	Sites (Actions)							

Wyoming

DoD Installations

Sites with Response Complete	16	Investigation	19	14	0	\$58,736	\$1,940	\$988	\$167	FY05	\$10,945
Sites in Progress -Relative Risk Category	High	7	Interim Actions	6(12)	3(4)	\$31,126	\$1,499	\$166	\$118	FY06	\$15,103
	Medium	5	Design	0	3	\$2,734	\$216	\$308	\$1,106	FY07	\$3,779
	Low	3	RA-C	3	3	\$1,961	\$1,868	\$5,739	\$9,646	FY08	\$2,607
	Not Evaluated	0	RA-O (LTO)	0	2	\$641	\$579	\$796	\$621	FY09	\$2,428
	Not Required	2	LTM	1	1	\$1,200	\$0	\$0	\$717	IRP FY03-Comp.	\$105,827
	Total Number of Sites	33	Total	\$96,398	\$6,102	\$7,997	\$12,375	MMRP FY03-Comp	\$0	FY03-Complete	\$105,827
Total Number of Installations Funded:		5									

Formerly Used Defense Sites

Sites with Response Complete	7	Investigation	8	7	5	\$2,072	\$481	\$199	\$0	FY05	\$331
Sites in Progress -Relative Risk Category	High	3	Interim Actions	6(6)	0	\$115	\$0	\$0	\$0	FY06	\$0
	Medium	1	Design	7	1	\$151	\$0	\$0	\$0	FY07	\$0
	Low	1	RA-C	7	0	\$1,183	\$0	\$0	\$0	FY08	\$0
	Not Evaluated	8	RA-O (LTO)	0	0	\$0	\$0	\$0	\$0	FY09	\$0
	Not Required	0	LTM	0	0	\$0	\$0	\$0	\$0	IRP FY03-Comp.	\$47,213
	Total Number of Sites	20	Total	\$3,521	\$481	\$199	\$0	MMRP FY03-Comp	\$526,955	FY03-Complete	\$574,168
Total Number of Potential Properties Funded:		11									